

31 July 2024

Official information Proactive Release: Dog Pound

On 29 May 2023, the Council opened a purpose-built, self-sustained pound located outside Featherston.

The new pound replaced a facility in Johnston St, Featherston, which had been in use for over 20 years, and did not comply with the required animal welfare code. It could also no longer stay at its location and there was no other pound within a reasonable driving distance. The district required a new pound.

The new pound:

- Exceeds the Ministry of Primary Industries' animal welfare standards
- Is an innovative use of containers
- Is off the grid uses solar as the main power source, water storage tank and a septic system
- Has the highest health standards with temperature control, easy to wash materials and good disease management
- Is a moveable structure, if the pound needs to be relocated
- Has individual external exercise runs and two large exercise yards
- Is fully fenced with high security features.

As a territorial authority, we are required to operate a dog pound that provides proper custody and care of impounded dogs. It needs to be economically and animal health-wise sound, and functionally as well as aesthetically pleasing.

The design is scalable, safe, secure, easy to maintain and comfortable. Housing up to four dogs, the pound uses solar energy as its main power source, collects rainwater to fill the water tanks, and designed to fit within the environs. This ensures a small carbon footprint and an off-the-grid, sustainable structure.

A robust procurement process was followed; quotes were very time-sensitive, and fluid especially given the current circumstances faced by the construction industry and the wider inflationary pressures. The projected costs were estimated to be \$415,000 excluding contingency, or \$456,500 with a 10% contingency included. This amount is just over half of the cheapest option floated as part of a cross-region shared-service.

As part of this proactive release, SWDC have compiled the following information regarding the development, specifications, design and expenditure in relation to the Dog Pound.

Some parts of this proactive information release have been withheld in line with the purpose and principles of the Local Government Official Information and Meetings Act 1987 (LGOIMA).

The key reasons for withholding the information under the LGOIMA include:

What is being withheld	Clause	Clause detail
Natural person information	7(2)(a)	To protect the privacy of natural persons, including
		that of deceased natural persons.
Financial and commercially	7(2)(b)(ii)	To protect information where the making available
sensitive information		of the information would be likely unreasonably to
		prejudice the commercial position of the person
		who supplied or who is the subject of the
		information.
IT safety and security	7(2)(j)	to prevent the disclosure or use of official
		information for improper gain or improper
		advantage.

Please find an attached document which includes a list of all documents being released and any specific grounds for withholding information.

Where information has been withheld in accordance with section 7 of the LGOIMA, there are no countervailing considerations which render it desirable, in the public interest, to make that information available (refer to section 9 of the LGOIMA).

Furthermore, this proactive release also includes previous LGOIMA responses from SWDC to requestors about the Dog Pound since the build was completed, which includes some financial information.

For more information, please visit:

https://swdc.govt.nz/news/new-featherston-dog-pound-opened/https://swdc.govt.nz/other/councils-dog-pound-wins-the-lgnz-superidea-award/

If you have any questions in relation to this proactive release, please contact lgoima@swdc.govt.nz

Rob Thomas

Manager, Stakeholder Relationships

	Included				
Section	in pack	Page number	Info withheld	Reason for withholding	Other notes/comments
Specs and plans					
Wairarapa Maps	Υ	2-4	N/A		
				7(2)(a) to protect the privacy of natural persons,	Names, employee details and
SMC Design Sections and elevation	Υ	5	Personal information	including that of deceased natural persons	contact details
5405				7(2)(a) to protect the privacy of natural persons,	Names, employee details and
SMC Floor plan and elevations	Y	6	Personal information	including that of deceased natural persons	contact details
SMC foundation plan	V	7	Personal information	7(2)(a) to protect the privacy of natural persons, including that of deceased natural persons	Names, employee details and contact details
Wairarapa Maps	V	8	N/A	including that of deceased natural persons	contact details
Wairarapa Maps	Y	9	N/A		
Wallarapa Waps	'	3	1977	7(2)(a) to protect the privacy of natural persons,	Names, employee details
PCD Concrete foundation assembly	Υ	10	Personal information	including that of deceased natural persons	and contact details
,				7(2)(b)(ii) to protect information where the	Components and quotes
				making available of the information would be	(pages 8-12 of proposal
				likely unreasonably to prejudice the commercial	withheld) to prevent harm to
		11-20	Financial and commercially sensitive information	position of the person who supplied or who is the subject of the information	commercial position of business
		11-20	Financial and commercially sensitive information	subject of the information	business
				7(2)(a) to protect the privacy of natural persons,	Names, employee details and
Lumina Solar proposal	N	12-17	Personal information	including that of deceased natural persons	contact details
Estello specs	Υ	21	N/A		
Pholum specs	Υ	22	N/A		
				7(2)(a) to protect the privacy of natural persons,	Names, employee details and
			Personal information	including that of deceased natural persons	contact details
				7(2)(b)(ii) to protect information where the	
				making available of the information would be	
				likely unreasonably to prejudice the commercial	Information that may
Emails	V	23	Financial and commercially sensitive information	position of the person who supplied or who is the subject of the information	potentially harm commercial position of business
Emails	Y	23	Thursday and commercially sensitive information	7(2)(a) to protect the privacy of natural persons,	Names, employee details and
Emails		24	Personal information	including that of deceased natural persons	contact details
	Υ			7(2)(a) to protect the privacy of natural persons,	Names, employee details and
Emails		25	Personal information	including that of deceased natural persons	contact details
	Υ			7(2)(a) to protect the privacy of natural persons,	Names, employee details and
Emails		26	Personal information	including that of deceased natural persons	contact details
	Υ			7(2)(a) to protect the privacy of natural persons,	Names, employee details and
Emails		27	Personal information	including that of deceased natural persons	contact details
				7(2)(b)(ii) to protect information where the	Quotes/progress claims are
				making available of the information would be likely unreasonably to prejudice the commercial	withheld due to breakdown of information that may
				position of the person who supplied or who is the	potentially harm commercial
Quote	N	N/A	Financial and commercially sensitive information	subject of the information	position of business.
Dog plan drawing	Υ		N/A		

Section	Included in pack	Daga numbar	Info withheld	Reason for withholding	Other notes/comments
Section	іп раск	Page number	into withheld		Other notes/comments
Email with drawing	V	29-30	Personal information	7(2)(a) to protect the privacy of natural persons, including that of deceased natural persons	
Email and drawings	Y	31-33	N/A	including that of deceased natural persons	
	V	34	N/A		
Photographs Wairarapa Maps	Y	35	N/A		
Wairarapa Maps	Y	36	N/A		
Wali ai apa iviaps	T	30	IN/A		
Email	Υ	37	Personal information	7(2)(a) to protect the privacy of natural persons, including that of deceased natural persons	Names, employee details and contact details
Email	Y	37	Financial and commercially sensitive information	7(2)(b)(ii) to protect information where the making available of the information would be likely unreasonably to prejudice the commercial position of the person who supplied or who is the subject of the information	
				7(2)(j) to prevent the disclosure or use of official	
				information for improper gain or improper	
IT specifications, maps	N		Whole document: IT information/infrastructure	advantage	IT safety and security
Certificates, consent and compliance					
Record of inspection electrical work	Υ	39	Personal information	7(2)(a) Protect privacy of natural persons	Names, employee details and contact details
			Personal information	7(2)(a) Protect privacy of natural persons	Names, employee details and contact details
SMC Design Studio Design	Y	40-91	Financial and commercially sensitive information	7(2)(b)(ii) to protect information where the making available of the information would be likely unreasonably to prejudice the commercial position of the person who supplied or who is the subject of the information	Producer statement - insurance info (\$ figure).
Building consent letter and map	٧	92-93	Personal information	7(2)(a) Protect privacy of natural persons	(†
Building consent letter and map		92-93	reisonal information	/(2)(a) Frotect privacy of flatural persons	Names, employee details and
Cotter & Stevens Electrical Certificate	Y	94	Personal information	7(2)(a) Protect privacy of natural persons	contact details
MPI guidelines	Y	95	N/A	()()	
Internal SWDC email regarding RC application	Υ	96	N/A		
Building consent letter	Υ	97	Personal information	7(2)(a) Protect privacy of natural persons	
					(noted: Pages missing - not double sided copy. Unable to locate. Original documents missing as well - document sustained some damage whilst being copied due to
Animal Facility Proposal	Υ	98-102	N/A		misfeed)
Application for resource consent	Υ	103	N/A		
Application for a discretionary exemption	Υ	104-108	N/A		
Application for building consent	Υ	109-122	N/A		
Resource Consent letter	Υ	123	Personal information	7(2)(a) Protect privacy of natural persons	Names, employee details and contact details


Section	Included in pack	Page number	Info withheld	Reason for withholding	Other notes/comments
	paon	. age		7(2)(b)(ii) to protect information where the	
				making available of the information would be	
				likely unreasonably to prejudice the commercial	
				position of the person who supplied or who is the	
Contract	Υ	125-132	Financial and commercially sensitive information	subject of the information	Contains figures for quotes
					Prevents disclosure of
Timeline	Υ	133-134	Personal information	7(2)(a) Protect privacy of natural persons	personal information
					Prevents disclosure of
			Personal information	7(2)(a) Protect privacy of natural persons	personal information
				7(2)(b)(ii) to protect information where the	
				making available of the information would be	
				likely unreasonably to prejudice the commercial	
GEO Ltd and Request for Proposal V2				position of the person who supplied or who is the	Handwritten scores on paper
	Υ	135-167	Financial and commercially sensitive information	subject of the information	that relate to rankings
					Prevents disclosure of
			Personal information	7(2)(a) Protect privacy of natural persons	personal information
				7(2)(b)(ii) to protect information where the	
				making available of the information would be	
				likely unreasonably to prejudice the commercial	Information that may
				position of the person who supplied or who is the	potentially harm commercial
GEO Ltd and Request for Proposal V1	Υ	168-186	Financial and commercially sensitive information	subject of the information	position of business
				7(2)(b)(ii) to protect information where the	
				making available of the information would be	
				likely unreasonably to prejudice the commercial	Information that may
				position of the person who supplied or who is the	potentially harm commercial
			Financial and commercially sensitive information	subject of the information	position of business
					Prevents disclosure of
Therian Registration of interest	Υ	187-196	Personal information	7(2)(a) Protect privacy of natural persons	personal information
				7(2)(b)(ii) to protect information where the	
				making available of the information would be	
				likely unreasonably to prejudice the commercial	
				position of the person who supplied or who is the	Handwritten scores on paper
Certificate of currency docs	Υ	194-197	Financial and commercially sensitive information	subject of the information	that relate to rankings
					Names, employee details and
			Personal information	7(2)(a) Protect privacy of natural persons	contact details
				7(2)/ \ \ 2 \ \ \ \ \ \ \ \ \ \ \ \ \ \ \ \	Handwritten note - out of
			Personal information	7(2)(a) Protect privacy of natural persons	scope
				7(2)(b)(ii) to protect information where the	
				making available of the information would be	1.6
				likely unreasonably to prejudice the commercial	Information that may
			Financial and conservation and the second	position of the person who supplied or who is the	potentially harm commercial
			Financial and commercially sensitive information	subject of the information	position of business
				7(2)(b)(ii) to protect information where the	
				making available of the information would be	
Boxman company statement and Record of Interest V1		400.011		likely unreasonably to prejudice the commercial	
	,,	198-214	Encoded and the second and	position of the person who supplied or who is the	
	ΙY		Financial and commercially sensitive information	subject of the information	Insurance policy details.

	Included				
Section	in pack	Page number	Info withheld	Reason for withholding	Other notes/comments
Procurement Memo	Υ	216-217	N/A		
Drawings designs numbered 5,7,8	Y	218-220	N/A		
Emails					Names and laves details and
			Personal information	7(2)(a) Protect privacy of natural persons	Names, employee details and contact details
			r ersonal information	7(2)(b)(ii) to protect information where the	Quotes/progress claims are
				making available of the information would be	withheld due to breakdown
				likely unreasonably to prejudice the commercial	of information that may
Email and progress claim	Υ			position of the person who supplied or who is the	potentially harm commercial
		222	Financial and commercially sensitive information	subject of the information	position of business.
					Names, employee details and
Email - no quote attached	Υ	223	Personal information	7(2)(a) Protect privacy of natural persons	contact details
					Names, employee details and
			Personal information	7(2)(a) Protect privacy of natural persons	contact details
				7(2)(b)(ii) to protect information where the	Quotes/progress claims are
				making available of the information would be	withheld due to breakdown
Email for approval				likely unreasonably to prejudice the commercial	of information that may
Email for approval	Y	224	Financial and commercially sensitive information	position of the person who supplied or who is the subject of the information	potentially harm commercial position of business.
		224	Financial and commercially sensitive information	subject of the information	Prevents disclosure of
Email with progress claim 4	Y	225	Personal information	7(2)(a) Protect privacy of natural persons	personal information
Zilian Wen progress dami	-		T CISSING INFORMACION	7(2)(b)(ii) to protect information where the	Quotes/progress claims are
				making available of the information would be	withheld due to breakdown
				likely unreasonably to prejudice the commercial	of information that may
			Whole document withheld - Financial and	position of the person who supplied or who is the	potentially harm commercial
Progress claim 2	N	N/A	commercially sensitive information	subject of the information	position of business.
Pope and Gray document	Υ	226	N/A		
				7(2)(b)(ii) to protect information where the	Quotes/progress claims are
				making available of the information would be	withheld due to breakdown
			NAME of the state	likely unreasonably to prejudice the commercial	of information that may
Ouata Ramas	N	NI/A	Whole document withheld -	position of the person who supplied or who is the	potentially harm commercial
Quote Ramps	N	N/A	Financial and commercially sensitive information	subject of the information	position of business. Names, employee details and
Email re lease	Y	227	Personal information	7(2)(a) Protect privacy of natural persons	contact details
Linding lease		221	1 Clashar morniadon	/(2)(a) Frotest privacy of flutural persons	Names, employee details and
Email re Pound layout and map	Υ	228-231	Personal information	7(2)(a) Protect privacy of natural persons	contact details
,					Names, employee details and
			Personal information	7(2)(a) Protect privacy of natural persons	contact details
Email pound lighting	Υ		Financial and commercially sensitive information.	7(2)(b)(ii) to protect information where the	Quotes/progress claims are
		232-237		making available of the information would be	withheld due to breakdown
				likely unreasonably to prejudice the commercial	of information that may
				position of the person who supplied or who is the	potentially harm commercial
				subject of the information.	position of business.


Dog Pound Proactive Release - Withholding reasons - July 2024


Section	Included in pack		Info withheld	Reason for withholding	Other notes/comments
Quotes/Invoices	N	N/A	Financial and commercially sensitive information	7(2)(b)(ii) to protect information where the making available of the information would be likely unreasonably to prejudice the commercial position of the person who supplied or who is the subject of the information	Quotes/progress claims are withheld due to breakdown of information that may potentially harm commercial position of business.
Previous Dog Pound LGOIMA responses	Υ	249-257	Personal information	7(2)(a) Protect privacy of natural persons	Requestor names and contact details


Specifications and plans













7


SMC DESIGN STUDIO

SCALE: As indicated @ A3

9









YOUR OFF-GRID SOLAR PROPOSAL

Quotation no. 91

Prepared for South Wairarapa District Council

Address: Soldiers Settlement Road North, South Featherston, New Zealand

Getting on the right track with off-grid power

An off-grid power system is essential infrastructure and must be designed and installed to work reliably and withstand the rigours of time. We pride ourselves on delivering systems that deliver the energy you need, when you need it, year after year.



Cost Saving



Reliability

11



CO2 Reduction



5.28 kW Solar Array



5 kW Inverter Power




16.83 kWh


Battery Capacity



0 kVA

Generator Size





100 % powered by renewables

Our aim is to match your concumption with sufficient solar and storage capacity to most everyday needs.

The solar and battery consumed figures show the clean energy supplies to the star as much as possible of your daily energy or naumption, with the back up great supplying power in the wolut weather.





Solar PV Array

Array Potential Power Output

5.28 kW

Annual Generation Potential

6,740 kWh

Estimated Solar Used

31 %

Estimated Shading

0 %



Estimated daily consumption

Estimated solar potentia

6 kWh

18.5 kWh



Storage System

Total battery capacity

17,75 kWh

Recommended Battery Depth of Discharge


95 %


Battery Charge discharge Cycles in Year 1


Battery Charge discharge Cycles in real 1

59












Generator size	Genset runtime	Battery Charge Cycles
0	18	59
kVA	hours per year	for the first year






E T E



























Net present value: Internal rate of return: Net cost of solar power: Carbon emission savings : \$19,151.00 \$10.76% \$38.78 c/kWh 0.4 tonnes CO₂

Savings

\$6,006
for the first year

16.

6 yrs 9 mths



BlueSolar Charge Controllers with screw- or MC4 PV connection MPPT 150/45, MPPT 150/60, MPPT 150/70, MPPT 150/85, MPPT 150/100

www.victronenergy.com






Solar Charge Controller

MPPT 150/70-Tr







Upper curve:

Output current (I) of a solar panel as function of output voltage (V).

The Maximum Power Point (MPP) is the point Pmax along the curve where the product I x V reaches its peak.

Lower curve:

Output power $P = I \times V$ as function of output voltage.

When using a PWM (not MPPT) controller the output voltage of the solar panel will be nearly equal to the voltage of the battery, and will be lower than Vmp.

Ultra-fast Maximum Power Point Tracking (MPPT)

Especially in case of a clouded sky, when light intensity is changing continuously, an ultra-fast MPPT controller will improve energy harvest by up to 30% compared to PWM charge controllers and by up to 10% compared to slower MPPT controllers.

Advanced Maximum Power Point Detection in case of partial shading conditions

If partial shading occurs, two or more maximum power points may be present on the power-voltage curve. Conventional MPPTs tend to lock to a local MPP, which may not be the optimum MPP. The innovative BlueSolar algorithm will always maximize energy harvest by locking to the optimum MPP.

The innovative bluesolal digoritani will blivbys maximize energy harvest by loc

Outstanding conversion efficiency

No cooling fan. Maximum efficiency exceeds 98%.

Flexible charge algorithm

Fully programmable charge algorithm (see the software page on our website), and eight pre-programmed algorithms, selectable with a rotary switch (see manual for details).

Extensive electronic protection

Over-temperature protection and power derating when temperature is high. PV short circuit and PV reverse polarity protection.

PV reverse current protection.

Internal temperature sensor

Compensates absorption and float charge voltage for temperature.

Real-time data display options

- Apple and Android smartphones, tablets and other devices: see the VE.Direct to Bluetooth Smart dongle
- ColorControl panel



5A 50W 6 50W 1 50W 3	60A 860W 720W 440W 50A 50V absolut	70A 1000W 2000W 4000W 50A	ol needed to select 85A 1200W 2400W 4900W	100A 1450W 2900W				
00W 1 00W 1 00W 3	860W 720W 440W 50A 50V absolut	1000W 2000W 4000W	1200W 2400W	1450W				
00W 1 00W 3	720W 440W 50A 50V absolut	2000W 4000W	2400W					
00W 3	440W 50A 50V absolut	4000W	5500535	2900W				
0A	50A 50V absolut		4900W	with the same of A				
	50V absolut	50A		5800W				
			70A	70A				
	145V start	150V absolute maximum coldest conditions 145V start-up and operating maximum						
		98%						
		10 mA						
Defat	ult setting: 1	4,4 / 28,8 / 43,2	57,6V (adjustable)					
Default setting; 13,8 / 27,6 / 41,4 / 55,2V (adjustable)								
multi-stage adaptive								
-16 mV / -32 mV / -68 mV / °C								
Battery reverse polarity (fuse, not user accessible) PV reverse polarity / Output short circuit / Over temperature								
-30 to +60°C (full rated output up to 40°C)								
95%, non-condensing								
VE.Direct (see the data communication whitepaper on our website)								
	Ye	s (not synchronia	red)					
ENCLO	SURE							
	s of MC4 co	m ² / AWG2 (Trm nnectors (MC4 m	odels) nodels up to 150/70					
IP43 (e	electronic co	imponents), IP22	(connection area)					
	3kg		4,5	kg				
			Tr models: 21 MC4 models: 2					
STAND	ARDS							
		EN/IEC 62109						
	PAGE Two set Three sets o IP43 (c Tr models: MC4 models STAND	Battery reverse PV reverse polarity / / -30 to +60°C 95 VE.Direct (see the data complete the data com	moitti-stage adapt -16 mV / -32 mV / -68 i -8 attery reverse polarity (fuse, ne PV reverse polarity / Output short circ -30 to +60°C (full rated output 95%, non-condens VE.Direct (see the data communication w Yes (not synchronia ENCLOSURE Blue (RAL 5012) 35 mm² / AWG2 (Trm Two sets of MC4 connectors (MC4 mod 35 mm² / AWG2 IP43 (electronic components), IP22 3kg Tr models: 185 x 250 x 95 MC4 models: 215 x 250 x 95 STANDARDS EN/IEC 62109 Umit input power.	moiti-stage adaptive -16 mV / -32 mV / -68 mV / "C Battery reverse polarity (fuse, not user accessible) PV reverse polarity / Output short circuit / Over temperal -30 to +60 "C (full rated output up to 40 "C) 95%, non-condensing VE.Direct (see the data communication whitepaper on our ways (not synchronized) ENCLOSURE Blue (RAL 5012) 35 mm² / AWG2 (Tr models) Two sets of MC4 connectors (MC4 models up to 150/7) Three sets of MC4 connectors (MC4 models 150/85 and 150/85 an				






MultiPlus-II Inverter/Charger

MultiPlus-II 24/3000/70-32, 48/3000/35-32 & 48/5000/70-50

Viction online product page


https://ve3.nl/6H



The MultiPlus-II is a multifunctional inverter/charger with all the features of the MultiPlus, plus an external current sensor option which extends the PowerControl and PowerAssist function to 50A resp. 100A.

The MultiPlus-II is ideally suited for professional marine, yachting, vehicle and land based off-grid applications. It also has built-in anti-islanding functionality, and an increasingly long list of country approvals for ESS application. Several system configurations are possible. For more detailed information see the ESS Design and configuration manual.





A maximum grid or generator current can be set. The MultiPlus-II will then take account of other AC loads and use whatever is extra for battery charging, thus preventing the generator or grid from being overloaded (PowerControl function).

PowerAssist takes the principle of PowerControl to a further dimension. Where peak power is so often required only for a limited period, the MultiPlus-II will compensate insufficient generator, shore or grid power with power from the battery. When the load reduces, the spare power is used to recharge the battery.



The MultiPlus-II can be used in off grid as well as grid connected PV and other alternative energy systems. It is compatible with both solar charger controllers and grid-tie inverters.

Two AC Outputs

The main output has no break functionality. The MultiPlus-II takes over the supply to the connected loads in the event of a grid failure or when shore/generator power is disconnected. This happens so fast (less than 20 milliseconds) that computers and other electronic equipment will continue to operate without disruption.

The second output is live only when AC is available on the input of the MultiPlus-II. Loads that should not discharge the battery, like a water heater for example, can be connected to this output.

Virtually unlimited power thanks to parallel and three phase operation

Up to 6 Multis can operate in parallel to achieve higher power output. Six 48/5000/70 units, for example, will provide 25 kW / 30 kVA output power with 420 Amps charging capacity.

In addition to parallel connection, three units of the same model can be configured for three phase output. But that's not all: up to 6 sets of three units can be parallel connected for a 75 kW / 90 kVA inverter and more than 1200 Amps charging capacity.

On-site system configuring, monitoring and control


Settings can be changed in a matter of minutes with VEConfigure software (computer or laptop and MK3-USB interface needed).

Several monitoring and control options are available: Color Control GX, Venus GX, Octo GX, CANvu GX, laptop, computer, Bluetooth (with the optional VE.Bus Smart dongle), Battery Monitor, Digital Multi Control Panel.

Remote configuring and monitoring


Install a Color Control GX or other GX product to connect to the internet.

Operational data can be stored and displayed on our VRM (Victron Remote Management) website, free of charge. When connected to the internet, systems can be accessed remotely, and settings can be changed.




Standard marine, mobile or off-grid application

Loads that should shut down when AC input power is not available can be connected to a second output (not shown). These loads will be taken into account by the PowerControl and PowerAssist function in order to limit AC input current to a safe value when AC power is available.



Grid parallel topology with MPPT solar charge controller

The MultiPlus-II will use data from the external AC current sensor (must be ordered separately) or power meter to optimise self-consumption and, if required, to prevent grid feed. In case of a power outage, the MultiPlus-II will continue to supply the critical loads



Color Control Panel (CCGX)

Provides intuitive system control and monitoring Besides system monitoring and control the CCGX enables access to our free remote monitoring website: the VRM Online Portal



VRM Portal

Our free remote monitoring website (VRM) will display all your system data in a comprehensive graphical format. System settings can be changed remotely via the portal. Alarms can be received by e-mail.



VRM app Monitor and manage your Victron Energy system from your smart phone and tablet. Available for both iOS and Android.



VE.Bus Smart Dongle Measures battery voltage and temperature and allows monitoring and control with a smart phone or other Bluetooth enabled device.

MultiPlus II	24/3000/70-32	48/3000/35-32	48/5000/704
PowerControl & PowerAssist	24/3000/70-32	Yes	2(0)-10(10)(1)
Transfer switch	32A		50A
Maximum AC input current	32/		50A
waximum xc niputcurient	INVERTER		30%
DC Input voltage range	19 – 33V	38 -	66V
		voltage: 230 VAC	
Output	1,000,000	ency: 50 Hz ± 0,19	
Cont. output power at 25°C (3)	3000VA		5000VA
Cont. output power at 25°C	2400W		4000W
Cont. output power at 40°C	2200	W	3700W
Cont. output power at 65°C	1700	W	3000W
Maximum apparent feed-in power	2500	VA	4000VA
Peak power	5500	W	W0000
Maximum efficiency	94%	95%	96%
Zero load power	13W	11W	18W
Zero load power in AES mode	9W	7W	12W
Zero load power in Search mode	3W	2W	2W
	CHARGER		
ACInput		tage range: 187-2	
		frequency; 45 - 65	
Charge voltage 'absorption'	28,8V		6V
Charge voltage 'float'	27,6V	55,	
Storage mode	26,4V	52,	
Maximum battery charge current (4)	70A	35A	70A
Battery temperature sensor		Yes	
	GENERAL		
Auxiliary output		Yes (32A)	2002
External AC current sensor (optional)	50.4		100A
Programmable relay (5)		Yes	
Protection (2)	Pin desirita	a – g I and three phase op	ington
VE.Bus communication port		itoring and system in	
General purpose com. port		Yes, 2x	
Remote on-off		Yes	
Operating temperature range	-40 to +6	5°C (fan assisted co	ooling)
Humidity (non-condensing)		max 95%	
	ENCLOSURE		
Material & Colour	Ste	el, blue RAL 5012	
Protection category		IP22	
Battery-connection		M8 bolts	
230 V AC-connection		minals 13 mm ² (6	777.7
Weight	18 kg		29 kg
Dimensions (hxwxd) mm	506 x 275	x 147	565 x 323 x 148
	STANDARDS		
Safety		335-1, EN-IEC 6033	
		2109-1, EN-IEC 62 5014-1, EN 55014-	
mission, immunity		100-3-2, EN-IEC 610	
		IEC 61000-6-2, IEC	
Ininterruptible power supply		he certificates on	
Anti-Islanding		he certificates on	
I Can be adjusted to 60 Hz	3) Non-linear load, crest i		
Protection key:	4) At 25°C amblent	ACC COLUMN	completes se
a) output short circuit b) overload	 Programmable relay v. under voltage or genset 		eneral alarm, DC
c) battery voltage too high	function. AC rating: 23		up to 35VDC and
d) battery voltage too low e) temperature too high	1A up to 60VDC		



Connection Area




Current sensor 100A:50mA
To implement PowerControl and
PowerAssist and to optimize selfconsumption with external current sensing.

Maximum current: 50A resp. 100A. Length of connection cable: 1 m.



Digital Multi Control Panel

A convenient and low-cost solution for remote monitoring, with a rotary knob to set PowerControl and PowerAssist levels.





C-Stello Solar Lighting

Street/Area Light



PHOLUM AREA S2L



PHOLUM AREA S3L



SOLO S1A SOLAR LIGHT



SOLO S1P SOLAR LIGHT



SOLO S1V POLE WRAP



SOLO SOLAR BATTEN




SENTRY LIGHT KIT FLOOD

Pholum Series G2

Pholum Area Light G2

All in one Photo-voltaic Street Light



Pholum Area Light G2

Features:

- Integrated Photo-voltaic Panel, LED Luminaire,
- Lithium battery, micro-controller into one system
- All components regulated to provide maximum efficiency
- Easy installation, no power or cables required
- Solar Lighting naturally doubles as an exterior emergency light in
- the case of a power outage, Suitable for assembly point Illumination

Applications:

Marinas, Rural roads, Courtyards, Parks, Farms, Schools, Factories

Product Information

Product Code	Beam Angle	Solar Panel	Lumens	Light Size	Panel Size	Weight
EST-SzL-7800T3-4K-BLK	150° *80° Type 3	120W/36V	7800	729x300x540mm	1140x670x50mm	26,0Kg
EST-SzL-9600TzS-4K-BLK	150" *70" Type 2-5	120W/36V	9600	729x300x540mm	1140x670x50mm	26,0Kg
EST-S2L-10400T3-4K-BLK	150° *80° Type 3	150W/36V	10400	729X300X540mm	1475x665x30mm	z8,oKg
EST-S2L-12800T2S-4K-BLK	150°*70°Type 2-S	150W/36V	12800	729X300X540mm	1475x665x30mm	28,0Kg
EST-S2L-13000T3-4K-BLK	150"*80°Type 3	200W/36V	13000	729X300X540mm	1580x808x50mm	32,0Kg
EST-SzL-16000TzS-4K-BLK	150°*70° Type 2-S	200W/36V	16000	729X300X540mm	1580x808x50mm	32,0Kg

*Contact us for our range of customised and tiltable poles suitable for this product.







Please note the technical information and product images are subject to change due to product upgrades and feature changes,

Lumina Solar.

13

From: Sent:

Tuesday, 9 August 2022 9:58 pm

To:

Subject: Dog Pound Solar and Electrical System Proposal

Attachments:

Dog Pound Off Grid Solar Proposal.pdf

Follow Up Flag: Flag Status: Follow up Flagged

Good evening

Attached is the Off Grid Solar Proposal for the Dog Pound as we have discussed.

I have "mounted" the solar panels on the roof of the 40' container in an East / West Configuration, and assumed that the container will be located in the bottom left-hand corner of the new yard. It won't make too much difference if this location changes, as long as we don't have any tree shading.

My Load Calculations estimate that at a maximum the electrical equipment should only be using around 6-8 kWh per day when the pound is occupied. There is plenty of capacity in the solar panels and batteries to provide three times this daily requirement i.e. up to 18.5 kWh per day. This is deliberate, as it allows for a number of continuously bad solar production days in a row, particularly during the winter months. The report also talks about a generator; please ignore this as the software insists that an off grid system has a backup generator as a "financial comparison". As discussed, we will however have the facility for a generator to be plugged into the solar system in the event that the Pound is really busy during the winter, with high energy usage in combination of really cloudy days, meaning that the system is running out of power.

In the future, we can add additional battery modules to provide more electricity, should it ever be needed, however realistically I can't see this happening. I suspect that there is enough capacity in this system to power an additional "dog container" if one is ever added without having to expand this system. This will be determined though by how busy the unit becomes and how much electricity is consumed on a daily basis, so I can't provide 100% certainty on this statement until we see the electricity consumption over a 12-month period.

Ordinarily I work on a 50% deposit up front and then 50% on completion of the unit. For this particular project I am using a couple of suppliers that don't operate charge accounts, so my upfront cash outlay is higher than normal. Therefore if you don't mind I have invoice for 70% upfront and the balance of 30% at completion. As stated in my earlier email confirming the price of \$ GST I am happy to run this project on an "Open Book" basis, meaning that all my costs are transparent and should there be savings, I will pass those on to the Council. Conversely I have factored in some Contingency into the pricing to cover for anything unexpected or that costs slightly more than I expected or was told.

4

None of the diagrams you sent me mentions or illustrates the 8 nylon washers that came with each pole kit, which caused confusion.


Your colleague

managed to find and give me the information I needed.

Best Regards



PH: 06 306 9611





SOUTH WAIRARAPA DISTRICT COUNCIL Kiu Iteretahi Thiau

South Wairarapa District Council
PO Box 6 Martinborough 5741
19 Kitchener Street Martinborough 5711
www.swdc.govt.nz

From:

Sent: Friday, 3 February 2023 1:27 pm

To:

Subject: RE: Order Confirmation (SWAI1872-1)



Apologies I was out of the office yesterday and couldn't respond to emails.

Please see attached. The poles should bolt directly to the threaded rods, there should be the nuts and bolts required for this with the shipment

Any questions please don't hesitate to contact me.

Cheers,



2/32 Crooks Road, East Tamaki, Auckland, 2013, New Zealand

currently work Tues, Weds, Thurs.

Anything outside these days will be answered if possible otherwise as soon as I return. If it is urgent please phone the office

If it is urgent please phone the office.

www.masonsled.co.nz



South Wairarapa District Council PO Box 6 Martinborough 5741 19 Kitchener Street Martinborough 5711 www.swdc.govt.nz

From:

Sent: Tuesday, February 21, 2023 2:34 PM

To: Cc:

Subject: FW: Poles and lights.

Hi

No hole on the spigot needed as six screws will be tighten against spigot and light bracket and that will secure the light.

Just make sure all six screws are tight enough.

Thanks.

Kind regards,



2/32 Crooks Road, East Tamaki, Auckland, 2013, New Zealand

www.masonsled.co.nz



From:

Sent: Monday, February 20, 2023 10:36 AM

To:

Subject: Poles and lights.

Hi.

Today we put the lights together and found the light and solar panel capping was very sloppy on the pole, not a snug fit.

There were six screws on the side of the capping which we tighten up against the pole, but it appeared there needs 3 screws to hold the light down onto the pole and there were no threaded holes in the top of the pole.

I think we have been sent down the wrong poles or the wrong

capping.


Can you please get back to me asap.

Thanks.


16

As on our datasheet attached, the pole tenon diameter is 60mm.

And from below the print screen image from the supplier website just 15 minutes ago, the light is designed for ф60mm standard installation pipe diameter. Please understand, thank you.



Kind regards,



2/32 Crooks Road, East Tamaki, Auckland, 2013, New Zealand

www.masonsled.co.nz



From: Sent: Wednesday, 22 February 2023 9:09 AM

Subject: RE: Poles and lights.

The pole spigot dimension is 60mm, the cap dimension is 68mm, that's an 8mm clearance which seems disproportionate.

I do have a background in engineering, so I know a little bit about tolerances. Council will follow your advice regarding the fixture, but I do have concerns.

Thanks

Best Regards



From:

Sent:

To: Cc:

Subject:

Attachments:

Friday, 24 February 2023 10:40 am

FW: Poles and lights.

IMG-7111.jpg; 20230220_085318.jpg

Hi


Sorry for the delay.

Should I assume you are saying where the arrows pointed below?


If yes, hope it cans clear up some the confusions now? If not, please advise.


For the taper on the capping, it just the product design. As product details from previous email or below, isn't using for attached to pole. $\phi60$ mm pole is too thin for our market, so, we use $\phi105.5$ mm with spigot. Hope it is understandable.

Thanks.



Product details





From:

Sent:

Thursday, 18 August 2022 11:06 am


To:

Subject:

Attachments:

FW: Advice re discharge to land activity

FW: New Dog Pound in Featherston



Please consider the anvironment before printing this e-Mail. This message is intended solely for the recipient and may contain confidential or privileged information. If you have received this s-mall in error piease notify the sender and delete.

From: Sent: Thursday, 18 August 2022 10:51 am

Subject: RE: Advice re discharge to land activity

Hi

Happy to help! I think a colleague of mine has already provided some advice on this to someone else in SWDC though. I have attached his email chain.

From that I think that if you were to just get a sucker truck to come and empty the tank, you wouldn't need anything from us.

If you were to put in a discharge field, then R75 in the PNRP would apply. If you can meet the conditions of that rule then you also wouldn't need a resource consent.

If you need anything else feel free to call.

Cheers,



Greater weilington Te Pane Matua Taiao

34 Chapel Street, Masterton PO Box 41, Masterton 5840


Follow us online: Facebook | Twitter | gw.govt.nz


Hi Guys,

I just need to clarify the septic system info.

If the pressure compensating dripline is used, a secondary treatment system is required, that is, an aerated system. These are expensive to install and maintain.

The normal septic tank (You can use the "tuff tank") Only needs gravity fed effluent trenches and no power required. See diagram below: Model Designs 3 & 4 ~ Moderate Draining Soils







Hi https://www.decoprecasters.co.nz/concrete-tanks-wellington


Info in above link for tuff tank (Combined septic and pump chamber) You may have to ring them or email to get a price (don't forget delivery as you need a hi-ab crane/ truck to lift the tank into the hole).


Attached are some schematics that show how the pressure compensating drip-lines work with various options for lay-out.


The discharge to land rule 7 applies. https://www.gw.govt.nz/your-region/plans-policies-and-bylaws/plans-and-reports/environmental-plans/regional-plan-for-discharges-to-land/ and is a permitted activity if the criteria are met.















Diplicatie. 28 po

From:

Sent:

Tuesday, 9 August 2022 9:58 pm

To:

Subject:

Dog Pounu Solar and Electrical System Proposal

Attachments: Dog Pound Off Grid Solar Proposal.pdf

Follow Up Flag:

Follow up

Flag Status:

Flagged

Good evening

Attached is the Off Grid Solar Proposal for the Dog Pound as we have discussed.

I have "mounted" the solar panels on the roof of the 40' container in an East / West Configuration, and assumed that the container will be located in the bottom left-hand corner of the new yard. It won't make too much difference if this location changes, as long as we don't have any tree shading.

My Load Calculations estimate that at a maximum the electrical equipment should only be using around 6-8 kWh per day when the pound is occupied. There is plenty of capacity in the solar panels and batteries to provide three times this daily requirement i.e. up to 18.5 kWh per day. This is deliberate, as it allows for a number of continuously bad solar production days in a row, particularly during the winter months. The report also talks about a generator; please ignore this as the software insists that an off grid system has a backup generator as a "financial comparison". As discussed, we will however have the facility for a generator to be plugged into the solar system in the event that the Pound is really busy during the winter, with high energy usage in combination of really cloudy days, meaning that the system is running out of power.

In the future, we can add additional battery modules to provide more electricity, should it ever be needed, however realistically I can't see this happening. I suspect that there is enough capacity in this system to power an additional "dog container" if one is ever added without having to expand this system. This will be determined though by how busy the unit becomes and how much electricity is consumed on a daily basis, so I can't provide 100% certainty on this statement until we see the electricity consumption over a 12-month period.

Ordinarily I work on a 50% deposit up front and then 50% on completion of the unit. For this particular project I am using a couple of suppliers that don't operate charge accounts, so my upfront cash outlay is higher than normal. Therefore if you don't mind I have invoice for 70% upfront and the balance of 30% at completion. As stated in my earlier email confirming the price of \$ \$\times \text{GST I am happy to run this project on an "Open Book" basis, meaning that all my costs are transparent and should there be savings, I will pass those on to the Council. Conversely I have factored in some Contingency into the pricing to cover for anything unexpected or that costs slightly more than I expected or was told.

Certificates, consent and compliance

Record of Inspection (Rol) of High-Risk prescribed electrical work Pursuant to the Electricity (Safety) Regulations 2010

17	SCANPOW ELECTRICITY NETWO	ER
----	------------------------------	----

		erence/Record ID No:	20230307			372.4
suer (inspector	Details		1235		52 113 11	-1ri-q.
Name of Inspector:			Registrat	lón No:		
mail Address:			Telephor	ne:		
ocation of Insta	llation					=3
Location Details:	SOLDIERS SETTLE	MENT ROAD NORTH	I, SOUTH FEATHER	RSTON, NEW ZE	EALAND	4
Location type:	Domestic	Non-Domestic Acco	əmmodation	Industrial	Commercial	
Ī	Educational	Healthcare	V	Miscellaneous (other)	_	
ertifying Electric	al Work and Certificate	e of Compliance (CoC) de	etails		STATE OF THE PARTY	
Name of Electrical			Registrati	oń No(s):		
worker(s):						
d etallsi	Dog Do	ALL Det	Crid	Çót	(s) attached	
s etalisi	Dog Po	ound Off	Grid			
ertifying Electric	al Work and Rol details					
What was Inspected						
1 x Victron Multil 2 x MPPT 145/4	Plus-II 48/5000/70-50 li	nverter				
Lynx Distributor						
	JKM440M-6TL4 Solar	Panels				
Smm2 main earth	S3000C Batteries	nding, neutral and earths	hars MEN connection	and main earth n	РП	
			Andread of the American Section of	Marian Carlo Step and St		
		d(s), or identify the certified d	esign, followed when carryli	ng out the Inspection:		
AS/NZS 300		40				
	ty Regulations 20	10				
AS/NZS 503: AS/NZS 477						
NOMINZO 477	1.2					
hat are the results of	of the inspection:					
1	POLARITY: AS PER	coc 🔻				5
INSULATION I	RESISTANCE: AS PER					
	& BONDING AS PER	NAME OF TAXABLE PARTY.	:			
	841.30					
h Risk Category						10
Not to AS/NZS 30	00 Part 2 - 6A(2)(a)(i)	Photovoltale syste	em - 6A(2)(a)(iv)	Èlectr	ical medical area - 6A(2)(a)(vl)
High voltage insta	llation - 6A(2)(a)(ll)	Hazardous area =	6A(2)(a)(v)	Mains	work - 6A(2)(b)	
	neration - 6A(2)(a)(III)		or meat conditioning = 6A(2)(
Other - please des	cribe: AS/NZS 503	3.2011 & AS/NZS 477	77.2			_
aration						
	the work described above 11ch the work has been do		accordance with the re		ISTALLATION / PART	
TOTAL TOTAL MI	inco the work has been do	nes, and will BE	when enlivened, electrica	ny sale.		
ature:				Date: 07/03/20)23	
7						

SMC Design Studio Engineers & Architecture

PRODUCER STATEMENT - DESIGN (PS1)



(ISSUE A)

ISSUED BY:	SMC DESIGN STUDIO LTD
DESIGN ENGINEE	R;
TO:	1GEOTECHNICAL
TO BE SUPPLIED	TO: SOUTH WAIRARAPA DISTRICT COUNCIL
IN RESPECT OF:	NEW DOG KENNEL FOUNDATIONS
	· ·
AT:	VARIOUS LOCATIONS
LEGAL DESCRIPTI	ON:
services in respect o	DIO LIMITED has been engaged by 1GEOTECHNICAL to provide Structural Engineering of the requirements of Clause B1 of the Building Code 2004 for:
	art only as specified above
☑ C	ding work. The design carried out by us has been prepared in accordance with compliance Documents issued by MBIE B1/VM1 and B1/VM4 of the approved documents liternative solution as per the attached schedule
	ng work covered by this Producer Statement is described on SMC Design Studio Ltd's dog kennel, dated 21/11/2022 and numbered DK1.3.
	esign Studio Ltd, and subject to: ion of the following design assumptions – Minimum ultimate ground bearing strength of
ii. All proprietar	y products meeting their performance specification requirements.
specifications, and ot provisions of the build competency to do so. □ CM1	hable grounds that a) the building, if constructed in accordance with the drawings, ther documents provided or listed in the attached schedule, will comply with the relevant ding code and that b), the persons who have undertaken the design have the necessary I also recommend the following level of construction monitoring/observation: □ CM2 □ CM3 □ CM4 □ CM5 tent - Design is valid for 1 year only from the date of issue.
, qualifications BE (Civ	I am a Member of Engineering New Zealand and hold the following ii), CMEngNZ (Structural), CPEng.
	this statement holds a current policy of Professional Indemnity Insurance
IGNED BY	ON BEHALF OF SMC DESIGN STUDIO LTD DATE: 24 November 2022
lote; This statement shall onl Iudio Ltd only. The total ma	suing this statement holds a current policy of Professional Indemnity Insurance by be relied upon by the Building Consent Authority named above. Liability under this statement accrues to SMC Design aximum amount of damages payable arising from this statement and all other statements provided to the Building to this building work, whether in contract, lort or otherwise (including negligence),
remark the court is a first to the little of	ation in the contratter was not found in the information was filter problem and

SMC Design Studio

Engineers & Architecture



RE: CONSTRUCTION MONITORING

Construction Monitoring site visits relating to compliance with the building consent documentation and for verification of design assumptions are required as follows:

	TIME	NO. OF VISITS
1	Excavation to check exposed ground conditions	1
2	Foundations pre-pour to check reinforcement	1 per pour


We confirm that records of our site visits will be left on site.


A Producer Statement, Construction Review, could be issued once the above construction monitoring site visits have been completed.

It is the owner's responsibility to notify the Engineer to enable the above site visits to be completed.

Please direct any queries back to SMC Design Studio Limited and (@smcdesign.co.nz)







SMC Design Studio

Engineers & Architecture



Foundation design

q_u = 200 kPa (available ultimate ground bearing strength)

 ϕ_{bc} = 0.7 (bearing strength reduction factor for earthquake load combinations)

= 0.5 (bearing strength reduction factor for load combinations excluding earthquake)

q_{dbs} = 200 kPa × 0.7 = 140 kPa (design ground bearing strength for earthquake load combinations)

q_{dbs} = 200 kPa × 0.5 = 100 kPa (design ground bearing strength for load combinations excluding earthquake)

G = 25 kN (container weight)

Q = 45 kN (container imposed load - 3 kPa)


(1.2G + 1.5Q): = 97.5 kN

Try four pads with the dimensions - 800 mm × 800 mm × 600 mm

 $F = 97.5 \text{ kN } / 4 \text{ pads} + 1.2 \times 0.8 \text{ m} \times 0.8 \text{ m} \times 0.6 \text{ m} \times 24 \text{ kN/m}^3$

(per pad) = 35.4 kN


 $35.4 \text{ kN} / (0.8 \text{ m} \times 0.8 \text{ m}) = 55 \text{ kPa} < 100 \text{ kPa}$ OK



Site Assessment Report 221004, November 2022 for Soldiers Settlement Road, Featherston



Sustainable development, energy, and environmental consultants





Site Assessment Report. November 2022, Soldiers Settlement Road, Featherston

Contents

1	. In	troduction	
2	. Su	mmary of overall site assessment procedure	
3	. De	esktop study	:
	3,1,	Fault locations	
	3.2.	Groundwater	
	3,3,	Flood zones	5
	3,4,	Soll type	6
	3,5,	Land Use Classification	. 7
	3,6,	Rainfall	.7
4.	Sol	and soil stability	.8
	4.1.	Soll Bearing strength	.8
	4.2.	Macro soll stability	.8
	4,3,	Landform, aspect, and exposure	8
5.	Clin	nate change Impacts	
6.	Wa	stewater design loading rate (DLR)	8
7.	Oth	er land features	8
Jork		4	0




Site Assessment Report. November 2022, Soldiers Settlement Road, Featherston

1. Introduction

A proposed dog pound requires an on-site wastewater system. This site assessment report details information required for the wastewater system design. It accompanies the wastewater design drawings. Other pertinent information gained during the assessment is also included to assist the client in decision making on the property.

2. Summary of overall site assessment procedure



3. Desktop study

3.1. Fault locations

There are no known faults within 1km of the proposed building area.

Site Assessment Report. November 2022, Soldiers Settlement Road, Featherston




Figure 1 Faultline location relative to the site

3.2. Groundwater

There are several registered bores within 1km of the disposal field site. The nearest is more than 100m distant. Groundwater depth is inconsistent, with some bores being artesian, some being shallow unconfined.




Figure 2 Location nearby bores

This report is copyright to EQOnz itd @2022 and may not be reproduced without consent. Email: @eqo.org.nz

Site Assessment Report. November 2022, Soldiers Settlement Road, Featherston
Piezometric contours held by Greater Wellington Regional Council suggest that groundwater flow direction is in a south westerly direction.




Figure 3 Groundwater piezometric contours and estimated groundwater flow direction

3.3. Flood zones

The flood hazard mapping on record at Greater Wellington Regional Council and Masterton District Council show the flood risk zone at some distance from the disposal field area.



Figure 4 Flood risk area

Site Assessment Report. November 2022, Soldiers Settlement Road, Featherston

3.4. Soil type

Geological maps indicate Opaki brown stonyloam to dominate in the area under consideration. Silt loams have a wastewater classification of moderately well drained (Standards New Zealand, 2012).




Figure 5 Soil map. Purple shaded area is noted as Opaki stony loam

Site assessment indicated stony slit loam to be dominant at the disposal field site,




Figure 6 Soll Inspection showing silt loam

Site Assessment Report. November 2022, Soldiers Settlement Road, Featherston

3.5. Land Use Classification

The New Zealand Land Inventory system classifies land in terms of slope, erosion, vegetation, and soil type. For this site, the following classification applies:

rellowbrownso	fik
Silt loam soils	
Max. Slope 2-5 d	legrees
Negligible erosio	n
Vegetation - hig	h and low
producing pastu	re

The soll category (NZS1547:2012) is as follows:

Soll	Description	
Categor	y	
1	Gravel, coarse sand; rapid draining	
2	Sandy loams; free draining	
3	loams; good drainage	X
4	Clay loam: Imperfectly drained	
5	light clay	
6	Medium to heavy clays	1

3.6. Rainfall

Rainfall across the valley varies greatly, being relatively high in the Tararuas and Remutaka ranges given the predominantly westerly wind flow direction, decreasing eastwards. This site is expected to have an average rainfall of 1200-1400mm/year.

Figure 7 Rainfall Isohyets (black lines) rainfall in mm

4. Soil and soil stability

4.1. Soil Bearing strength

In geotechnical engineering, bearing capacity is the capacity of soil to support the loads applied to the ground. No penetrometer tests were requested.

4.2. Macro soil stability

In addition to bearing capacity, instability on a larger scale can influence the suitability of a site. There are no instability issues on this site.

4.3. Landform, aspect, and exposure

Landform can influence the specific drainage characteristics of a site, moisture levels, surface ponding, water run-on, water run-off, and solar resource. Aspect is southerly at the disposal field. There are no significant run-on or run-off features.

5. Climate change impacts

Climate change predictions are for more extreme events likely in terms of rainfall, temperature, and droughts. There are no clear specific implications for this site.

6. Wastewater design loading rate (DLR).

We estimate wastewater design loading rates at a maximum of 22mm/d (trenches) or 4.0mm/d for dripline (AS/NZS1547:2012)

7. Other land features

The Walrarapa viewer records show none of the following in the vicinity of the site:

This report is copyright to EQOnz ltd ©2022 and may not be reproduced without consent. Email

Site Assessment Report. November 2022, Soldlers Settlement Road, Featherston

High voltage power line	No
Significant water body	No
Archaeological site	No
Geological site	No
Waahi Tapu sites	No
Notable frees	No
Heritage site	No
Outstanding natural feature or landscape	No




Works Cited


Greater Wellington Regional Council. (2000). Guidelines for on-site sewage systems in the Wellington Region.

Pang, L. (2009). Microbial Removal Rates in Subsurface Media Estimated From Published Studies of Field Experiments and Large Intact Soil Cores. *Published in J. Environ. Qual.* 38:1531–1559 (2009).

Standards New Zealand. (2011), NZS3604:2011 Timber framed Buildings.

Standards New Zealand. (2012), AS/NZS1547:2012 On-Site domestic wastewater management.





4.3 Where possible avoid moving heavy machiner your both the disposal area and the spaces between heigh translate str.

4.4 Work should be tovered during rainfall in protect finithards surfaces from meaning.

4.5 Bacdilling with sand and media should be safes and base of the trench.

4.6 The bench bases should always be latt level. and should follow the combour.

4.7 Topoil should be mounded over narrow trenches. Translates and beds should be lightly or the should be mounded over narrow trenches. Translates and beds should be lightly or comparated and sown firm resistaty with grass. 5.0 Pump to have a minimum capability of Simhead at 0.5/s.

pipes(100mm dia.) laid fatiwith a 32mm pressure line nesded Inside with 4mm holes drilled at 1.5m centres. Minimum pump capacity 0.054/5 @3.5m head. Do not oversize pump. 3. Sealard effluent upvr pipes from the house to the sapic cank should be laid at a minimum.

4.2 For any smeared infibrative surfaces that do occur, these should be dug over by hand to 4.1 Never carry out excavation when the subs is wet and likely to smear during use of

construction equipment

4. NOTES FOR CONTRACTOR

1. This drawing is to be read in conjunction with

Effluent disposal trench pipes are to be novaflow or similar slotted drainage

Featherston Pound S.Settlement Road,

Featherston

100mm dia nova flow with

Wastewater System Design


emails wedo.org CPEng no. 209492 EOOnz Itd

Revision: A. Date: 02/11/22 Drawn: AGD

Scale: not to scale

Drawing No.: 221004-2


1/9 Bresvator trial pit bedrack/hardpan 57. Site information Excavation type East ing 1794035/ Northing 5443345 retaining wall/escarpment in ground water tank 0-4 degrees at disposal field Recreational areas groundwater 1200-1400mm/year stony silt loam Tinear planar southerly 22mm/d >100m >20m Property Boundary >20m Habitable Buildings >5m Set backdistances Application Rate Soil description Grid reference Surface water Soil Category Bore/wel landform Rainfal Aspect Sippe



600

Trial pit excavation 02/11/2022. 250mm topsoil overlying stony sit loam.

. 8



Design Notes

1

This design has been produced with reference to 'On Site wastewater Disposal from Households and Institutions' by Ian Gunn, and AS/NZSLS47.2012.

The proposed facility is a dog pound on a roofwater supply. SWDC 6/5 has identified a daily wastewater flow allowance of 200 litres on a verage for 100 days per year from washdown of the kennel areas. Flaces are to be removed and disposed of separately, Primary treatment with even affilient dispersal is an appropriate method. 4 standard septic tenk (nh. 350 herby with affectable belilter and integral 1000 litre pump channer is required and must be compliant with Acquised Standard Septic and Calmyd is assumed, giving a spengule reactived disposal field area of 5m². Adopt 1Nb. law pressure effluent facepage and food and of 5m². Adopt 1Nb. law pressure effluent facepage and food many and common with calmy facepage fractions and some of 5m². Adopt 1Nb. law pressure effluent facepage fractions and some of 5m². Adopt 1Nb. law pressure effluent facepage fractions and some of 5m². Adopt 1Nb. law pressure effluent facepage fractions and some of 5m². Adopt 1Nb. law pressure effluent facepage and some of 5m². Adopt 1Nb. law pressure effluent facepage and some of 5m². Adopt 1Nb. law pressure effluent facepage and some of 5m². Adopt 1Nb. law pressure effluent facepage and some of 1Nb. Some of 1N

a. This drawing is to be read in conjunction with clarating 221004-2.

2. Site plan based on aerial photography.

2. Site plan based on aerial photography.

3. Seneral Operation and Maintenance. For the confinued operation of the disposal field account.

3. Doscrape all dishes to remove fats and account.

3. Dox eap all possible solids out of the system.

4. Dow't pass scalifarly neptime ett into the system.

5. Dow't we powerful bleaches or pour paint etc down the drain.

5. Dow't we powerful bleaches or pour paint etc down the drain.

9. Do conserve water.

9. Dow't we powerful bleaches or pour paint etc down the drain.

9. Do conserve water.

9. Dow't we powerful bleaches or pour paint etc down the drain.

9. Do have the tark purped out on a regular basis (every three to five years is average).

10. Do clean filters in accordance with the manufacturer's recommendations.

4. All factures required by the building occeand not indicated on the drawings are to be fitted as standard by the drainlayer. All drainlaying work to be been shell one operation of the system to the humanowing, and show filter of cleaning procedure etc. where applicable of all system components are to be scaled against ground and surface water inflaration.

Featherston Pound

· trial pit

Settlement Road, Featherston

Wastewater System Design

1No. 10w pressure effuent distribution trenches 15m long and 800mm wde dug flat and parallel to the contour. 20m min. boundary separation.

BOOnz ltd
Tel:

Date: 2/11/22

Drawn: AGD Revision: B Scale: 1:500@A3

32mm pumping line

100mm uPVC gravity sever line at min. 1:80 fall.

proposed pound

New septic tank with mid-tank bloffiter and intergal AtoD Three pump chamber, compliant to AS/NZSLS46.1:200 Becoufftank T45FP or similar approved

20

40

30

20

10

Drawing No.: 221004-1B

56



APPLICATION FOR A DISCRETIONARY EXEMPTION FROM BUILDING CONSENT

Building Act 2004 – Schedule 1, exemption (2)
A building consent exemption under Schedule 1(2) of the Building Act 2004 is the formal decision issued by a territorial authority confirming a building consent is not required for the intended building works.

Send or deliver your application to: The Building Department,

South Wairarapa District Council, 19 Kitchener Street, Martinborough 5711

Type directly on this form, or download and fill in a paper copy.

PART 1 - APPLICATION (SELECT TYPE APPR	OPRIATELY)
Lrequest thát you issue an exemption on the basis:	
☐ The completed work is likely to comply with the building de If it is carried out in accordance with the proposal.	☐ If the completed work were not to comply with the building code, it would unlikely endanger any people of building provided it is carried out in accordance with the proposal.
I request that you send the approved document to me via:	compared to the state of the st
☐ mailed ☐ collected ☒ emailed	
Cultural or heritage significance	
Does the building or site have any cultural or heritage significa	ance, or is it a marae? ☐ yes ⊠ no
The building (PROJECT LOCATION)	
Building name (If applicable) Animal Facility	
Building street address 23 Viles Road, Featherston	
Location of building within the site (include nearest street acce	ess) 61 metres south of access point
Legal description of land where the building is located. If a sub- consent number	odivision of the land is proposed provide the lot numbers and
Lot(s) 2	
DP(s) 28698	
Areá (in square metres)	
Proposed new floor area: 45.9	

The owner (MU OWNER'S)	ST BE COM	MPLETED FOR	ALL APPLICATI	ONS AND ALL DETAILS MU	ST BE THE
Owner's name. If the	e owner is a co	ompany or other o	rganisation provide th	e company or organisation name a	nd a contact
Name:SWDC - Harr	y Wilson	Z. ~~	6-2 ₄₇ , 12-	the state of the s	3
Owner's mailing add	dress 19 Kitche	ener St, Martinbor	ough		
Street address/regis	tered office				
Owner's contact det	alls		* * * * * * * * * * * * * * * * * * * *	· · · · · · · · · · · · · · · · · · ·	A (40)
Landline 063069611		Mobile	Nagara S. C.	After hours	CHE-Chapter Co.
Fax		Email reg(Dswdc.govt.nz	Website	
Agent (only required	d if application	is being made on	behalf of the owner)	* 1 - 3	
Name of agent, if ap	plication is for	a company, trust o	or other organisation	provide a contact person's name	
Name	V-area		· · · · · · · · · · · · · · · · · · ·		
Agent's mailing addr	ess				
Street address/regist	ered office				
* ***		4.5	Yeu	- minimu	
Agent's contact detail	ls		15 - 290-		
Landline:		Mobile:	**	After hours:	
Fax:		Email:	400	Website:	
First point of contact	(mark boxes a	s appropriate and	provide details of any	other points of contact)	
Further information	☐ Agent		☐ Other		
Correspondence	☐ Agent	⊠'Owner	☐ Other		
Invoicing	☐ Agent		☐ Other		

Application		
Signed by the owner	OR	Signed by the agent (on behalf of, or with the authority from, the owner)
Signature R. Olements		Signature
Name Grove MANAGER.		Name
Date 30/11/22		Date
Privacy information		
Statistics New Zealand. The Council stores the integration determined by the Ombudsman) to whoever requestions.	formation on a pu ests the informati	d has a statutory obligation to forward these regularly to ablic register, which must be supplied (as previously on. ersonal information the Council holds about you.
General information		
Description of the building work (provide sufficient	description to en	able full underständing of the scope of the work).
Foundation for new animal facility	and the second s	
· · · · ·		
Vill the building work result in a change of use of a	ny part of the bu	ilding? (If yes, provide details of the new use)
☐ Yes ☑ No		
ntended life of the building stated in years, only if i	ntended to be les	ss than 50 years old
stimated value of the building work on which the b	ouilding levy will b Building Act 200	pe calculated (including goods and services tax) 04].

\$10,000

PART 3 - EXEMPTION	DETAILS		4	
Means of compliance: (Specif B1, B2, E1	y the standards, acce	eptable solutions, or MBIE	E guidance documents that may apply)	
complexity) , CPEng, carried animal waste	out site assessm	ent report for drainag	cations and experience do they have to carry out one works associated with onsite wastewate Studio with PS1 issued by	er disposal for
Construction responsibilities this complexity?) 1Geotechnical for construction			at qualifications and experience do they have to c	arry out work of
Quality Assurance: (For examp designer, engineer, site supervisor, e All work will be overseen by 1G	tc.)	r QA system used, Includir	ing detalls, including details of site inspections by	architect,
SUPPORTING DOC Address (PROJECT LOCATION		dans a market		
Attachments Please provide o	ne copy of the in	formation relevant to	the project.	
Application form (original)			.Checked	
Relevant drawings			I Gliconou	

X

Specifications

Application fee

Product Information

Any other relevant information

Office Use	A STATE OF		
BC Exemption:	Accepted 🗌	Refused	
Reason for accept	fance or refusal:	12	
	10		
Owner advised in v	writing of outcome:	Yes 🗌	
Signed:			
Date:			

APPLICATION FOR PROJECT INFORMATION MEMORANDUM AND/OR BUILDING CONSENT (FORM 2)

Section 33 or 45, Building Act 2004

THIS IS A PDF FILL-IN FORM COMPATIBLE WITH MOST PDF VIEWERS. IF YOU ENCOUNTER DIFFICULTY WITH ANY OF THE CONTROLS, TRY USING A DIFFERENT PDF VIEWER. CHROME IS FREE TO DOWNLOAD AND COMPATIBLE WITH THIS FORM.

HOW IT WORKS

All building work done in New Zealand must comply with the Building Code, and a building consent is often needed. Some building work is exempt from needing a consent. For more information go to www.building.govt.nz

Commercial and multi-unit building work will also need careful planning and may have additional requirements.

Your council can tell you about any district or regional plans that may require you to get resource consent or other permits.

WHEN YOU NEED A BUILDING CONSENT

The following list is a summary of building work that will need a consent, but you should always check with your local council to confirm.

- structural building Including additions, alterations, re-piling and some demolitions
- plumbing and drainage where an additional sanitary fixture is created
- · relocating a building
- installing a wood burner
- retaining walls higher than 1.5 metres
- fences or walls higher than 2.5 metres, and all swimming pools and their associated fences
- decks, platforms or bridges more than 1.5 metres above ground level
- sheds greater than 30 m² in floor area (restrictions apply to sheds between 10 and 30 m².

You are breaking the law if you carry out building work that is not exempt and does not have a building consent. You may be fined up to \$200,000 and, if work continues, a further fine of up to \$20,000 for every day or part-day during which the offence continues.

Your council can also issue you a notice to fix for carrying out building work without consent, including instant fines of up to \$1,000. They can remove the building work if it is dangerous or insanitary.

HOW TO APPLY

As a minimum, the documents listed below must be included in your application. Depending type of application, additional documents might be required or requested while the Council/Territorial Authority (TA)/Building Consent Authority (BCA) process your application.

- · Proof of ownership
- Detailed drawings and plans
- Specifications.

HOW TO SUBMIT YOUR APPLICATION

Check with the Council/TA/BCA you are applying to for more information on how to submit your application. Electronic submissions may be available with the relevant Council/TA/BCA on the simpli.govt.nz website.

Simpli 2021-11-02

APPLICATION FOR PROJECT INFORMATION MEMORANDUM AND/OR BUILDING CONSENT (FORM 2)

Official Use Only

	Building Consent Amendment to Bu						
Ш				ete only sections 1-6 and 10-12			
	Staged Building C	Consent - Stage numb	er	of expected number	of stages.		
	Building Consent f	for a National Multi-u	ise Appr	oval (MultiProof) - MultiProof N	lumber		
List PIM, building Consent Number Description and resource consents related to			ption				
this	project (if any):						
Have you discussed your application with the Council / BCA before making this application?				Yes - provide details			
If No,	complete and attach	the 'Memorandum from L	icensed B	vner Builder Status (FormZB)'. ullding Practitioner: Certificate of Desig	m Work (form2A)'.	O Yes	
Street address of the building: For structures that do not have a street address, state the nearest street intersection and the distance and direction from that intersection			Location of building within the site/block number:	61metres south of access point on Viles road.			
23 Viles Road, Featherston			Current, lawfully established use: Include the number of accupants per level and per use If more than L. If the use was changed by the building work, state previous use	Establishment of Animal Facility commonly known as a Pound.			
Legal description of the land where the building is located: State legal description as at the date of application and, if the land is proposed to be subdivided, include details of relevant jot numbers and subdivision consent			Area: Total floor area. Indicate area affected by the building work if less than the total area	45.9 m			
Lat: 2			Current number of levels:	1			
DP:	28698 BLK III W	AIRARAPA SD		Current number of levels below ground:	zero		
Building Name: Level/ Unit number:				Year first constructed: Insert year. An approximate date is acceptable, e.g. the 1920s or 1960-1970	2022		

3. OWNER AND AGENT INFORMATION

		IF	Agent If the application is made on behalf of the owner				
Name of Owner: Include title	South Wairarapa District Council			f Agent:			
Contact person: If not an individual	Harry Wilson		Contact person: If not an Individual				
Email:	reg@swdc.go	Relation owner:	Relationship to owner:				
Mobile:			Email:	~			
Alternative Phone	06 306 9611		Mobile:	Mobile:			
Street address:	19 Kitchener Street, Martinborough			Alternative Phone:			
			Street address:				
Mailing Address: If different from street address			Mailing A If different j address	Address: from street			
The first point of c	ontact:	Age	nt 🗸	Owner			
Who should we co	3 (0.00)	700	1.00	7			
Payee name for In				4 ,5 M 181			
WHO IS INVOLVE In addition to the Desig carrying out or supervis supplied before the wo Name:	ner, Architect and En	lding work. If these	details are unkno add, please use th	wn at the time	oractitioners who will be involved in of the application, they must be endix A.		
icensing class/			LBP or Reg	LBP or Registration number:			
Email:							
Street Address:	eet Address:			Mailing Address: If different from street address			
				ζ.			

simpli 2021-11-02

4.

Application For Project Information Memorandum and/or Building Consent

Name;	Entity or Company:							
Licensing class/ Role:	LBP or Registration number:			lw I				
Email:	1					5		
Street Address:	Mailing Address: If different from street address							
Contact numbers	Mobile:				Other:		-	
THE SPECIFICS OF	THE SITE							
What is the wind z	one?				7.7			
OLow OMedium	OHigh O	Very High (©Extra Hig	h OSpecific	Design - Va	ilue		
What is the exposi								
⊙ Low(B)	OMediu	m(C)	OH	ligh / Sea Sp	ray(D)			
						Yes	No	
Are you building in a zone that requires a land-use Resource Consent?						0	0	
Does the site have	any cultural c	ir heritage s	ignificance	or is it a Ma	rae?		0	0
Does the proposed	building wor	k cover two	or more al	lotments?	-		0	0
Is it a sub-division?			- 		-		0	0
Is the subdivision o if a subdivision is propos any relevant information details of the relevant re	ied and you have I stating legal de	not yet réceive scription às at	ed an s224 cer the date of ap	tificate, the opposition and, i	dication will a	so need to provide is proposed, include	0	0
Is the building work	over or adja	cent to any i	road or put	olic place?			0	0
Is there new or alte	red access fo	r vehicles?					0	0
Are there new or al	tered connec	tions to pub	lic utilities	No. 24			0	0
Are there public dra	ilns on the sit	e?				- 40	0	0
Does the building w	ork involve t	he disposal o	of stormwa	ter or waste	water?		0	0
Is the building work over any existing drains or sewers or in close proximity to wells or water mains?					0	0		
Is the site subject to natural or created hazards such as erosion, subsidence, flooding, slips, cut and fill or contamination?					Ω	0		
Are there any alterations to land contours (e.g. earthworks)?					0	0		
Are there new or altered locations and/or external dimensions of buildings?					0	0		
Are there any other Territorial Authority	matters knov ? Provide details	vn to the ap	plicant tha	t may requir	e authorisat	ion from the	0	0
Details from any of t	he above que	estions:	-					
				*				

5.

6. DETAIL OF THE BUILDING WORK

g to	Minor alterations (only Internal of New or relocation of a solid further of the Garage / detached carport other (provide detail below) Minor alterations (only Internal of Internal fit-out (Including plumbin Other (provide detail below) Foundations for new animal facility Proposed new total floor area: Number of levels below	work) ng and ventilation)			
g to	New or relocation of a solid further and solid further (provide detail below) Minor alterations (only Internal of Internal fit-out (Including plumbin Foundations for new animal facility Proposed new total floor area: Number of levels below	work) acility 45.9 methods:			
on for new	Internal fit-out (Including plumbir Other (provide detail below) Foundations for new animal fa animal facility Proposed new total floor area: Number of levels below	acility 45.9 m²			
on for new	Internal fit-out (Including plumbir Other (provide detail below) Foundations for new animal fa animal facility Proposed new total floor area: Number of levels below	acility 45.9 m²			
O Yes	Proposed new total floor area: Number of levels below	37			
	area: Number of levels below	300			
ars		zero			
ars	ground, after building work:	2010			
d life	Intended life of the building if 50 years or less:	years			
O Yes	4				
OHousing Detached dwellings Multi-unit dwellings Group dwellings					
Communal Residential Community care unrestrained Community service Community service					
Communal Non-Residential Assembly Service Assembly care					
ercial rial ildings ry					
Inc GST	If an amendment to a consent, what is the additional value?	\$ Inc GST			
OYes	- If Yes, please provide details o	f the new use:			
1	unal Residemunity ca munity se unal Non- mbly Servercial rial Idlings ry	unal Residential munity care unrestrained Community munity service unal Non-Residential embly Service Assembly care ercial fial ldings ry If an amendment to a consent, what is the			

Will there be any rec		No No	O	Yes			7
Is this application rela under the WHRS ¹ or I ¹ Weathertight Homes Rese ² Leaky Homes Financial As	⊙ No	0	Yes - If Yes, please provide the WHRS / FAP reference number(s):				
Dullaing ACL 2004!	ldina consent mus	it bé submitted t	to Èira	in Gazette Notice ¹ and so and Emergency New Zealand's page 1406)			⊙ No O Ye.
Does this application in Yes		allation of a n	new a	or relocation of a solid fue	burner?		
Make of the heater/burner:				odel of the eater/burner:			
Design:	O Freestand O Inbuild	ling	Ťy	pe of fuel:			
Wetback connection:	ONew OExisting	On/a	On/a Hearth construction type:				
Hearth thickness:		mm	Specify the fixings of the hearth:				
What is the floor constructed of?	n/a		Specify air gap between hearth and floor:		□n/a		143
Height of flue above oof ridge: Type of flue kit:		mm	will the installation require new penetration through the roof or exterior wall? If yes, specify the material the		ONo	OYes	mm 5
Vill the flue termination be nore than 3m from any tructure, including neighbours		No OYes	Dis shie	tance from outer flue eld to framing timbers:		100 T	mm
puildings?	inours		mo	I the flue pass through re than one storey?	O _{No}	OYes	
Vill the proposed application of the proposed application of the proposed applications of the proposed application of the proposed applica	ance need to b aterial than m	e installed anufacturers		O No – continue to sect	ion 8		
istance hearth projects om the front of the eater:		mi	m	Distance hearth projects from the side of the heater:			
istance from the centre f the chimney to the alls:	•	mn		Distance from the back of the heater to the wall:			mm
the heater installed on angle to the walls?	ONo	O Yes					mm
ovide method of wall otection if required:							
				_			

8. THE BUILDING WORK WILL COMPLY WITH THE BUILDING CODE AS FOLLOWS:

- You are required to indicate what code clause(s) your building work complies with.
- Unless otherwise noted below, your application will be assessed under Acceptable Solutions.
- If you are using another means of compliance, please provide details of the standard(s) that your building work complies with and the means of compliance in the space provided. Use a separate sheet of paper if necessary.
- If you do not provide all the necessary information to show how your application complies with the Building Code, it will be returned unprocessed.

✓ B1 - Structure	✓B2 - Durability	
C1 – Outbreak of fire C4 Movement to a place of safety	C2 - Prevention of a fire occurring C5 Access & safety for firefighting operations	C3 Fire affecting areas beyond fire source C6 Structural stability
D1 Access routes	D2 Mechanical Installations for access	
✓ E1 Surface water	E2 External moisture	E3 Internal moisture
F1 Hazardous agents on-site	F2 Hazardous building materials	F3 Hazardous substances and processes
F4 Safety from falling	F5 Construction & demolition hazards	F6 Visibility in escape routes
F7 Warning systems	F8 Signs	F9 Restricting access to residential pools
G1 Personal hygiene	G2 Laundering	G3 Food preparation & prevention of contamination
G4 Ventilation	G5 Interior environment	G6 Airborne & Impact sound
G7 Natural light	G8 Artificial light	G9 Electricity
G10 Piped services	G11 Gas as an energy source	G12 Water supplies
G13 Foul water	G14 Industrial liquid waste	G15 Solid waste
H1 Energy efficiency		
Backcountry Huts		
	ethods being used. (include relevant code	
C. L. Ville E III Albamakhus Col	utions being used, (Include relevant code	clause and means of compliance or details (
ovide details of all Alternative Soli y walvers and modifications, including co	de clauses)	
y walvers and modifications, including co	de clauses)	
ovide details of all Alternative Sol y walvers and modifications, including co	de clauses)	
ovide details of all Alternative Sol y walvers and modifications, including co	de clauses)	

9. COMPLIANCE SCHEDULE

Are there any specified systems in the building? Residential cable cars are considered specified systems, see SS16

Oyes

No - Go to section 10

You need to provide information on the specified systems contained on the compliance schedule for the building and, in the opinion of the personnel who installed them, are capable of performing to the performance standards set out in the building consent.

For more information on how to complete this section, see MBIE's Compilance Schedule Handbook

(a)			
What is the existing compliance schedule number? (If applicab	Risk Group: (for more information, see C/ASZ)	Total occupancy numbers:	Highest fire hazard category for building use (insert number).

The following specified systems are contained on the compliance schedule for the building and, in the opinion of the personnel who installed them, are capable of performing to the performance standards set out in the building consent:

Responsibility List persons/ -companies for the adjacent procedures		
Reporting Reporting. Reporting. procedures may be identified by a. written description, or areference to a. Standard or other	досителт	
Maintenance Maintenance procedures may be identified by a written- description; or a reference to a Standard or other	document	
Inspection Inspection Inspection Procedures may be identified by a written description, or a reference to a Standard or other document		
Performance Standards Acceptable Solution, Verification: Method, Standard or specific document		
e/u	0	0
кетолед	0	0
well \ bebbA	0	О
Altered	0	0
Existing .	0	0
	Automatic system for fire suppression	Automatic or manual emergency warning systems for fire or other dangers
	551	252

Applic

on For Project Information Memorandum and/o. vilding Consent

\$	T	1					
Responsibility						:	
Reporting							
Maintenance							
Inspection						2	
Standards							
e/u		Ó	0	0	0	O	0
Ķēimoved	dows		O	O	0	Q	0
well \bebbA	or win	0	0	0	0	Q.	0
Agred	doors	Q	Q	0	0	0	0
Existing	matic (0	0	0	O	0	0
	Electromagnetic or automatic doors or windows	SS3.1 Automatic doors	SS3.2 Access control doors	SS3.3 Interfaced fire or smoke doors or windows	Emergency lighting systems	Escape route pressurisation systems	Riser mains for use by fire services
	553				524	SSS	928

Simpli 2021-11-02

Responsibility								
Reporting								
Maintenance								
Inspection		within buildings	Section During By					
Performance Standards		or other systems for moving people or goods within building						
e/u	0	r movi	0	0	0	O	0	0
Removed	0	ems fo	O	0	0	0	0	0
vaΝ ∖ babbA	0	r syste	0	0	0	0	0	0
baratiA	0	r othe	0	O	0	0	0	0
Bulsting	0			0	0	0	0	0
	Automatic backflow preventers connected to a potable water supply	Lifts, escalators, travellators,	SS8.1 Passenger-carrying lifts	SS8.2 Service lifts	SS8.3 Escalators and moving walkways	Mechanical ventilation or air-conditioning systems	Building maintenance units providing access to exterior and interior walls of buildings	Laboratory fume cupboards
	557	828	5)	S	S	828	SS10	SS11

Simpli 2021-11-02

Application or Project Information Memorandum and/or Bui. . 1g Consent

Simple: 2021-11-02

Responsibility	o long as those						
Reporting	from fire, and s		→			,	
Maintenance	means of escape						
Inspection	lart of a building's						
Standards	ong as they form ps specified in clause						
e/u	s, so le	0	0	0	0	0	O
рэуотэя	sature is or fe	0	0	0	0	0	O
r∍И \ b∍bbA	and fe	0	0	0	0	0	o
bátátlA	tems f the s	0	0	0.	0	0	0
gniteix3	ng sys	0	0	0	Ó	0 .	0
	SS15 Any or all of the following systems and features, so long as they form part of a building's means of escape from fire, and so long as those means also contain any or all of the systems or features specified in clauses 1 to 6 9 and 12.	SS15.1Systems for communicating spoken information intended to facilitate evacuation; and	SS15.2 Final exits As defined by clause A2 of the building code	SS15.3 Fire separations	SS15.4 Signs for communicating information intended to facilitate evacuation	SS15.5 Smoke separations	SS16 Cable car All buildings with a cable car, including single residential buildings, require a compliance schedule.

simpli 2021-11-02

10. HAVE YOU ATTACHED ALL THE REQUIRED DOCUMENTS?

Please include the following document as part of your application. Additional documents might be requested as pa

as part of the assessment of your application. Incomplete applications may be returned unprocessed.
Proof of ownership
Copy of Record of Title
Ocopy of Lease Agreement
Agreement for Sale & Purchase
Other document showing the full name of the legal owner(s)
Project Information Memorandum (PIM)
Certificate attached to PIM
Development Contribution Notice
Plans, specifications and other supporting information (Include information on the compliance method,
e.g. where the work deviates from an Acceptable Solution method.) Memorandum from Licensed Building Practitioner – Certificate of Design Work (Form 2A)
Statutory Declaration as to Owner Builder Status (Form 2B)
11. APPLICATION FEES
The Council/Building Consent Authority (BCA)/ Territorial Authority (TA) will charge a fee for your application and any subsequent work involved in processing your application. The fee will include statutory levied payable to BRANZ and the Ministry of Business, Innovation and Employment.
12. ACKNOWLEDGEMENTS

The information you have provided on this form is required so that your application or the building consent it relates to can be processed under the Building Act 2004. The Council, Territorial Authority (TA) or Building Consent Authority (BCA) collates statistics relating to building work and has a statutory obligation to provide information to third parties. The information is stored on a public register, which must be supplied to whoever requests the information. Under the Privacy Act 2020, you have the right to see and correct personal information the Council, TA and BCA hold about you.

In providing this information, you agree to your details being used for customer surveys carried out by the Council, TA or BCA.

All the information contained in the application is, to the best of my knowledge, true and correct.

I request that you issue a project information memorandum, project information memorandum and building consent, or building consent for the building work described in this application.

✓ I understand that this application is to be assessed against Acceptable Solutions unless otherwise stated in section 8.

I understand that work must not commence until the building consent is issued and uplifted.

I understand that this application may only be made with the owner's approval.


Full name: ,	Paul Gardener (under delegated authority as acting CEO)	
Signature: Digital signatures acceptable	P. C.	
Date:	20/10/2022	

Name:		Entity o	Company:	
Licensing class:		LBP or R	egistration	
Email:		Linaninei		
Street Address:			Address; from street	
Contact numbers	Mobile:	- Algues	Other:	
Name:		Entity or	Company:	
Licensing class:		LBP or Re	gistration	
Email:		1,20	· · · · · · · · · · · · · · · · · · ·	
Street Address:		Malling A If different, address		
Contact numbers	Mabile:		Other:	
Name:		Entity or	Company:	
Licensing class:		LBP or Re	gistration	
Email:		Trainger	£.	
Street Address:		Mailing A If different for address		
Contact numbers	Mobile:		Other:	
Name:		Entity or C	Company:	
icensing class:		LBP or Reg number:	distration	
Email:		*		
treet Address:		Mailing Ac If different fro address		
Contact numbers	Mobile:		Other:	

Site Assessment Report 221004, November 2022 for Soldiers Settlement Road, Featherston



Sustainable development, energy, and environmental consultants



Site Assessment Report. November 2022, Soldiers Settlement Road, Featherston

Contents


1.	In	roduction3
2.	Su	mmary of overall site assessment procedure3
3,	De	sktop study3
	3.1.	Fault locations
	3.2.	Groundwater4
	3.3,	Flood zones5
	3,4.	Soil type6
	3.5.	Land Use Classification7
	3.6.	Rainfall7
4.	Soi	l and soll stability8
	4.1.	Soil Bearing strength8
	4.2.	Macro soil stability
	4.3.	Landform, aspect, and exposure
5.	Clir	nate change impacts8
6.	Wa	stewater design loading rate (DLR).
7.	Oth	er land features8
Vork	s Cite	d9

Site Assessment Report. November 2022, Soldiers Settlement Road, Featherston

1. Introduction

A proposed dog pound requires an on-site wastewater system. This site assessment report details information required for the wastewater system design. It accompanies the wastewater design drawings. Other pertinent information gained during the assessment is also included to assist the client in decision making on the property.

2. Summary of overall site assessment procedure



3. Desktop study

3.1. Fault locations

There are no known faults within 1km of the proposed building area.

Page3 of 9




Figure 1 Faultline location relative to the site-

3.2. Groundwater

There are several registered bores within 1km of the disposal field site. The nearest is more than 100m distant. Groundwater depth is inconsistent, with some bores being artesian, some being shallow unconfined.



Figure 2 Location nearby bores

This report is copyright to EQOnz itd ©2022 and may not be reproduced without consent. Email: @@ego.org.nz

Site Assessment Report. November 2022, Soldiers Settlement Road, Featherston

Piezometric contours held by Greater Wellington Regional Council suggest that groundwater flow direction is In a south westerly direction.




Figure 3 Groundwater piezometric contours and estimated groundwater flow direction

3.3. Flood zones

The flood hazard mapping on record at Greater Wellington Regional Council and Masterton District Council show the flood risk zone at some distance from the disposal field area.



Figure 4 Flood risk area

This report is copyright to EQOnz itd @2022 and may not be reproduced without consent, Email: @ego.org.nz

Site Assessment Report. November 2022, Soldiers Settlement Road, Featherston

3.4. Soil type

Geological maps indicate Opaki brown stonyloam to dominate in the area under consideration. Silt loams have a wastewater classification of moderately well drained (Standards New Zealand, 2012).




Figure 5 Soil map. Purple shaded area is noted as Opaki stony loam

Site assessment indicated stony silt loam to be dominant at the disposal field site.




Figure 6 Soil inspection showing sllt loam

This report is copyright to EQOnz itd ©2022 and may not be reproduced without consent. Email: @ego.org.nz

Site Assessment Report. November 2022, Soldiers Settlement Road, Featherston

3.5. Land Use Classification

The New Zealand Land Inventory system classifies land in terms of slope, erosion, vegetation, and soil type. For this site, the following classification applies:

Y	ellow brown soils
	ilt loam solls
1	Max. Slope 2-5 degrees
N	legligible erosion
	egetation – high and low producing pasture

The soil category (NZS1547:2012) is as follows:

Soil	Description	
Catego	rry	
1	Gravel, coarse sand; rapid draining	
2	Sandy loams; free draining	
. 3	loams; good drainage	
4	Clay loam: Imperfectly drained	
5	light clay	
6	Medium to heavy clays	

3.6. Rainfall

Rainfall across the valley varies greatly, being relatively high in the Tararuas and Remutaka ranges given the predominantly westerly wind flow direction, decreasing eastwards. This site is expected to have an average rainfall of 1200-1400mm/year.




Figure 7 Rainfall Isohyets (black lines) rainfall in mm

4. Soil and soil stability

4.1. Soil Bearing strength

In geotechnical engineering, bearing capacity is the capacity of soil to support the loads applied to the ground. No penetrometer tests were requested.

4.2. Macro soil stability

In addition to bearing capacity, instability on a larger scale can influence the suitability of a site. There are no instability issues on this site.

4.3. Landform, aspect, and exposure

Landform can influence the specific drainage characteristics of a site, moisture levels, surface ponding, water run-on, water run-off, and solar resource. Aspect is southerly at the disposal field. There are no significant run-on or run-off features.

5. Climate change impacts

Climate change predictions are for more extreme events likely in terms of rainfall, temperature, and droughts. There are no clear specific implications for this site.

6. Wastewater design loading rate (DLR).

We estimate wastewater design loading rates at a maximum of 22mm/d (trenches) or 4.0mm/d for dripline (AS/NZS1547:2012)


7. Other land features

The Walrarapa viewer records show none of the following in the vicinity of the site:

This report is copyright to EQOnz itd ©2022 and may not be reproduced without consent. Email: @ego.org.nz

Site Assessment Report. November 2022, Soldiers Settlement Road, Featherston

High voltage power line	No
Significant water body	No
Archaeological site	No
Geological site	No
Waahi Tapu sites	No
Notable trees	No
Heritage site	No
Outstanding náturál féáture or landscape	No




Works Cited

Greater Wellington Regional Council. (2000). Guidelines for on-site sewage systems in the Wellington Region.

Pang, L. (2009). Microbial Removal Rates in Subsurface Media Estimated From Published Studies of Field Experiments and Large Intact Soil Cores. Published in J. Environ. Qual. 38:1531–1559 (2009).

Standards New Zealand. (2011). NZS3604:2011 Timber framed Buildings.

Standards New Zealand. (2012). AS/NZS1547:2012 On-Site domestic wastewater management.



Vent

2. Efflight disposal branch place are to be moved your scinnial soluted drainage place. John the scient drainage places places are a scient disposal and the scient disposal place with 4mm holes drilled at 1.2m centres. Minimum pump capacity 0.5L/s 68.5m head. Do not oversite pump, 3. Scielled effluent upox place from the house to the septic tank should be laid at a minimum grade 0.1:80.

1. This drawing is to be read in conjunction with

Notes

set pump start for 200 litre dose from chamber half full non-return valve high level alarm cast in joiner for pumping line

4-2 For any smeared infiltrative surfaces that do occur, these should be dug over by hand to

4.1 Never carry out extavation when the subsidity wet and likely to smear during use of

construction equipment

4. NOTES FOR CONTRACTOR.

4.6 The vench bases should always be laid level, and should follow the contour.
4.7 Topcal should be mounded over narrow branches. Tranches and beds should be lightly compacted and sown immediately with grass 5.0 Pump to have a minimum capability of 5m head at 0.5/8.

Featherston Pound S.Settlement Road Featherston 100mm dia novafow with 32mm pumping line nestled inside. 4mm holes drilled in pumping line (top) at 1.5m centres

Wastewater System Design

150mm topsoll

Filter fabric Iald over coarse redia.

-600mm

2002

CPEnsing 200497 EQOnz !+4 Tel: e-mail:

Revision: A Scale: not to scale Date: 02/11/22 Drawn: AGD

Base and sides to be roughened as necessary.

20-50mm clean stone as filter nedia

Low Pressure Effluent Distribution Trench Details

Drawing No.: 221004-2

P/N Excavator trial pit bedrock/hardpan >1m Site information Excavation type Easting 1794035/ Northing 5443345 retaining wall/escarpment in ground water cank 0-4 degrees at disposal field >20m Recreational areas groundwater 1200-1400mm/year stony sit loam Thear planar 22mm/d southerly >100m Habitable Buildings >Sm >20m Property Boundary Set backdistances Application Rate Soil description Grid reference Surface water Soll Catagory Bore/wel Rainfail landform Aspect Slope

800

Trial pit excevation 02/11/2022. 250mm topsoil overlying stony sit loam.

250

Swept

Design Notes

This design has been produced with reference to 'On Site wastewater Disposal from Households and Institutions' by Jan Gunn, and AS/NZS1547:2012.

3. This drawing is to be read in confunction with drawing 21.004-2.

4. Site plan based on aerial photography.

5. General Operation and Maintenance for the confinued operation of the disposal field the fictioning suggestions should be taken into account.

3) DOS acrops all dishes to remove fase and grease.

5) DOS keep all possible solids out of the system.

5) DON twe garbage gyhdens.

6) DONT use garbage gyhdens. treatment with seven effluent dispersal is an appropriate method.

A standard sopic rank (min. 3500 litre)with mid-tank bidlights and integral 1000 litre pump chamber is required and must be compliant with AS/N25.546.1.2008 - a Deco 745/pg-Tuffrank or similar approved. A design leading rate of 22mm/d is assumed, glving a required disposal faeld area of 9m²- Adopt 1.Nc. low pressure effluent seepage trenches 1.5m long and 500mm wide dug flat. Limiting the disposal daily volume to 200 litres will reduce the energy at load on the solar supply system. The proposed facility is a dog pound on a roof water supply. SWDC has identified a daily wastewater flow allowance of 200 litres on average for 100 days per year from washdown of the kannel areas. Facces are to be removed and disposed of separately. Primary

system.

b Do Conserve water.

DoN'T use powerful bleaches or pour paint atc down the drain.

Do O'T use powerful bleaches or pour paint atc down the drain.

Do O's where the tank grumped out on a regular base (every three to flee years is everage).

Do Clean filters in accordance with the manufacturers' recommendations.

All flexures, filtings, yeart pipes, and other features required by the building code and not indicated on the drawings are to be fifted as standard by the drainlayer. All drainlaying work to be to fall AJSES_AS_AS_AS_SO, or acceptable sollutions under accordance. solutions under AS/AZSS300.2.2
5. Drainlayer should cuttine operation of the system to the homewher, and show filter cleaning procedure etc where applicable.
6. All system components are to be sealed against ground and surface water infiltration. Featherston Pound Settlement Road, Featherston · trial pit

Wastewater System Design


1No. low pressure effluent distribution tranches 15m long and 600mm wide dug flat and parallel to the contour. 20m min. boundary separation.

r@eqo.org.nz CP Eng. 209492 EOOnz Itd e-mail: Tel

Revision: B Date 2/11/22 Drawn: AGD

Scale: 1:500@A3

Drawing No.: 221004-1B



Homeowner Guidance Notes - Wastewater System.

Introduction

The inclusion of an on-site wastewater disposal system requires input from a number of people during the life of the system. The correct operation of the system is important for human and environmental health. This document sets out the typical responsibilities of each party and aims to provide guidance to the homeowner on the operation and maintenance and basic functioning of the system.

The basic line of responsibility is shown in figure 1, and indicates where input typically occurs from each party.

Site assessment

The wastewater design standard AS/NZS1547:2012 requires that a site assessment is carried out to ascertain any restrictions on your site in terms of wastewater disposal, and to identify what type of system is best suited. The site assessment for your site indicated that there are several treatment and disposal system options for your conditions, however it is a requirement of the Proposed Natural Resources Plan that effluent is dispersed evenly over the whole disposal field surface.

In addition pathogenic loads from dog waste can be significant, and even dispersal over the disposal field plays an important part in optimising the renovation capacity of the soil.

We have recommended a standard septic tank and low-pressure effluent dosed seepage trench system, which is the simplest solution that ensures effluent is evenly distributed over the base of the disposal field and uses the renovation capacity of the soil as part of the system to purify the wastewater.

New bores should be located >50m from the disposal field and upstream in terms of groundwater flow.

System description: effluent seepage systems

These systems typically have:

- A septic tank (where anaerobic bacteria break down the organic matter). Solids settle to the bottom of the tank, and form a layer of sludge. Lighter wastes such as fat and grease float to the surface and form a scum layer.
- An effluent filter is used to help retain solids in the tank and improve effluent quality.
- Effluent is pumped to underground trenches through emitters at 1.5m centres, where it
 filters down through the soil, receiving treatment from natural processes. This system is
 used to spread effluent over the entire length of the trench.

age1 of 5




Figure 1 Basic flow chart and responsibilities

This information is copyright to EQOnz Itd and may not be reproduced whole of in part without their permission. @2022

Land Application

The effluent from the septic tank is typically applied to land by shallow seepage trenches where conditions are such that it is an environmentally acceptable way of disposing of the water from a septic tank. In this case, the site conditions are favourable for seepage trenches as the groundwater is at sufficient depth.

The soil provides a final treatment to the effluent through a number of processes, so that by the time the effluent reaches the groundwater, it has had most of the contaminants removed. The land application area is an essential part of the system and needs to be protected from vehicles, stock and other activities that could damage the pipes of the soil structure.

General operation

For the on-site system to work well, there are some good habits to encourage, and some bad habits to avoid:

- a) To reduce sludge building up in the tank:
 - 1. Scrape all dishes to remove fats, grease, and so on before washing
 - II. Keep all possible solids out of the system
 - III. Don't use a food waste disposal unit unless the system has been specifically designed to take the extra load
 - IV. Don't put sanitary napkins and other hygiene products into the system
- b) To keep the bacteria working in the tank and the land application area:
 - I. Use biodegradable soap
 - II. Use a low-phosphorus detergent
 - III. Use detergents in the recommended quantities
- Don't use powerful bleaches, whiteners, nappy soakers, spot removers and disinfectants, and
- V. Don't put chemicals down the tollet
- c) Conservation of water will reduce the volume of effluent requiring disposal and the land application area, make it last longer, and improve its performance. Conservation measures include:
 - I. Installing water conservation fittings
 - II. Taking showers instead of baths
 - III. Washing clothes only when there is a full load, and
 - IV. Using the dishwasher only when there is a full load.
- d) Avoid overloading the system by spacing out water use as evenly as possible. For example:
 - I. Do not do all the washing on the same day, and
 - II. Do not run the washing machine and the dishwasher at the same time.

Maintenance

Aerated wastewater treatment systems often have components that are best serviced by an experienced tradesman. Maintenance can involve:

- Removal of accumulated sludge
- Cleaning of filters

This Information is copyright to EQOnz ltd and may not be reproduced whole of in part without their permission. ©2022

Homeowner guidance EQOnz ltd Job ref: 221004 Soldiers Settlement Road, Featherston

- Grease/debris removal
- Checking the application field operation and soil conditions (check for wet spots, uneven grass colour)

It is important for the homeowner to make sure that the installer explains the operation of the treatment system to them, and talks through the maintenance options.

It is also useful to ask the installer for an as-built plan, as this is a good record of where the underground pipes are for future reference.

It is prudent to maintain a log of what maintenance procedures have taken place over the life of the system.

Expectations

The following can be expected:

- That the septic tank is designed and manufactured in accordance with AS/NZS1546:1:2008, and that quality control procedures are in place to ensure continued construction quality.
- That the wastewater designer carries out the site assessment and system design with due diligence, in a professional manner, and in accordance with the New Zealand standard AS/NZS1547:2012 and other relevant documents.
- That the wastewater designer communicates the reasons for decisions made in the design process. There are so many variables involving the way in which the homeowner uses the system that it is difficult at a later date to identify the cause of system problems, and for this reason it is important to ensure at the beginning that the design meets the homeowner's requirements and that it is carried out in accordance with the standard.
- That the installer acts in a competent, workmanlike manner, and installs the system as per the design recommendations. If there is good reason for amendments to the design, these should be communicated to both the wastewater designer and the homeowner.
- The Installer should inform the homeowner of operational or maintenance requirements, and maximum and minimum flows for good system performance.
- The homeowner should act responsibly and ensure that the operational requirements of the system are met (e.g. that the system is not overloaded etc), and that specific expectations of the system are communicated to the designer and/or the installer.
- Territorial authorities are required to ensure that on-site wastewater systems are appropriately designed and installed, and will operate in such a way that no threat is posed to safety or public health. There is no mechanism under the Building Act to include a requirement in a building consent for ongoing monitoring or maintenance of on-site systems. Once a system is installed and a code compliance certificate is issued, the territorial authority has no further obligation for the on-site wastewater system.

Page4 of 5

This information is copyright to EQOnz ltd and may not be reproduced whole of in part without their permission. ©2022

Item	Description
AS/NZS1547:2012	The principal New Zealand standard that sets out the way in which wastewater systems are designed. http://www.standards.co.nz
AS/NZS1546.1:2008	The standard against which septic tanks are tested.
site assessment	An investigation of the site to assess what are the factors that could influence the correct operation of an on site wastewater disposal system.
anaerobic .	In the absence of oxygen
aerobic	In the presence of oxygen
effluent filter	A mesh or screen incorporating holes of a known size. Used to retain solids in one part of the treatment system whilst allowing water to pass through.
environmentally acceptable	Human wastewater contains a number of contaminants that can have a negative effect of the ecology of streams or vegetation, attract flies/rodents, and contaminate bores or wells
Application field	An area set aside on the site for the application of treated effluent into or onto land, and which contains a number of narrow bore driplines.
Seepage trenches	Shallow, gravel filled trenches where the treated effluent seeps into the ground.
as-built plan	A plan showing the actual final installed location of pipes and tanks on the site.



Valuation Number: 1825004601

30th November 2022

Russell O'Leary South Wairarapa District Council PO Box 6 Martinborough 5711

Dear Russell

Building Consent Exemption application for a New Animal Facility at 23 Viles Road, Featherston

I am writing to you with regards to your application for an exemption under Schedule 1 Bullding Act 2004 – Exemption 2.

I have reviewed the application and documents provided and the decision has been made to approve the exemption application under Schedule 1(2) of the Building Act 2004.

This exemption is limited to the details provided in SMC Design plans titled New Dog Kennel and dated 21/11/2022, and the Site Assessment Report 221004, November 2022 issued by EQO NZ.

Any changes to these details e.g. foundation size/detail/location, will require a new application.

Please ensure all work complies with the engineering requirements supplied with the application, and is carried out by suitably qualified people as per your application.

Should you have any enquiries or require any further information please contact the writer.

Yours faithfully





signature:

COTTED & STEVENS



35 Jelilcoe Street MARTINBOROUGH Ph: (06) 3069 491. Fox: (06) 3068 491

office@cans.co.nz

	www.cotterandsteven	
A	Reference/Certificate ID No: 62	2046
	This form has been designed to be used	by the ward, which the state of the section

ocation Details:	, , , featherstone dog	pound	,	
Contact Details: Name and address)	South Walrarapa District Council	South Wairarapa District Council		4
Vame of Electrical worker:	-	Registra licence n	tion/Practising	
Organisation/company:	Cotter & Stevens Ltd	i delice i	06 306 9491	
hone and email:				
Name of person(s)		L, -1984		
Certificate of Compli	iance			
ype of work:	Additions	Alterations	New work	1
he prescribed electrical	work is: 🙀 Low risk	☐ General	High risk (Specify):	
léference Standards:	Part 1 of AS	J 10 10 10 10 10 10 10 10 10 10 10 10 10	Part Z of AS/NZS 3	000
	Additional St	angarasi.	40	
			m) of light for system fau Certificate of Compliance	
certify that the complet wfully and safely, and th	ed prescribed electrical w	vork to which this (el light for system fau	applies has been o
certify that the complet awfully and safely, and the elect those that apply:	ed prescribed electrical w	vork to which this (El light for system fau Certificate of Compliance that the installation, or	applies has been opart of the installa
certify that the complet wfully and safely, and the elect those that apply: Has been installed in a Has an earthing system	ed prescribed electrical when information in the cert ccordance with the specifing that is correctly rated (when it is correctly rated (when it is correctly rated in the specifical correctly rated in the specif	vork to which this C lificate is correct in ed certified design' there applicable)	Certificate of Compliance that the installation, or Polarity	applies has been o
certify that the complet awfully and safely, and the elect those that apply: Has been installed in a Has an earthing system Contains fittings that a	ed prescribed electrical was not into certification in the certification in the specification of the safe to connect to a position of the safe to connect to connect to a position of the safe to connect to a position of the safe to connect to	vork to which this C lificate is correct in ed certified design' there applicable)	Certificate of Compliance that the installation, or Polarity (Independent earth):	applies has been oper of the installa
certify that the complet wfully and safely, and the elect those that apply: Has been installed in a Has an earthing system Contains fittings that a Relies on a supplier De	ed prescribed electrical was information in the cert coordance with the specific that is correctly rated (was safe to connect to a poclaration of Conformity)	vork to which this C lificate is correct in ed certified design' there applicable)	Certificate of Compliance that the installation, or Polarity (Independent earth): Insulation resistance;	part of the Installa Results Correct
certify that the complet wfully and safely, and the elect those that apply: Has been installed in a Has an earthing system Contains fittings that a Relies on a supplier De Relies on a manufactur Has been satisfactorily	ed prescribed electrical whe information in the cert ccordance with the specifion that is correctly rated (where safe to connect to a poclaration of Conformity) cer's instructions) tested in accordance with	vork to which this C tificate is correct in ed certified design' rhere applicable) wer supply	Certificate of Compliance that the installation, or Polarity (Independent earth):	applies has been oper of the installa
certify that the complet awfully and safely, and the elect those that apply: Has been installed in a Has an earthing system Contains fittings that a Relies on a supplier Dea Relies on a manufactur Has been satisfactorily Electricity (Safety) Reg	ed prescribed electrical whe information in the cert ccordance with the specifion that is correctly rated (where safe to connect to a poclaration of Conformity) cer's instructions) tested in accordance with	vork to which this C tificate is correct in ed certified design' rhere applicable) wer supply	Test Polarity (Independent earth): Insulation resistance: Earth Continuity:	part of the installa Results Correct >1000m
certify that the complet awfully and safely, and the elect those that apply: Has been installed in a Has an earthing system Contains fittings that a Relies on a supplier Dec Relies on a manufactur Has been satisfactorily Electricity (Safety) Reg	ed prescribed electrical was information in the cert coordance with the specific that is correctly rated (ware safe to connect to a poclaration of Conformity er's instructions tested in accordance with ulations 2010	vork to which this C tificate is correct in ed certified design' rhere applicable) wer supply	Certificate of Compliance that the installation, or (independent earth): insulation resistance; Earth Continuity:	part of the installa Results Correct >1000m
certify that the complet awfully and safely, and the elect those that apply: Has been installed in a Has an earthing system Contains fittings that a Relies on a supplier Dead Relies on a manufactur Has been satisfactorily Electricity (Safety) Region is safe to connect ectronic/Other reference	ed prescribed electrical was information in the cert coordance with the specific that is correctly rated (ware safe to connect to a poclaration of Conformity er's instructions tested in accordance with ulations 2010	vork to which this C tificate is correct in ed certified design' rhere applicable) wer supply	Test Polarity (Independent earth): Insulation resistance: Earth Continuity: Bonding: Fault Loop impedance Other (specify):	part of the installa Results Correct >1000m
certify that the complet awfully and safely, and the elect those that apply: Has been installed in a Has an earthing system Contains fittings that a Relies on a supplier Dead Relies on a manufactur Has been satisfactorily Electricity (Safety) Region is safe to connect ectronic/Other reference	ed prescribed electrical was information in the cert coordance with the specific that is correctly rated (ware safe to connect to a poclaration of Conformity er's instructions tested in accordance with ulations 2010	vork to which this C tificate is correct in ed certified design' rhere applicable) wer supply	Test Polarity (Independent earth): Insulation resistance: Earth Continuity: Bonding: Fault Loop impedance	part of the installa Results Correct >1000m
certify that the complet awfully and safely, and the elect those that apply: Has been installed in a Has an earthing system of the contains fittings that a Relies on a supplier Decorate of the connect estimates and connect estimates a signature: All the complete of the connect estimates and connect estimates a signature: All the complete of the connect estimates a signature: All the complete of the connect estimates a signature: All the complete of the connect estimates a signature:	ed prescribed electrical was information in the cert coordance with the specific in that is correctly rated (ware safe to connect to a poclaration of Conformity er's instructions tested in accordance with ulations 2010	vork to which this (difficate is correct in ed certified design' there applicable) wer supply the	Test Polarity (Independent earth): Insulation resistance; Earth Continuity: Bonding: Fault Loop impedance Other (specify): Date: 01/06/2023	applies has been opert of the installa Results Correct >1000m <0.5 ohms
certify that the complet awfully and safely, and the elect those that apply: Has been installed in a Has an earthing system Contains fittings that a Relies on a supplier Delectricity (Safety) Region is safe to connect ectronic/Other reference ertifier's signature: Attach or releience, Il it is imprantomity, provide a reference to	ed prescribed electrical whe information in the cert coordance with the specifi in that is correctly rated (where safe to connect to a po- claration of Conformity or's instructions the secondance with the specific process of the secondance with t	vork to which this (difficate is correct in ed certified design' there applicable) wer supply the	Test Polarity (Independent earth): Insulation resistance; Earth Continuity: Bonding: Fault Loop impedance Other (specify): Date: 01/06/2023	applies has been opert of the installa Results Correct >1000m <0.5 ohms
certify that the complet awfully and safely, and the elect those that apply: Has been installed in a Has an earthing system Contains fittings that a Relies on a supplier Dec Relies on a manulactur, Has been satisfactorily Electricity (Safety) Region is safe to connect extronic/Other reference extifier's signature: Attach or relevence, Il it is improniormity, provide a reference to the cirileal Safety Certifical Safety Ce	ed prescribed electrical was information in the cert coordance with the specific in that is correctly rated (ware safe to connect to a poclaration of Conformity rer's instructions' tested in accordance with ulations 2010	vork to which this Calificate is correct in ed certified design where applicable) wer supply the	Test Polarity (Independent earth): Insulation resistance; Earth. Continuity: Bonding: Fault Loop impedance Other (specify): Date: 01/06/2023	e applies has been of part of the installa Results: Correct >1000m 1<0.5 ohms
certify that the complet awfully and safely, and the elect those that apply: Has been installed in a Has an earthing system as the contains fittings that a Relies on a supplier Decoration Relies on a manufactur, Has been satisfactorily Electricity (Safety) Region is safe to connect ectronic/Other reference ertifler's signature: Attach or releience, Il it is impranformity, provide a reference to the contact of the contact	ed prescribed electrical was information in the cert coordance with the specific in that is correctly rated (ware safe to connect to a poclaration of Conformity er's instructions tested in accordance with ulations 2010	vork to which this Calificate is correct in ed certified design where applicable) wer supply the	Test Polarity (Independent earth): Insulation resistance; Earth. Continuity: Bonding: Fault Loop impedance Other (specify): Date: 01/06/2023	e applies has been of part of the installa Results: Correct >1000m 1<0.5 ohms
certify that the complet awfully and safely, and the select those that apply: Has been installed in a Has an earthing system Contains fittings that a Relies on a supplier Derection Relies on a manufactur Has been satisfactorily Electricity (Safety) Reg	ed prescribed electrical was information in the cert coordance with the specific in that is correctly rated (ware safe to connect to a poclaration of Conformity er's instructions tested in accordance with ulations 2010	vork to which this C tificate is correct in ed certified design here applicable) wer supply the	Test Polarity (Independent earth): Insulation resistance; Earth. Continuity: Bonding: Fault Loop impedance Other (specify): Date: 01/06/2023	e applies has been of part of the installa Results: Correct >1000m 1<0.5 ohms

CUSTOMER COPY - THIS IS AN IMPORTANT DOCUMENT AND SHOULD BE RETAINED FOR A MINIMUM OF 7 YEARS This certificate also confirms that the electrical work complies with the hillding code for the purposes of Section 19(1)(e) of the Building Act 2004.

WHITE COPY: CUSTOMER YELLOW COPY: 194 RICIAN BLUE COPY: INSPECTOR 1901

Date;

Issue Date:

Table 2 Recommended minimum sizes for kennels and kennels with runs attached.

Size of dog	Kennel only	Kennel plus run
Small (<7kg)	900mm x 700mm	500mm x 500mm plus 600mm x 1m
Medium (7-20kg)	1.2m x 800mm	600mm x 700mm plus 800mm x 1m
Large (21-40kg)	1m x 1.5m	800mm x 800mm plus 1m x 800mm
Extra large (>40kg)	1m x 2m	1.2m x 1.2m plus 1.2m x 2.4m

Please note this is guidance only and expert advice should be sought where there is any uncertainty.

General Information

Information on appropriate design of kennels may be obtained from Dogs New Zealand, a velerinarian, or an animal welfare organisation specialising in the care of companion animals.

In general, the following considerations can help with kennel design:

- · Toxic materials, such as lead-based paint, cause a risk of poisoning.
- The requirement for bedding depends on factors such as the body condition of the dog, the length of its coat, its age and the effectiveness of the housing. While metal and concrete sleeping areas are easier to clean, these hard surfaces may be cold and can cause pressure sores and exacerbate arthritis. Sleeping beds off the ground will increase comfort where dogs live in these types of kennels. Supportive bedding is of particular benefit to older dogs, dogs with arthritis, and short-coated lean dogs which may develop calluses or sores over the elbows and hocks.
- Metal kennels or kennels with a metal roof can become extremely hot in warm weather so dogs need access to a shaded area with effective ventilation.
- Kennels can be lined and floored with insulating material such as wood to reduce heat loss. This is particularly important for winter in colder parts of the country.
- The floors of runs should be solid or slatted with no gaps capable of injuring the feet.
- Dog-runs on the ground need to be well drained and kept clean of faeces and the area changed regularly to prevent a build-up of hookworms in the area (refer to Section 7.5: Diseases of the Skin)

In cold weather, additional measures to keep dogs warm include providing additional bedding or a source of heating, bringing the dog indoors or feeding it additional food.

X

From:

Sent:

Tuesday, 31 May 2022 11:28 am

To:

Cc:

Subject:

Pound RC application

Attachments:

PSI Featherston Golf Club FINAL.pdf; SWDC-Resource-Consent-Form.pdf

Hi,

As promised here's some info for the resource consent application for the proposed pound.

- Resource consent will be required for an activity which is over 25m2 and not for rural or residential activities

 Rule 4.5.5(c). You'll need to make a case as to why its suitable in this location. Below are our matters of discretion (what we assess the application on):
 - o (i) Siting of any building;
 - o (ii) Design and location of the access;
 - o (iii) Location, size and effects of any signage;
 - o (iv) Amenity and visual effects;
 - o (v) Landscaping and screening;
 - o (vi) Noise generated by the activity;
 - o (vii) Changes in the type and amount of traffic;
 - (vili) Effects of retail activities in the Rural Zone on the viability and vitality of the existing town centres of Masterton, Carterton Greytown, Martinborough and Featherston;
 - o (ix) Servicing and infrastructure requirements.
- Building location and fencing meet the setback standards. Please make sure the application states that
 fencing will not exceed 2m. I'm happy that based on the location and scale written approvals wont be
 required from the adjoining properties
- Include information on lighting to confirm compliance with the dark sky provisions
- Confirm compliance with Regulation 8(3) of the National Environmental Standard for Soil Contamination.
 Specifically the soil disturbance standards as we discussed (16,000m3):

Disturbing soil

- (3) Disturbing the soil of the piece of land is a permitted activity while the following requirements are met
 - (a) controls to minimise the exposure of humans to mobilised contaminants must-
 - (i) be in place when the activity begins:
 - (ii) be effective while the activity is done:
 - (iii) be effective until the soil is reinstated to an erosion-resistant state:
 - (b) the soil must be reinstated to an erosion-resistant state within 1 month after the serving of the pr which the activity was done:
 - (c) the volume of the disturbance of the soil of the piece of land must be no more than 25 m3 per 50
 - (d) soil must not be taken away in the course of the activity, except that.—
 - (i) for the purpose of laboratory analysis, any amount of soil may be taken away as samples
 - (ii) for all other purposes combined, a maximum of 5 m³ per 500 m³ of soil may be taken av
 - (e) soil taken away in the course of the activity must be disposed of at a facility authorised to receive kind:
 - (f) the duration of the activity must be no longer than 2 months:
 - (g) the integrity of a structure designed to contain contaminated soil or other contaminated material be compromised.





Valuation Number: 1825004601

30th November 2022

Russell O'Leary South Wairarapa District Council PO Box 6 Martinborough 5711

Dear Russell

Building Consent Exemption application for a New Animal Facility at 23 Viles Road, Featherston

I am writing to you with regards to your application for an exemption under Schedule 1 Building Act 2004 – Exemption 2.

I have reviewed the application and documents provided and the decision has been made to approve the exemption application under Schedule 1(2) of the Building Act 2004.


This exemption is limited to the details provided in SMC Design plans titled New Dog Kennel and dated 21/11/2022, and the Site Assessment Report 221004, November 2022 issued by EQO NZ.

Any changes to these details e.g. foundation size/detail/location, will require a new application.

Please ensure all work complies with the engineering requirements supplied with the application, and is carried out by suitably qualified people as per your application.


Should you have any enquiries or require any further information please contact the writer.

Yours faithfully



South Wairarapa District Council


Animal Facility Proposal



container modules. The proposal has three intended structures two x 20-foot containers which house the kennels leach container has four kennels and 1 x 40-foot container that will be used as a welfare the kennels (each container has four kennels) and 1 x 40-foot container that will be used as a welfare assessment of the doctor was arrival. The perimeter fencing consists of a chain link material will assessment of the dog/s upon arrival. The perimeter fencing consists of a chain link material will barbed wire which will not exceed two metres in height.

The access will be a purpose-built driveway entrance into the site from Viles Road and run directly to the compound barbed wire which will not exceed two metres in height.

the compound.



The location of the proposed facilities is within the rural zone of Featherston and has the Surrounding areas land usage:

Land uses adjacent to the site are:

Morth: Astoral grazing

ast: Pestral Byzing

South: Storal grazing

West: A large-scale piggery at 54 Viles Road.

	construction or use of a building over 25m2 in gross floor area
--	---

Assessment of Environmental Effects

An assessment on the District Plans matters of discretion has been undertaken below:

Siting of building


The new structures on the site meet all requirements in terms of setbacks and height planes for the rural area. There is a 51-metre setback from the Western boundary, 61 metres from the Northern boundary.

Design and location of access

The location is at the end of Viles Road which is the end of the formed road. The entranceway comes in off this road via a purpose-built access point. The entry is not available to the public and is only to be used by authorised personnel. The access is a gravel form driveway entering into the site.

Size and effects of structures

The compound is a 40 \times 50 metre area which will site three structures which make up 2 \times 20-foot containers. The total building area equates to an area of 59m2.



for an additional structure. As part of the design in housing the dogs we have included an acoustic lined ceiling tile to help mitigate the level of noise.

Servicing and infrastructure requirements

i. Power

The proposal has a purpose-built solar system which is to generate all the power requirements for the Animal facility. The panels will be mounted on the 40-foot container in an east/west configuration. We have a system which has a potential generate output of 18.5 kWh with an average 6 kWh consumption.

ii. Water

The large structure has a rain collection design to collect into a 10,000-litre water tank. This water maybe topped up by water trucked onto site Any overflow will be directed to two soak pits in accordance with the building code requirements.

iii. Septic

The proposed activity will have a purpose designed septic system installed. The amount of waste discharged will only be grey water from the wash down procedure. Solids will be collected and disposed of offsite.

iv. Stormwater

Stormwater soak pits will be constructed to acceptable design and construction which will form part of the building consent application. Stormwater to be discharged will be derived from rainwater

Positive effects

The Territory authority of South Wairarapa District is required to establish an animal facility or come to an agreement to share a similar facility with another. The Council has agreed to build a facility within the South Wairarapa District and to a level that is complaint with the necessary national standards and Animal Welfare codes. The current facility is failing to meet those standards and currently is located in a residential zone. A complaint pound in better location not in residential zone

National Environmental Standard for Soil contamination - reg 8(3)

Soil will be disturbed to create an entry/access point and driveway to the compound. In additionally the interior of the compound will have soil removed to the depth of 400mm to create a solid base for the container structures. The amount of material would be considerably less than the 16,000m3 standard. All soil will remain onsite and relocated to form a bund, however the amount of material is not likely to create any great visual change to the surrounding area. The removed soil will be reinstated to an erosion resistant state.

Section 104(1)(b) assessment

for an additional structure. As part of the design in housing the dogs we have included an acoustic lined ceiling tile to help mitigate the level of noise.

Servicing and infrastructure requirements

i. Power

The proposal has a purpose-built solar system which is to generate all the power requirements for the Animal facility. The panels will be mounted on the 40-foot container in an east/west configuration. We have a system which has a potential generate output of 18.5 kWh with an average 6 kWh consumption.

ii. Water

The large structure has a rain collection design to collect into a 10,000-litre water tank. This water maybe topped up by water trucked onto site Any overflow will be directed to two soak pits in accordance with the building code requirements.

III. Septic

The proposed activity will have a purpose designed septic system installed. The amount of waste discharged will only be grey water from the wash down procedure. Solids will be collected and disposed of offsite.

iv. Stormwater

Stormwater soak pits will be constructed to acceptable design and construction which will form part of the building consent application. Stormwater to be discharged will be derived from rainwater

Positive effects

The Territory authority of South Wairarapa District is required to establish an animal facility or come to an agreement to share a similar facility with another. The Council has agreed to build a facility within the South Wairarapa District and to a level that is complaint with the necessary national standards and Animal Welfare codes. The current facility is failing to meet those standards and currently is located in a residential zone. A complaint pound in better location not in residential zone

National Environmental Standard for Soil contamination – reg 8(3)

Soil will be disturbed to create an entry/access point and driveway to the compound. In additionally the interior of the compound will have soil removed to the depth of 400mm to create a solid base for the container structures. The amount of material would be considerably less than the 16,000m3 standard. All soil will remain onsite and relocated to form a bund, however the amount of material is not likely to create any great visual change to the surrounding area. The removed soil will be reinstated to an erosion resistant state.

Section 104(1)(b) assessment

APPLICATION FOR RESOURCE CONSENT Unders88 of the Resource Management Act 1991







Applicant Details	App.	licant	Detai	S
-------------------	------	--------	-------	---

Name SOUTH WAIRAKAPA DISTRICT COUNCIL.

Postal Address 19 KITCHBNBL STEBET, MAKTINBORDUGH.

Home Phone 06 306 9611

Cell Phone

Email

Agent Details (if different to that of the applicant)

Name HALLY WILSON

Postal Address 19 KITCHENER STREET, WARTINBOKOWEH.

Phone 06 306 9611

Client Reference

Email

Location of Activity NB: A full site plan (to scale) is required as part of this application.

Street Address 33 VILES ROAD, FEATHERSTON.

Legal Description LOT 2 DP 28698 BLK III WAIRARAPA SD

Valuation Number 1325 004601

Written Consent of Affected Parties

1 IN/A ☐ Gained and Attached

☐ Not Gained

Certificate of Title

☐ CT Attached ☐ Council to provide CT (Refer to fees & charges)

iignature/s

o be signed by the applicant or agent

103 Name ACTIONS CONER EXECUTIVE)



APPLICATION FOR A DISCRETIONARY EXEMPTION FROM BUILDING CONSENT

Building Act 2004 - Schedule 1, exemption (2)

A building consent exemption under Schedule 1(2) of the Building Act 2004 is the formal decision issued by a territorial authority confirming a building consent is not required for the intended building works.

Send or deliver your application to: The Building Department,

South Wairarapa District Council, 19 Kitchener Street, Martinborough 5711

Type directly on this form, or download and fill in a paper copy.

PART 1 - APPLICATION (SELECT TYPE APPRO	OPRIATELY)
I request that you issue an exemption on the basis:	
☑ The completed work is likely to comply with the building code if it is carried out in accordance with the proposal.	☐ If the completed work were not to comply with the building code, it would unlikely endanger any people of building provided it is carried out in accordance with the proposal.
I request that you send the approved document to me via:	
☐ mailed ☐ collected ☒ emailed	
Cultural or heritage significance	
Does the building or site have any cultural or heritage significa	ance, or is it a marae? ☐ yes ☒ no
The building (PROJECT LOCATION)	
Building name (if applicable) Animal Facility	
Building street address 23 Viles Road, Featherston	
Location of building within the site (include nearest street acce	ess) 61 metres south of access point
Legal description of land where the building is located. If a subconsent number	odivision of the land is proposed provide the lot numbers and
Lot(s) 2	
DP(s) 28698	
Area (in square metres)	
Proposed new floor area: 45.9	

The owner (MU: OWNER'S)	ST BE COM	PLETED FOR	ALL APPLICATION	ONS AND ALL DETAILS MUS	TBETHE
Owner's name. If the person's name	e owner is a co	mpany or other or	ganisation provide the	e company or organisation name and	a contact
Name:SWDC - Harr	y Wilson				
Owner's mailing add	fress 19 Kitche	ner St, Martinboro	ugh		
Street address/regis	tered office				
Owner's contact deta	ails				
Landline 063069611		Mobile		After hours	
Fax		Email reg@	@swdc.govt.nz	Website	
Agent (only required	if application i	is being made on t	behalf of the owner)		
Name of agent. If ap	plication is for	a company, trust o	or other organisation p	provide a contact person's name	
Name					
Agent's mailing addr	ess				
Street address/regist	ered office				
Agent's contact detail	ls				
Landline:		Mobile:		After hours:	
Fax:		Email:		Website:	
First point of contact	(mark boxes a	s appropriate and	provide details of any	other points of contact)	
Further information	☐ Agent		☐ Other		
Correspondence	☐ Agent		☐ Other		
Invoicing	☐ Agent		☐ Other		

Application		
Signed by the owner	OR	Signed by the agent (on behalf of, or with the authority from, the owner)
Signature Name		Signature
		Name
Date 30/11/22		Date
Privacy information		
		d has a statutory obligation to forward these regularly to
determined by the Ombudsman) to whoever req	uests the informati	ublic register, which must be supplied (as previously
determined by the Ombudsman) to whoever req Under the Privacy Act 1993 you have the right to	uests the informati	ublic register, which must be supplied (as previously on.
determined by the Ombudsman) to whoever req Under the Privacy Act 1993 you have the right to PART 2 – PROJECT General information	uests the informati	ublic register, which must be supplied (as previously on.
determined by the Ombudsman) to whoever req Under the Privacy Act 1993 you have the right to PART 2 - PROJECT General information Description of the building work (provide sufficients)	uests the information see and correct part of the see and	ublic register, which must be supplied (as previously ion. personal information the Council holds about you. personal information the Souncil holds about you. personal information the Souncil holds about you.

Intended life of the building stated in years, only if intended to be less than 50 years old

[state estimated value as defined in section 7 of the Building Act 2004].

Estimated value of the building work on which the building levy will be calculated (including goods and services tax)

\$10,000

PART 3 - EXEMPTION DETAILS
Means of compliance: (Specify the standards, acceptable solutions, or MBIE guidance documents that may apply) B1, B2, E1
Design responsibilities: (Who is carrying out the design work? What qualifications and experience do they have to carry out work of this complexity) 1, CPEng, carried out site assessment report for drainage works associated with onsite wastewater disposal for animal waste Foundation design for container building carried out by SMC Design Studio with PS1 issued by [CPEng.
Construction responsibilities: (Who is carrying out the building work? What qualifications and experience do they have to carry out work of this complexity?) 1Geotechnical for construction and Pope and Gray for drainage work
Quality Assurance: (For example, a summary of any QA system used, including details, including details of site inspections by architect, designer, engineer, site supervisor, etc.) All work will be overseen by 1Geotechnical

SUPPORTING DOCUMENTS

Address (PROJECT LOCATION)		
Attachments Please provide one	copy of the information relevant to	o the project.
Application form (original)		Checked
Relevant drawings		
Specifications		
Product Information		
Any other relevant information		
Application fee		

Office Use				
BC Exemption:	Accepted	Refused [1	
Reason for accept	ance or refusal:			
Owner advised in v	writing of outcome:	Yes 🗌		
Signed:				
Date:				

APPLICATION FOR PROJECT INFORMATION MEMORANDUM AND/OR BUILDING CONSENT (FORM 2)

Section 33 or 45, Building Act 2004

THIS IS A PDF FILL-IN FORM COMPATIBLE WITH MOST PDF VIEWERS. IF YOU ENCOUNTER DIFFICULTY WITH ANY OF THE CONTROLS, TRY USING A DIFFERENT PDF VIEWER. CHROME IS FREE TO DOWNLOAD AND COMPATIBLE WITH THIS FORM.

HOW IT WORKS

All building work done in New Zealand must comply with the Building Code, and a building consent is often needed. Some building work is exempt from needing a consent. For more information go to www.building.govt.nz

Commercial and multi-unit building work will also need careful planning and may have additional requirements.

Your council can tell you about any district or regional plans that may require you to get resource consent or other permits.

WHEN YOU NEED A BUILDING CONSENT

The following list is a summary of building work that will need a consent, but you should always check with your local council to confirm.

- structural building including additions, alterations, re-piling and some demolitions
- plumbing and drainage where an additional sanitary fixture is created
- relocating a building
- installing a wood burner
- retaining walls higher than 1.5 metres
- fences or walls higher than 2.5 metres, and all swimming pools and their associated fences
- decks, platforms or bridges more than 1.5 metres above ground level
- sheds greater than 30 m² in floor area (restrictions apply to sheds between 10 and 30 m²,

You are breaking the law if you carry out building work that is not exempt and does not have a building consent. You may be fined up to \$200,000 and, if work continues, a further fine of up to \$20,000 for every day or part-day during which the offence continues.

Your council can also issue you a notice to fix for carrying out building work without consent, including instant fines of up to \$1,000. They can remove the building work if it is dangerous or insanitary.

HOW TO APPLY

As a minimum, the documents listed below must be included in your application. Depending type of application, additional documents might be required or requested while the Council/Territorial Authority (TA)/Building Consent Authority (BCA) process your application.

- Proof of ownership
- Detailed drawings and plans
- Specifications.

HOW TO SUBMIT YOUR APPLICATION

Check with the Council/TA/BCA you are applying to for more information on how to submit your application. Electronic submissions may be available with the relevant Council/TA/BCA on the simpli.govt.nz website.



Application For Project Information Memorandum and/or Building Consent

APPLICATION FOR PROJECT INFORMATION MEMORANDUM AND/OR BUILDING CONSENT (FORM 2)

Official Use Only

Section 33 or 45, Building Act 2004

	Building Consent mendment to Bu Project Informatio		Л) comple	te only sections 1-6 and 10-12	
_				_ of expected number of oval (MultiProof) - MultiProof No	
List F	PIM, building resource	Consent Number	Descrip	The second secon	umber
2,500	ents related to project (if any):				
with	you discussed yo the Council / BC/		O No	Yes - provide details	
If Yes, If No, a	complete and attach	the 'Statutory Declaration the 'Memorandum from L	n as to Ow	complete the Restricted Buildir ner Builder Status (Form2B)'. uilding Practitioner: Certificate of Desig	0110
For str		ouilding: ave a street address, stat and the distance and direc		Location of building within the site/block number:	61metres south of acces point on Viles road.
23 Vile	es Road, Feather	ston		Current, lawfully established use: Include the number of occupants per level and per use if more than 1. If the use was changed by the building work, state previous use	Establishment of Animal Facility commonly known as a Pound.
is loca State la the lan	ated: egal description as at	e land where the bu the date of application a abdivided, include details bdivision consent	nd, if	Area: Total floor area. Indicate area offected by the building work if less than the total area	45.9 m ⁻
Lot:	2			Current number of levels:	1
DP:	28698 BLK III W	AIRARAPA SD		Current number of levels below ground:	zero
	ing Name: / Unit number:			Year first constructed: Insert year. An approximate date is acceptable, e.g. the 1920s or 1960-1970	2022

-			a lamber of the contract of th		of the Street on the Street
3.	OWNER	VVID	ACENIT	INICODA	MATION
Э.	COVUNER	AIVI	ACTEINI	HALCH	/IM LILLIN

Owner		If the a		de on behalf of the owner
South Wairarapa Council	District			
Harry Wilson				
reg@swdc.govt.n	nz	Relationship owner:	to	
		Email:		
06 306 9611		Mobile:		
19 Kitchener Stre	eet.	Alternative I	Phone:	
Martinborough		Street addre	ess:	
				1
ntact:	Agen	t 100	wner	
	1			
The second secon				
er, Architect and Engin g the restricted building	ng work. If these d	etails are unknown Id, please use the ta	at the time of the	ne application, they must be
		LBP or Regist	cration	
			1-	
		Mailing Addr		
		address	street	
	Harry Wilson reg@swdc.govt.r 06 306 9611 19 Kitchener Street Martinborough ntact: tact for invoicing? picing: reg the restricted building the re	South Wairarapa District Council Harry Wilson reg@swdc.govt.nz 06 306 9611 19 Kitchener Street, Martinborough Agen tact: Lact for invoicing? Agen picing: Per, Architect and Engineers, provide the congression of the restricted building work. If these districts the congression of the restricted building work. If these districts the congression of the restricted building work. If these districts the congression of the restricted building work. If these districts the congression of the restricted building work. If these districts the congression of the restricted building work. If these districts the congression of the restricted building work. If these districts the restricted building work.	South Wairarapa District Council Harry Wilson reg@swdc.govt.nz Relationship owner: Email: 19 Kitchener Street, Martinborough Mailing Add if different from address Mailing Add if different from address Part, Architect and Engineers, provide the details of all licenses the restricted building work. If these details are unknown begins. If you have additional roles to add, please use the table of the content of the con	South Wairarapa District Council Harry Wilson Contact person: If not an Individual Relationship to owner: Email: Mobile: Alternative Phone: Street address: Mailing Address: If different from street address Mailing Address: If different from street address Agent Agent Agent Owner Lact for invoicing? Agent Agent Lact: Agent Comtact person: If not an Individual Relationship to owner: Alternative Phone: Street address: If different from street address If different from street address Agent Company: Lact for invoicing praction in the same address and the same address Agent Company: Lact for invoicing praction in the same additional roles to add, please use the table in Appendix Entity or Company: Lact for Registration number:

simpli 2021-11-02

Name;			Entity or Company:				
Licensing class/			LBP or Regi number:	stration	-		
Email:							
Street Address:		Į.	Vailing Add f different from address	The second secon			
Contact numbers	Mobile:			Other:			
THE SPECIFICS O	F THE SITE						
What is the wind :	one?						
OLow OMedium	OHigh OVer	y High	OSpecific	Design - V	alue		
What is the expos	-						
OLow(B)	OMedium(C) OHIE	gh / Sea Spr	ay(D)			
						Yes	N
Are you building it	a zone that req	ires a land-use Resor	urce Consei	nt?		0	(
Does the site have	any cultural or h	eritage significance, o	or is it a Ma	rae?		0	0
Does the proposed	building work c	over two or more allo	tments?			0	0
Is it a sub-division	}					0	6
lf a subdivision is propo any relevant informatio	sed and you have no on stating legal descr	involved? If yes, prov yet received an s224 certi ption as at the date of app ber and any proposed lot r	ficate, the application and, i	olication will a		0	(
		t to any road or publ				0	6
Is there new or alt	ered access for v	hicles?				0	C
Are there new or a	Itered connectio	ns to public utilities?				0	6
Are there public dr	ains on the site?		_			0	(
Does the building v	work involve the	disposal of stormwat	er or waste	water?		0	C
	k over any existi	g drains or sewers or	in close pr	oximity to	wells or water	0	0
mains?	No. of the second second	ted hazards such as e	rosion, sub	sidence, flo	ooding, slips, cut	0	6
a National Control							C
s the site subject t and fill or contami	nation?	ntours (e.g. earthwor	ks)?			0	-
s the site subject t and fill or contami Are there any alter	nation? ations to land co	ntours (e.g. earthwor		aildings?		0	C
s the site subject t and fill or contami Are there any alter Are there new or a	nation? ations to land co ltered locations a r matters known	nd/or external dimento the applicant that	nsions of bu		ation from the	177	

6. DETAIL OF THE BUILDING WORK

What building work are you doing? Select all that apply					
Residential:					
New detached dwelling New Multi-residential dwelling Plumbing works Major alterations/additions (alterin the exterior of a building)	g or attaching to		Minor alterations (only internal was New or relocation of a solid fur Garage / detached carport Other (provide detail below)		
Commercial:					
New commercial / industrial build Seismic strengthening Major alterations/additions (alterin the exterior of a building)	-	2	Minor alterations (only internal w Internal fit-out (including plumbin Other (provide detail below) Foundations for new animal fa	g and ventilation)	
Short description of the building work: E.g. 4 Bedroom dwelling with multiple cladding types and attached garage. Limited to 340 characters.	Foundation for n	iew	animal facility		
Does the project include Restricted Building Work?	ONo OY	'es	Proposed new total floor area:	45.9 m²	
Number of levels after building work:	1		Number of levels below ground, after building work:	zero	
What is the intended life of the building?	©50+ years OLimited life			years	
Does the building work involve a swimming pool?	ONO OY	es			
Proposed use: Building code clause A1 classified uses	OHousing Detached dwellings Multi-unit dwellings Group dwellings				
	Communal Residential Community care unrestrained Community service Community service				
	Communal Non-Residential Assembly Service Assembly care				
	Ocommercial OIndustrial Outbuildings OAncillary				
The estimated value of the building work: If an amendment, capture the original value of work. Capture the additional value in the next field.	\$ 10,000 Inc GS	ST	If an amendment to a consent, what is the additional value?	\$ Inc GST	
Will the building work result in a change of use?	⊙No O	Yes -	· If Yes, please provide details o	f the new use:	



Will there be any reclac	Iding?	⊙ No	O	Yes		
Is this application relate under the WHRS ¹ or FA ¹ Weathertight Homes Resolu ² Leaky Homes Financial Assistant	P ² scheme? tion Service	⊙ No		Yes - If Yes, please provid number(s):	e the WHRS / FAP r	eference
Building Act 2004?	ing consent must	be submitted t	o Fire o	in Gazette Notice ¹ and se and Emergency New Zealand's I page 1406)		⊚ No ○ Ye
		allation of a r	new o	r relocation of a solid fuel	burner?	
Make of the heater/burner:			100000	lodel of the eater/burner:		
Design:	OFreestand OInbuild	ing	Ту	pe of fuel:		
Wetback connection:	ONew OExisting	O n/a	Н	earth construction type:		
Hearth thickness:		mn		ecify the fixings of the earth:		
What is the floor constructed of?	n/a		100000	ecify air gap between earth and floor:	n/a	m
Height of flue above roof ridge: Type of flue kit:		mn	th ex	ill the installation quire new penetration rough the roof or terior wall?	ONo O	Yes
Will the flue termination more than 3m from any structure, including neig	0	No OYes	per Di sh	ves, specify the moterial the netration will be made through stance from outer flue ield to framing timbers: ill the flue pass through	0	mi
buildings?	ribodits			ore than one storey?	ONo O	res
Will the proposed applia closer to combustible m recommendations?			rs	O No – continue to sec	ction 8	
Distance hearth projects from the front of the heater:	7		mm	Distance hearth projects from the side of the heater:		mm
Distance from the centro of the chimney to the walls:			mm	Distance from the back of the heater to the wall:		mm
Is the heater installed or an angle to the walls?	ONo	O Yes				
Provide method of wall protection if required:						

8. THE BUILDING WORK WILL COMPLY WITH THE BUILDING CODE AS FOLLOWS:

- You are required to indicate what code clause(s) your building work complies with.
- Unless otherwise noted below, your application will be assessed under Acceptable Solutions.
- If you are using another means of compliance, please provide details of the standard(s) that your building work complies with and the means of compliance in the space provided. Use a separate sheet of paper if necessary.
- If you do not provide all the necessary information to show how your application complies with the Building Code, it will be returned unprocessed.

C2 – Prevention of a fire occurring C5 Access & safety for firefighting operations D2 Mechanical installations for access E2 External moisture F2 Hazardous building materials	C3 Fire affecting areas beyond fire source C6 Structural stability E3 Internal moisture F3 Hazardous substances
firefighting operations D2 Mechanical installations for access E2 External moisture F2 Hazardous building materials	E3 Internal moisture
for access E2 External moisture F2 Hazardous building materials	
F2 Hazardous building materials	
materials	F3 Hazardous substances
	and processes
F5 Construction & demolition hazards	F6 Visibility in escape routes
F8 Signs	F9 Restricting access to residential pools
G2 Laundering	G3 Food preparation & prevention of contamination
G5 Interior environment	G6 Airborne & impact sound
G8 Artificial light	G9 Electricity
G11 Gas as an energy source	G12 Water supplies
G14 Industrial liquid waste	G15 Solid waste
	clause and means of compliance or details of
	G2 Laundering G5 Interior environment G8 Artificial light G11 Gas as an energy source G14 Industrial liquid waste



Are there any specified systems in the building? Residential cable cars are considered specified systems, see \$516

Oyes

O No - Go to section 10

You need to provide information on the specified systems contained on the compliance schedule for the building and, in the opinion of the personnel who installed them, are capable of performing to the performance standards set out in the building consent.

For more information on how to complete this section, see MBIE's Compliance Schedule Handbook

Risk Group: (for more information, see C/AS2) Total occupancy numbers:	What is the existing compliance schedule number? (if applicable)	
Total occupancy numbers:	Risk Group: (for more information, see C/AS2)	
	Total occupancy numbers:	

The following specified systems are contained on the compliance schedule for the building and, in the opinion of the personnel who installed them, are capable of performing to the performance standards set out in the building consent:

						Performance	Inspection	Maintenance	Reporting	Responsibility
	31	р	wəN	pa		Acceptable Solution,	may be identified by a	procedures may be	procedures may be	companies for the
	ıµs	GI.G	/1	٨٥١	e/	Verification Method,	written description, or	identified by a written	identified by a	adjacent
	Exi	ΉA	pap	шә	u	Standard or specific	a reference to a	description, or a	written description,	procedures
			ÞΑ	H		document	Standard or other	reference to a	or a reference to a	
							document	Standard or other	Standard or other	
								document	document	
SS1 Automatic system for fire suppression	0	0	0	0	0					
SS2 Automatic or manual emergency warning systems for fire or other dangers	0	0	0	0	0					

Specified System	Britsing	Altered	waN \ babbA	Кеточед	e/u	Performance Standards	Inspection	Maintenance	Reporting	Responsibility
SS15 Any or all of the following systems and features, so long as they form part of a building's means also contain any or all of the systems or features specified in clauses 1 to 6, 9, and 13:	ing sys	stems of the s	and fe	ature:	s, so lo	so long as they form part of a tures specified in clauses 1 to 6,	part of a building's es 1 to 6, 9, and 13	building's means of escape from fire, and so long as those 9, and 13:	from fire, and s	o long as tho
SS15.1 Systems for communicating spoken information intended to facilitate evacuation; and	0	0	0	0	0					
SS15.2 Final exits As defined by clause A2 of the building code	0	0	0	0	0					
SS15.3 Fire separations	0	0	0	0	0					
SS15.4 Signs for communicating information intended to facilitate evacuation	0	0	0	0	0					
SS15.5 Smoke separations	0	0	0	0	0					
SS16 Cable car All buildings with a cable car, including single residential buildings, require a compliance schedule.	0	0	0	0	0					

10. HAVE YOU ATTACHED ALL THE REQUIRED DOCUMENTS?

Please include the following document as part of your application. Additional documents might be requested as part of the assessment of your application. Incomplete applications may be returned unprocessed.

Proof of ownership
Ocopy of Record of Title
O Copy of Lease Agreement
O Agreement for Sale & Purchase
Other document showing the full name of the legal owner(s)
Project Information Memorandum (PIM)
Certificate attached to PIM
Development Contribution Notice
Plans, specifications and other supporting information (Include information on the compliance method,
e.g. where the work deviates from an Acceptable Solution method.)
Memorandum from Licensed Building Practitioner – Certificate of Design Work (Form 2A)
Statutory Declaration as to Owner Builder Status (Form 2B)

11. APPLICATION FEES

The Council/ Building Consent Authority (BCA)/ Territorial Authority (TA) will charge a fee for your application and any subsequent work involved in processing your application. The fee will include statutory levies payable to BRANZ and the Ministry of Business, Innovation and Employment.

12. ACKNOWLEDGEMENTS

The information you have provided on this form is required so that your application or the building consent it relates to can be processed under the Building Act 2004. The Council, Territorial Authority (TA) or Building Consent Authority (BCA) collates statistics relating to building work and has a statutory obligation to provide information to third parties. The information is stored on a public register, which must be supplied to whoever requests the information. Under the Privacy Act 2020, you have the right to see and correct personal information the Council, TA and BCA hold about you.

In providing this information, you agree to your details being used for customer surveys carried out by the Council, TA or BCA.

All the information contained in the application is, to the best of my knowledge, true and correct.

I request that you issue a project information memorandum, project information memorandum and building consent, or building consent for the building work described in this application.

I understand that this application is to be assessed against Acceptable Solutions unless otherwise stated in section 8.

I understand that work must not commence until the building consent is issued and uplifted.

I understand that this application may only be made with the owner's approval.

Full name:	Paul Gardener (under delegated authority as acting CEO)
Signature: Digital signatures acceptable	P. C.
Date:	20/10/2022



Appendix A – List of those involved in the build

Name:		Entity or C	ompany:	
Licensing class:		LBP or Reg number:	istration	
Email:				
Street Address:		Mailing Ad If different fr address		
Contact numbers	Mobile:		Other:	
Name:		Entity or C	ompany:	
Licensing class:		LBP or Reg number:	istration	
Email:				
Street Address:		Mailing Ac If different fr address		
Contact numbers	Mobile:		Other:	
Name:		Entity or C	ompany:	
Licensing class:		LBP or Reg	istration	
Email:				
Street Address:		Mailing Ac If different fro address		
Contact numbers	Mobile:		Other:	
Name:		Entity or C	ompany:	
Licensing class:		LBP or Reg number:	stration	
Email:				
Street Address:		Mailing Ad If different fro address		
Contact numbers	Mobile:	N.	Other:	



SOUTH WAIRARAPA DISTRICT COUNCIL

Resource Consent: 220149

27 October 2022

South Wairarapa District Council PO Box 6 Martinborough 5741

Dear South Wairarapa District Council

APPLICATION FOR RESOURCE CONSENT TO ESTABLISH A NEW DOG POUND IN BUILDING
LARGER THAN 25M2
23 Viles Road, Featherston
LOT 2 DP 28698 BLK III WAIRARAPA SD
NOTIFICATION OF COUNCIL'S DECISION

In accordance with the provisions of Section 114 of the Resource Management Act, please find enclosed a copy of Council's decision on the abovementioned application.

This resource consent commences immediately, unless you lodge an appeal against it (in which case it will not commence until the appeal has been determined or withdrawn).

It is very important that you understand and comply with all the conditions of your consent. If you have any questions or concerns about any aspect of your consent or its conditions, I would be happy to discuss them with you.

Please note that under section 125 of the Resource Management Act 1991 your consent will lapse in five years unless you give effect to it before then.

Your attention is drawn to the provisions of Section 120 and 121 of the Resource Management Act 1991, which sets out the rights and procedure of appeal against the Council's decision. You have 15 working days from the date you receive this letter of notification within which to lodge your appeal. Your appeal should contain a statement as to what part of the consent you object to and why.

If you have any questions, please feel free to contact me.

Yours faithfully,



Contract, tenders and procurement

CONTRACT - Lump Sum

Between:

Client:

Between: South Wairarapa District council, 19 Kitchener Street, Martinborough, South Wairarapa, New Zealand., C/O Mr Rick Mead - 06 306 9611 / @swdc.govt.nz.

Contractor:

1Geo Ltd, Main Office Contact, 10, Garlands Rod, Woolston, Christchurch, postal address PO Box 17680, Sumner, Christchurch, New Zealand Contract contact details

Project Location

90% Unit 2 10 Garlands Road, Christchurch. On site delivery 10% Featherston, SWDC land holdings to be defined.

Date

14/09/2021

Description

Dog Kennel Container Fabrication and fitout.

The following project is to fabricate, manufacture & fitout a compliable dog kennel structure which houses 4no individual dog kennel units an access corridor with a separate welfare room & storage unit. The proposal as information provided by SWDC is to deliver a portable unit being a 20ft high top container fully furbished & delivered to site in site entirety. Site woks will be required for establishment & installation of foundation piles, the site is yet to be confirmed.

Access:

Access to site is to be easily driven upon

Detail of works

1. Trade cost breakdown: attached

Preliminaries & General costs including Scaffolding

Heating, Ventilation

- Supply and install air in take HVAC Incl. all required penetrations
- Supply and install heat pump Incl. all required penetrations.

Painting

Exterior painting to external surfaces

Floor Coverings

- Supply and apply sika 264 -SL or similar floor resin, to be advised by engineer and design scope.
- · E.V. for upstands
- E.V. floor coving including extrusion and pressure strip

External works

- Establish 8 x piles to site to allow for container to be established.
- · All survey works if any to be borne by SWDC.

Insurances.

Contract insurance as follows.

Off site

- Contractual items to be insured by 1 Geo Ltd.
- SWDC to hold contract cover for items on attached schedule claimed.
- Off Site location of insurance: 10/ unit 2 Garlands Road, Woolston, Christchurch.
- On Site Location for insurance, Featherston, South Wairarapa, New Zealand.(TBA)

		W.		Tra	de Detail	
	Quote	for Sout	h Wai	rapa 20f	t Contain	er dog Kennel (Option 1)
ltem	Description of works	Qty	Unit	Rate	Subtotal	Factor
1	Preliminaries & General costs including Scaffolding Site establishment /					
	Disestablishment	1.00	item			
	Transportation Obtain suitable high top	1.00	item			
	steel container Producer Statement from	1.00	item			
	contractor (PS3)	1.00	item			
	Project Management	18.00	hrs			
						Item 1 - Preliminaries and 0

	2 Fees Engineer to review design fees Council fees Note: PS1 and PS4 excluded	1.00	item	Excluded		ltem :
	Site scrap and preparation Supply and install 1m deep foundation piles (timber SED or post TBC) including all required works auguring, concrete etc. Fabricate, supply and install additional strengthening point to bottom of container Sub-floor - 19mm plywood packed including bearers where required Supply and install polystyrene insulation to underside of container Note: Ground conditions assumed good.	8.00 1.00 14.30	no. item m² m²		Excluded	Item 3 - Found
4	Drainage Supply and install drainage points to kennel Supply piping and sling to underside of the unit Trench Excavation Trench for 100DN pipes, excavating soft soil not exceeding 1.5m depth and backfill. Connection to stormwater outlet	Excluded Excluded Excluded				Item 4 - Di
5	Structure Walls					

	Supply and install 50mm EPS panels to internal wall linings. Dividing kennel walls	39.56	m²	-			
	Fabricate, supply and install EPS dividing walls incl. all fixings and fixtures Corridor framing	3.00	no	-	-		
	Fabricate, supply and install stainless steel mesh framing for corridor Includes doors, hinges and hardware	14.52	m²				
	Roofing Supply and install 50mm EPS panels to internal wall linings.	14,30	m²			*-	
	Ceiling Supply and install 50mm secondary ceiling panel E.V. Rondo perimeter	14.30	m²				
	channel Millenanious Beading Sika flexi or	17.30	m				
	equivilant 	1.00	item			ltem	5 - St
6	Roofing (Not Applicable)						
7	External, linings & cladding (Not applicable)				-		
8	External, windows & doors Windows Supply 1200 x 500mm Approximately	2.00	item			v	
	Doors	2,00	iteiii				
	Supply 900 x 1980mm Approximately Manufacture Guillotine	1.00	item				
	doors Including hardware Sundries	4.00	item				

	Labour to plasma cut window holes and doors Labour to install windows and doors Allowance for reveals and flashings	1.00 28.50 1.00	hrs		
				 -	Item 8 - External, wind
9	Insulation (Included in wall lining)) t =			
10	Plumbing & Gas (Excluded)				
11	Electrical Electrical. Isolated power point inside, Separate switch LED Lights in each kennel and corrior. External light. Including HVAC connections Eletrical connection Excluded	1.00	item	*3-) Item 11 - Eli
12	Internal doors & hardware				Item 12 - Internal doors & ha
13	Internal wall finishes (Not Applicable)				
14	Joinery (Not Applicable)				
	Heating, Ventilation Supply and install air in take HVAC - Incl. all required penetrations Supply and install heatpump - Incl. all required	1.00	item		
	penetrations	1.00	item		Item 15 - Heating, Ventilati

Floor Coverings Supply and apply sika 264 -SL or similar floor resin E.V. for upstands E.V. floor coving incl extrusion and pressure strip Appliances (Not Applicable) External works Stairs Excluded - To be completed by others	16	Tiling (Not Applicable)				
Paint ceilings External Painting Exterior painting to external surfaces 62.52 m² Item 18 Floor Coverings Supply and apply sika 264 - SL or similar floor resin E.V. for upstands E.V. floor coving incl extrusion and pressure strip 28.46 m Item 18 - Floor 19 Appliances (Not Applicable) 20 External works Stairs Excluded - To be completed by others	17	<i>Walls</i> Paint internal doors and	N/A			
Exterior painting to external surfaces 62.52 m² Item 18 Floor Coverings Supply and apply sika 264 -SL or similar floor resin E.V. for upstands E.V. for upstands E.V. floor coving incl extrusion and pressure strip 28.46 m Item 18 - Floor 19 Appliances (Not Applicable) 20 External works Stairs Excluded - To be completed by others			N/A			
Floor Coverings Supply and apply sika 264 - SL. or similar floor resin E.V. for upstands E.V. floor coving incl extrusion and pressure strip Appliances (Not Applicable) External works Stairs Excluded - To be completed by others		Exterior painting to external	62,52	m²	-	
Supply and apply sika 264 -SL or similar floor resin E.V. for upstands E.V. floor coving incl extrusion and pressure strip 28.46 Appliances (Not Applicable) External works Stairs Excluded - To be completed by others						Item 17 - F
19 Appliances (Not Applicable) 20 External works Stairs Excluded - To be completed by others	18	Supply and apply sika 264 -SL or similar floor resin E.V. for upstands E.V. floor coving incl	28.46	m	=	
20 External works Stairs Excluded - To be completed by others	İ					Item 18 - Floor Co
Stairs Excluded - To be completed by others	19	Appliances (Not Applicable)				
All Trade detail TOTA		Stairs Excluded - To be completed	ıx.			
All Trade detail TOTA	1					
	1					All Trade detail TOTAL (G

(c.) Payment Terms:

Payable upon 7 days from receipt of invoice.

Progress Payments Invoiced fortnightly payable upon 7 Days from receipt of invoice.

(d.) Contract Acce	eptance:
--------------------	----------

Contract Total: \$	i plus gst, (
--------------------	---------------

Calculated	claim	estimates	based	on	schedule	attached.
					4-1-1	

 Signing
 31%

 M1
 28%

 M2
 26%

 M3
 15%

Signed	Customer:	Signed 1Ge	90
1.2			

D-1--

Date:.....

Witnessed:.....

Address of witness:..... Address of

witness:....

(e.) Contracts:


Inclusions / Exclusions:

- a. We have made no allowance for council building consent fees.
- We have made no allowance for site works other than as follows. We estimate site
 establishment and installation of 8no 400 mm x 400mm deep piles (non-credit
 attribute or price)
- c. Option engineering PS1 and PS4 sign off is estimated at \$ GST. The above contract value does not allow for engineering fees.
- We have made no allowance for connection of services, trenching services or the like.
- e. 1Geo Ltd will at all times follow any council, occupational and safety and local laws applicable to the site.

- f. quantities as supplied by the client & no works outside this scope have been allowed for.
- g. No liquidated damages or other costs not outlined prior to the contract will be borne by 1Geo ltd.
- h. No retentions are to be held by the client.
- i. Provided areas are an entire job lot basis & cannot be separated or apportioned.
- j. All extras to the contract will be charged at the allocated and enclosed rates.
- k. All contracts must be approved for start within 5 days of acceptance.
- I. All Contracts are valid for 15 days, prior to signing.
- m. All materials, services and product remain property of 1Geo Ltd until paid for.
- n. This contract is a lump sum fixed price contract to complete works as the trade summary and quotation breakdown provided with this quotation letter.

FIXTURE POINTS FOR RUNS (KLEETS)
CORRIDORE WINTH.

26 RONELS (SOLAR)
100 FONT CONTACHER SER STORAGE



Project Timeline Project Tim				1	- 50	
Project Timeline Acquisition of contract area 21 days					56	
Acquisition of contract area 21 days Thu 4/08/22 Thu 1/09/22 Commission of subcontractors 12 days Thu 4/08/22 Fri 19/08/22 Earthworks to contract 11 days Wed 21/09/22 Wed 5/10/22 Road formation 7 days Tue 27/09/22 Wed 5/10/22 Fri 14/10/22				7	57	
Acquisition of contract area 21 days Thu 4/08/22 Thu 1/09/22 Thu 1/09/22 Thu 4/08/22 Fri 19/08/22 Earthworks to contract 12 days Thu 4/08/22 Fri 19/08/22 Fri 19/08/22 Road formation 7 days Thu 6/10/22 Thu 6/10/2	_ /		Project Timeline	8 10	58	
Commission of subcontractors 12 days Thu 4/08/22 Fri 19/08/22 Earthworks to contract . 11 days Wed 21/09/22 Wed 5/10/22 Road formation 7 days Tue 27/09/22 Wed 5/10/22 Poles to lighting standins 7 days Thu 6/10/22 Fri 14/10/22 Start of dog run Marine manufacture 20 days Mon 22/08/2; Fri 14/10/22 Main dog pound 20ftr complete for sign off 1 day Tue 1/11/22 Tue 1/11/22 Main dog pound 20ftr complete for sign off 1 day Tue 1/11/22 Tue 1/11/22 Main dog pound 40ftr complete for sign off 2 days Mon 14/11/2; Wed 16/11/22 Fri 11/3/11/22 Main dog pound 40ftr complete for sign off 2 days Med 26/30/2; Thu 27/10/22 49 Main dog pound 40ftr complete for sign off 2 days Tue 8/11/22 Fri 18/11/22 Si,70 To pun R Marine . Materials delivary 10 days Mon 12/09/24 Pri 18/11/22 Si,70 To pun R Marine . Materials delivary 10 days Mon 12/09/24 Pri 18/11/22 Tue 18/11/22 Tue 18/11/22 Tue 18/11/22 Tue 18/11/22 Tue 18/11/22 Si,70 To pun R Marine . Materials delivary 10 days Mon 12/09/24 Pri 18/11/22 Tue 18/10/22 Tue 18/10/				9	59	
Commistion of subcontractors Earthworks to contract. 11 days Wed 21/03/21 Wed 5/10/22 Road formation 7 days Thu 4/08/22 Fri 19/08/22 Road formation 7 days Thu 6/10/22 Fri 14/10/22 Road formation 7 days Thu 6/10/22 Fri 14/10/22 Road formation 7 days Thu 6/10/22 Fri 14/10/22 Start of dog run Marine manufacture 20 days Mon 22/08/21 Fri 16/09/22 Main dog pound 20ftr complete for sign off 1 day Thu 6/10/22 Fri 14/10/22 Main dog pound 20ftr establish to site 3 days Mon 14/11/21 Wed 16/11/22 Thu 1/11/22 Main dog pound 40ftr complete for sign off 2 days Main dog pound 40ftr complete for sign off 2 days Main dog pound 40ftr complete for sign off 2 days Main dog pound 40ftr complete for sign off 2 days Main dog pound 40ftr complete for sign off 2 days Main dog pound 40ftr complete for sign off 2 days Main dog pound 40ftr complete for sign off 2 days Main dog pound 40ftr catabilish to site 2 days Main dog pound 40ftr catabilish to site 2 days Main 14/11/22 Wed 16/11/22 Wed 16/11/22 49 Main dog pound 40ftr catabilish to site 2 days Main 14/11/22 Wed 16/11/22 51,70 Thu 11/11/22 Thu 11/11/22 Main dog pound 40ftr catabilish to site 2 days Mon 12/09/22 Thu 18/11/22 68 Dog run R Marine. Materials delivary 10 days Mon 12/09/21 Thu 11/10/22 73 Dog run R Marine. Construction 12 days Mon 12/09/21 Thu 11/0/22 73 Fathworks foundation pads. 4 days Wed 18/10/22 Thu 11/0/22 75 Materials delivary Mon 12/09/21 Thu 16/10/22 Thu 18/11/22 Materials delivary Materials delivary Materials delivary Mon 12/09/22 Thu 18/11/22 Materials de		Thu 4/08/22 Thu 1/09/22	Acquisition of contract area 21 days	7	60	
Earthworks to contract. 11 days			Commission of subcontractors 12 days	1 1	61	, 7
Road formation 7 days Tue 27/09/22 Wed 5/10/22 Poles to lighting standins 7 days Thu 6/10/22 Fri 14/10/22 Start of dog run Marine manufacture 20 days Mon 22/08/2: Fri 16/09/22 Main dog pound 20ftr complete for sign off 1 day Tue 1/11/22 Tue 1/11/22 Main dog pound 20ftr establish to site 3 days Piles to container positions 4 days Piles to container positions 4 days Main dog pound 40ftr complete for sign off 2 days Wed 26/10/2: Thu 27/10/22 49 Main dog pound 40ftr establish to site 2 days Tue 8/11/22 Fri 11/11/22 Wed 26/10/2: Thu 27/10/22 49 Main dog pound 40ftr establish to site 2 days Tue 8/11/22 Fri 11/11/22 Wed 26/10/2: Thu 27/10/22 49 Main dog pound 40ftr establish to site 2 days Tue 8/11/22 Wed 26/10/2: Thu 27/10/22 49 Dog run R Marine . Materials delivery 10 days Mon 12/09/2: Fri 18/11/22 68 Dog run R Marine . Construction 12 days Mon 12/09/2: Tue 18/10/22 73 Earthworks driveway In. 9 days Wed 19/10/2: Tue 18/10/22 75 Earthworks foundation pads 4 days Wed 19/10/2: Mon 24/10/22 75 Fri 26/10/2: Thu 10/11/22 62 Water tank placement 8 days Sun 9/10/22 Tue 18/10/22 Sewer line and effluent placement 18 days Wed 12/10/2: Fri 18/11/22 Placement of main unit.20ftr 10 days Sut 15/10/22 Thu 27/10/22 Sewer line and effluent placement 18 days Wed 12/10/2: Fri 18/11/22 Solar Infrastructure main yard area. 8 days Sci/11/22 Fri 18/11/22 Solar Infrastructure main yard area. 8 days Tue 8/11/22 Fri 18/11/22			the state of the s	2 / 4	A- 62	5/10
Poles to lighting standins 7 days Thu 6/10/22 Fri 14/10/22 Start of dog run Marine manufacture 20 days Mon 22/08/2; Fri 16/09/22 Main dog pound 20ftr complete for sign off 1 day Tue 1/11/22 Tue 1/11/22 Main dog pound 20ftr establish to site 3 days Mon 14/11/2; Wed 16/11/22 67,30 Main dog pound 40ftr complete for sign off 2 days Tue 8/11/22 Fri 11/11/12 Main dog pound 40ftr establish to site 2 days Wed 26/10/2; Thu 27/10/22 49 Main dog pound 40ftr establish to site 2 days Tue 8/11/22 Wed 9/11/22 51,70 Install dog run 2 days Mon 12/09/2; Fri 18/11/12 68 Dog run R Marine. Materials delivary 10 days Mon 12/09/2; Fri 18/11/22 73 Dog run R Marine. Construction 12 days Mon 26/09/2; True 18/10/22 73 Earthworks driveway In. 9 days Wed 19/10/2; Tue 18/10/22 62 Earthworks foundation pads. 4 days Wed 19/10/2; Thu 10/11/22 62 Water tank placement 8 days Sun 9/10/2 Thu 10/11/22 62 Water tank placement 18 days Wed 12/10/2; Fri 18/10/22 Mon 18/10/22 Sewer line and effluent placement 18 days Wed 12/10/2; Fri 18/11/22 Mon 14/11/22 79 Solar Infrastructure main yard area. 8 days Sun 9/10/2 Mon 14/11/22 79 Solar Infrastructure main yard area. 8 days Tue 8/11/22 Fri 18/11/22				3 🖈	63	
Start of dog run				1 \$	64	
Start of dog run		1110 0/10/22 111 14/10/22	7 days			
Main dog pound 20ftr complete for sign off 1 day Tue 1/11/22 Tue 1/11/22 Tue 1/11/22 Main dog pound 20ftr establish to site 3 days Plies to container positions 4 days Main dog pound 40ftr complete for sign off 2 days Main dog pound 40ftr complete for sign off 2 days Main dog pound 40ftr establish to site 2 days Main dog pound 40ftr establish to site 2 days Main dog pound 40ftr establish to site 2 days Tue 8/11/22 Fri 11/11/122 Main dog pound 40ftr establish to site 2 days Tue 8/11/22 Wed 9/11/22 51,70 To be grun R Marine. Materials delivery 10 days Mon 12/09/22Fri 23/09/22 Dog run R Marine. Construction 12 days Mon 26/09/2:Tue 11/10/22 73 To Earthworks driveway in. 9 days Thu 6/10/22 Tue 18/10/22 62 Thu 6/10/22 Thu 10/11/22 62 Wed 19/10/22 Thu 10/11/22 62 Water trank placement 8 days Wed 19/10/22 Tue 18/10/22 Thu 6/10/22 Tue 18/10/22 Thu 6/10/22 Tue 18/10/22 Sewer line and effluent placement 18 days Wed 12/10/22 Fri 18/11/22 Solar Infrastructure install to 20ftr 9 days Tue 8/11/22 Fri 18/11/22 Fri 18/11/22 Fri 18/11/22 Fri 18/11/22 Tue 5/11/22 Fri 18/11/22 Tue 5/11/22 Fri 18/11/22 Tue 18/10/22 Fri 18/11/22 Tue 18/10/22 Fri 18/11/22 Tue 5/11/22 Fri 18/11/22 Fri 18/11/22		NA 22/08/255-: 15/08/22	Start of dog run Marina manufacture 30 days			
Main dog pound 20ftr establish to site 3 days Piles to container positions 4 days Tue 8/11/22 Fri 13/11/22 67,30 Main dog pound 40ftr complete for sign off 2 days Wed 26/10/22 Thu 27/10/22 49 Main dog pound 40ftr establish to site 2 days Tue 8/11/22 Wed 9/11/22 51,70 Main dog pound 40ftr establish to site 2 days Tue 8/11/22 Fri 18/11/22 68 Main dog pound 40ftr establish to site 2 days Tue 8/11/22 Fri 18/11/22 68 Mon 12/09/22 Fri 23/09/22 Mon 12/09/22 Fri 23/09/22 Mon 26/09/22 Tue 18/10/22 73 Farthworks driveway in. 9 days Thu 6/10/22 Tue 18/10/22 62 Farthworks foundation pads. 4 days Wed 19/10/22 Man 24/10/22 75 fencing to external areas 26 days Thu 6/10/22 Thu 10/11/22 62 Water tank placement 8 days Sun 9/10/22 Tue 18/10/22 Mon 26/09/27 Tue 18/10/22 Mon 26/10/27 Tue 18/10/22 Mon 14/11/22 Main dog pound 40ftr establish to site 2 days Tue 8/11/22 Main dog pound 40ftr establish to site 2 days Tue 8/11/22 Main dog pound 40ftr establish to site 2 days Tue 8/11/22 Mon 14/11/22 Fri 13/11/22 M						
Piles to container positions A days Tue 8/11/22 Fri 11/11/22 Main dog pound 40ftr complete for sign off 2 days Main dog pound 40ftr complete for sign off 2 days Main dog pound 40ftr establish to site 2 days Tue 8/11/22 Wed 9/11/22 51,70 Main dog pound 40ftr establish to site 2 days Tue 8/11/22 Wed 9/11/22 51,70 To install dog run Dog run R Marine. Materials delivery Dog run R Marine. Construction 12 days Mon 12/09/21Fri 23/09/22 Mon 26/09/21Fri 23/09/22 Mon 26/09/21Fri 23/09/22 Mon 26/09/21Tue 11/10/22 To Earthworks driveway in. 9 days Thu 6/10/22 Tue 18/10/22 To fencing to external areas 26 days Wed 19/10/21Mon 24/10/22 To fencing to external areas 26 days Water tank placement 8 days Sun 9/10/22 Tue 18/10/22 Water tank placement 8 days Sun 9/10/22 Tue 18/10/22 Placement of main unit.20ftr 10 days Sat 15/10/22 Fri 4/11/22 Placement of secondary unit. 40ftr 12 days Fri 28/10/22 Mon 14/11/22 Solar Infrastructure main yard area. 8 days Solar Infrastructure install to 20ftr 9 days Tue 8/11/22 Fri 18/11/22	THE TREE	The second secon			01	e e
Main dog pound 40ftr complete for sign off 2 days		The state of the s		3 🖈	68	
Main dog pound 40ftr establish to site 2 days Tue 8/11/22 Ved 9/11/22 S1,70					69	-
Install dog run					70	
Dog run R Marine . Materials delivery 10 days Mon 12/09/21Fri 23/09/22 74 Dog run R Marine . Construction 12 days Mon 26/09/21Tue 11/10/22 73 75 Earthworks driveway in. 9 days Thu 6/10/22 Tue 18/10/22 62 76 Earthworks foundation pads. 4 days Wed 19/10/21Mon 24/10/22 75 77 fencing to external areas 26 days Thu 6/10/22 Thu 10/11/22 62 78 Water tank placement 8 days Sun 9/10/22 Tue 18/10/22 79 Placement of main unit.20ftr 10 days Sat 15/10/22 Thu 27/10/22 80 Sewer line and effluent placement 18 days Wed 12/10/21Fri 4/11/22 81 Placement of secondary unit. 40ftr 12 days Fri 28/10/22 Mon 14/11/22 79 82 Solar Infrastructure main yard area. 8 days Sat 5/11/22 Tue 15/11/22 83 Solar Infrastructure install to 20ftr 9 days Tue 8/11/22 Fri 18/11/22	¥			1 1	71	
Dog run R Marine				2 🖈	72	
Earthworks driveway in. 9 days Thu 6/10/22 Tue 18/10/22 62				3 / 7	73	
## Earthworks foundation pads. 4 days Wed 19/10/22 Mon 24/10/22 75 ### Fencing to external areas 26 days Thu 6/10/22 Thu 10/11/22 62 ### Water tank placement 8 days Sun 9/10/22 Tue 18/10/22 ### Placement of main unit. 20ftr 10 days Sat 15/10/22 Thu 27/10/22 ### Sewer line and effluent placement 18 days Wed 12/10/22 Fri 4/11/22 ### Placement of secondary unit. 40ftr 12 days Fri 28/10/22 Mon 14/11/22 79 ### Solar Infrastructure main yard area. 8 days Sat 5/11/22 Tue 15/11/22 ### Solar Infrastructure install to 20ftr 9 days Tue 8/11/22 Fri 18/11/22 #### Fri 18/11/22 Fri 18/11/22 #### Solar Infrastructure install to 20ftr 9 days Tue 8/11/22 Fri 18/11/22 ##################################				4 5	74	
fencing to external areas 26 days Thu 6/10/22 Thu 10/11/22 Water tank placement 8 days Sun 9/10/22 Tue 18/10/22 Placement of main unit.20ftr 10 days Sat 15/10/22 Thu 27/10/22 Sewer line and effluent placement 18 days Wed 12/10/22 Fri 4/11/22 Placement of secondary unit. 40ftr 12 days Fri 28/10/22 Mon 14/11/22 Placement of secondary unit. 40ftr Solar Infrastructure main yard area. 8 days Sat 5/11/22 Tue 15/11/22 Solar Infrastructure install to 20ftr 9 days Tue 8/11/22 Fri 18/11/22					75	
Water tank placement 8 days Sun 9/10/22 Tue 18/10/22				5 🖈	76	
79		0/22 Thu 10/11/22 62	fencing to external areas 26 days Thu	7 3	77	
Sewer line and effluent placement 18 days Wed 12/10/27 Fri 4/11/22		3/22 Tue 18/10/22	Water tank placement 8 days Sun	8 🖈	78	
Sewer line and effluent placement 18 days Wed 12/10/27 Fri 4/11/22		.0/22 Thu 27/10/22	Placement of main unit.20ftr 10 days 5at	9 %	79	
81		/10/22Fri 4/11/22	Sewer line and effluent placement 18 days Wed		80	
82 Solar Infrastructure main yard area. 8 days Sat 5/11/22 Tue 15/11/22 83 Solar Infrastructure install to 20ftr 9 days Tue 8/11/22 Frl 18/11/22		0/22 Mon 14/11/22 79				
83 Solar infrastructure install to 20ftr 9 days Tue 8/11/22 Frl 18/11/22						
The state of the s			The second secon	1	84	

AP40



The following executive summary is designed to aquand the reader with the tender submission and is as follows;

1Geo Ltd are an Upper South & North Island based civil construction company solely focused on the land based geotechnical remediation, foremostly construction of complex retaining walls and E/Q Strengthening involving custom metal work, manufacturing and fabrication.

1Geo Ltd have provided methodologies & timelines in this tender document to a high level of accuracy. The initial tender proposal is to be deemed "in draft" & an initial guideline for works to site. If successful in winning the tender, 1Geo Ltd will review site conditions as at the date of acceptance & resubmit draft methodologies and timelines as final submission. If accepted, the Council will benefit from 1Geo Ltd being the contractor as follows;

Our comprehensive safety culture, procedures and quality assurance programmes overarched by the company's qualification in the AS/NZS 4801:2001 create a robust and accountable contracting platform. This platform is focused on a quality product being undertaken in a safe, timely, budget driven manner. Our companies drive is the to create a minimum impact to the public simultaneously providing maximum efficiency within the contract allowing a seamless construction experience. The contract will have a site-specific safety plan. This document includes all health and safety forms required to complete tasks in a safe manner as per the 1Geo health & safety policy. Daily toolbox talks will be completed by 1 Geo staff & client representatives are required to be inducted into site. Review with the Client will be required before any works commence & fortnightly meetings are to be undertaken. If required daily contact with the program director & mandatory keeping the client & public

Our SSSP is a live document. Each specific task is recorded in our hazard register with a risk assessment, hazard identification, task analysis and site controls to eliminate or minimise hazards. Onsite will also be an anonymous reporting system for any staff who wish to raise feedback in confidence. Daily sheets record actual methodology for each task at hand. What tools are in use and what controls are needed. Exclusion zones for machinery are an hour by hour process, these will include RED ZONES, ORANGE ZONES & GREEN ZONES. Hot works & dig permits are a daily requirement as are excavator check lists. 1Geo have eleven years heavy civil construction experience in a highly controlled field in the formidable earthquake zones of the North and upper South Islands. 1Geo & its sister companies have over 27 years of experience in this field & are versed in all aspects of contracting & civil construction. Further to this we have achieved a very high degree of quality systems within the organisation to allow the company to grow conforming to our mission statement.

Benefits as below:

up to date with the programme of works.

- 1. Safety: We are led from the director and health and safety manager down. All staff are trained, are conscious of safety and making all elements of construction safe for the visitors to site, for the construction staff and for neighbours and pedestrians around the site.
- 2. Environmental Controls: The companies AS/NZS 4801:2001 qualification is focused on creating environmental controls that are designed to protect staff, public and for mostly the immediate physical environmental areas under construction.
- 3. Traffic and Public management. Our inhouse staff are trained STMS, TC and inhouse trained public co Ordinator's. We take the public seriously and aim to give the client nothing but positive feedback.
- 4. Experience and knowledge. All our staff are experienced with retaining structures, all staff are PAYE (Employed by 1Geo). We employ our own general and small consultancy engineering departments that controls and expect a high-quality environment within the group for all works we complete. We have delivered a wide range of structural solutions are known for our "out of the Box" thinking to get the job done.


- 5. Value Added Construction 1 Geo Ltd will get the project completed on-time, to budget and to a high of quality. We have strong minded staff that endeavour to better themselves and strive for the most perfect quality possible no matter what the project. Our highly trained Quantity surveyors are versed in identifying issues before they arise.
- 6. Reliable and Integral We are a group of trained professionals who care for our client and care for the work we complete. The 1Geo brand name to the group, our customers and onlookers stands for excellence. We are known to work through all weather conditions if required to get the work done when faced with any challenge that both nature and the public give us, we work through them to create the desired result.
- 7. Collaboration: The 1Geo team believe strongly in collaboration within the team, clients, client's representative, our suppliers and neighbours to the site. We believe in partnering the client, the public & our staff.

Financial Viability and Organisational Fit

Item	Detail
Trading / Legal name:	1 Geo Ltd
Postal address:	P.O. Box, 17680, Sumner, CHCH
Registered office:	119 Blenhiem Road, Riccarton, Christchurch
Business website:	1geo.co.nz
Type of entity (legal status):	Limited Liability Company
Registration number:	7677499
Country of residence:	NZ
GST registration number:	
Number of Employees	44
Financial statement	As client request (agreed)
Ownership	Trust Company / Director
History	From small beginnings in retaining walls, hillside excavation and rock breaking, 1Geo has significantly expanded its expertise to include deconstruction, demolition, site development, civil infrastructure and fabrication projects nationwide
Core Areas of Business (Based on Previous year)	Retaining walls: 70% Christchurch Fabrication Workshop: 20% Deconstruction and Demolition and Asbestos removal: 5% Earthworks: 5%



South Wairarapa District Council Pound Construction Request for Proposal (RFP) V2



18 May 2022

The Integral Group Ltd



Commercial in Confidence

Table of Contents

1.	Introduction	3
2.	Description of Services in Scope	
3.	Submission & Evaluation Process	
4.	Terms and Conditions	
5.0	Response Guidelines	
5.1	Supplier Details	
5.2	Signatory	
5.3	Conflicts of Interest Declaration	
6.0	Executive Summary	20
6.1	Proven Track Record	
6.2	Resources	
6.3	Methodology	
6.4	Value for Money	
7.	Pricing	

1. Introduction

Introduction

South Wairarapa District Council (SWDC) are going to market to:

 Construct a purpose-built pound building based on a shipping container structure

SWDC have engaged The *Integral* Group Limited (TIGL) to assist with this process. TIGL's role is to facilitate the procurement process, assisted by subject matter expertise provided by the council.

The process is a two staged open market process:

- Registration of Interest (ROI)
- Request for Proposal (RFP)

SWDC have run the ROI and selected a short list to proceed through to the RFP.

This RFP is the next formal phase in this review and will include:

- a written response in regard to:
 - · the declarations
 - the resources question (team, skills, knowledge)
 - pricing
- a Teams call with the evaluation team (1 hour long) to discuss the remaining questions (proven track record, methodology etc)
- respondents will be evaluated, and preferred respondents selected

The outcome for this procurement will be:

a preferred respondent to design and supply a purpose-built pound building based on a shipping container structure.

Contract Term

The contract shall be for the duration required to complete the detailed design, construction and delivery.

1. Introduction, Continued

The Act

The Animal Welfare Act 1999 provides for the welfare of animals in New Zealand. It puts obligations on people who own or are in charge of animals to provide for the welfare of their animals. The Act establishes the fundamental obligations relating to the care of animals and provides for the development and issue of codes of welfare.

Codes of Welfare expand on the basic obligations of the Act by setting minimum standards and recommending best practice for the care and management of animals.

Regulations are prescribed under the Animal Welfare Act and impose enforceable requirements on owners and persons in charge of animals. Owners and persons in charge of animals are responsible for ensuring that they are aware of and understand all Act and regulatory requirements. Failure to meet a minimum standard in this Code may be used as evidence to support a prosecution for an offence under the Act.

Introduction, Continued

Project objectives

The objectives for a project of this type are:

- have fun make this a positive experience for all parties involved and create opportunities out of any challenges
- enhance the council's reputation as a procurer and manager of goods and services with:
 - the city and district
 - councillors
 - customers, businesses and rate payers
 - tourists and visitors
 - contractors and suppliers
 - staff
 - Audit NZ
 - relevant Government Agencies MPI
 - other councils
 - iwi
- get the optimal solution for the council in terms of:
 - value for money
 - fit for purpose and quality construction that meets the specifications
 - timeliness
 - meeting statutory and regulatory requirements
- set-up arrangements that advantage the council in the medium to long term by:
 - having flexible arrangements that allow beneficial actions in the future
 - ensuring efficient models with suppliers
- be consistent with the council's long-term strategies
- learn and capture lessons from the process

Underlying **Objectives**

The underlying objectives for this type of process are:

- know what you want and need
- attract the best suppliers and choose the right ones
- run a fair and transparent process and run it well
- the outcome is easy to administer
- the business model is flexible to allow for changes in requirements (due to legislative changes etc)
- the business model keeps pricing fair and competitive for all parties throughout the contract. Pay for what you get and get what you pay for
- the business model encourages improvement and efficiency

Continued on next page

@ The Integral Group Limited, 2022

1. Introduction, Continued

Process

Stage	Status
ROI	Complete
Select a shortlist of suppliers to request to participate in the RFP process	Complete
Draft the RFP documents	Complete
Release the draft documents to the shortlist	Complete
Conduct a series of short (30 minutes) pre-RFP calls with the shortlist: to clarify any questions in regard to the RFP documents to identify any parts of the RFP documents that need updating to better reflect what is required to identify any gaps in the RFP documents The overall objective of these meetings is to provide suppliers with the best RFP documents we can	Complete
Update and release the formal RFP	Complete
Respondents respond to the RFP	Current
RFP Evaluation: review the written RFP responses conduct a 1.25 hour Teams call/workshop with each of the shortlisted respondents to cover the verbal questions and answers (rather than a full written RFP response) evaluate the RFP responses to establish the preferred respondent to progress through to the contract set up phase	Monday 27 June 2022 Times to be confirmed
Select the preferred respondent	
Contract set up. SWDC will enter into contract establishment with the preferred respondent. In the event that the parties cannot agree the terms of the contract or SWDC do not approve the contract, SWDC reserves the right to enter into discussions with a third party or abandon the process.	4 July 2022

2. Description of Services in Scope

Services

The services required by this contract include:

- " contract set up:
 - · agree any health and safety plan required with SWDC
 - agree a relationship management plan with SWDC including meetings and reporting requirements through the project
 - agree key performance indicators (KPI)
 - · agree final design, pricing model and responsibilities
 - · agree the contract for construction
- delivery of the services set out in the in-scope area

Services in Scope

The services covered but not limited to include:

- shop drawings design for pricing this response
- detailed design
- build the pound as per the agreed final specifications;
 - · comments below
 - draft drawings are attached
- deliver to site

Design & construction

A temporary housing facility needs to be designed, constructed, serviced, and maintained in a way that ensures the good health and well-being of the animals, while also preventing escape of animals and injury to animals. Housing needs to provide protection from weather (wind, rain, sun, and extremes of climate), vermin and harassment by other animals.

Housing systems and equipment must be designed, constructed, and maintained in a manner that allows animals to move around comfortably, without risk of injury, disease, or harm and enables them to meet their physical, health and behavioural needs.

In particular:

- all enclosures must be secure and be unable to be opened by animal occupants and/or accessed by other animals
- observation windows should be provided in enclosures to enable animals to be watched as necessary without disturbance
- kennels should be separated by partitions to preclude contact between animals
- all temporary housing facilities are considered high-risk situations for the spread of contagious diseases

2. Description of Services in Scope, Continued

Container

A 20-foot container, preferably high cube, which cannot have been used previously for any hazardous substances. Minimum life span 10 years.

Kennels

4 Kennels.

Kennels have a minimum standard to ensure that the dog has access at all times to an area (a laying area) that Absolute Minimum size = $1.2m \times 1.2m$.

Kennel requirements (all of the requirements below):

- is large enough to allow the dog to stand up, turn around, and lie down in a natural position
- is fully shaded
- " is dry
- is ventilated; and
- provides the dog with protection from extremes of heat and cold
- ensures that faeces and urine do not accumulate in any area in which the dog is kept
- drainage port in each kennel. 100mm
- guillotine doors for each kennel. Size 400m (w) x 600mm (h). Opening mechanism not operatable by animals internally or externally

Internal lining

Surfaces need to be able to be cleaned by scrubbing with hot water and then disinfected by chemical use on regular basis. After cleaning the animal housing areas such be left as dry as possible as quickly as possible. Minimal level of joins between materials to avoid corners/areas creating areas for pathogens to cultivate.

It is important that internal lining is insulated to reduce condensation.

Temperature

Temperature must be maintained at a level that provides for the health and welfare of the animals.

If this can be done via Wi-Fi/Cellular would be advantageous

2. Description of Services in Scope, Continued

Lighting

Lighting must be available and sufficient to enable thorough inspection of all animals and housing areas.

Light levels during inspection are sufficient to ensure that all animals in all parts of the facility are clearly visible.

Lighting should be installed safely and securely and be inaccessible to animals.

Environmental air & water quality

Ventilation needs to provide fresh air and removes stale, contaminated air. It assists in the control of temperature and humidity and reduces the build-up of noxious gases (ammonia, methane, carbon dioxide, carbon monoxide), dust and other airborne particles.

The accumulation of water vapour, heat, noxious gases, and dust particles may cause discomfort or distress to animals and predispose them to the development of health issues.

Ventilation of facility must be sufficient to prevent the build-up of heat, humidity, dust, or noxious gases.

Exterior footing attachments

The container will be placed on eight (8) $125 \times 125 \times 900$ wooden piles. Welded exterior pile fixture lugs need to be attached to bottom of container. Twin sided fixture lugs need to be $10 \times 125 \times 125 \times 200$ long.

3. Submission & Evaluation Process

Contact person

General enquiries regarding the RFP process should be directed only to the Contact Person through the TenderLink portal. Contact person details are set out below for urgent situations.

Proposal submissions should also be through the TenderLink portal.

Direct approaches to SWDC or their staff without the consent of the contact person may result in you being disqualified from the review. Existing working relationships will obviously need to continue through the review and are acceptable.

Details

Name	
Role	
Mobile	
Email	@swdc.govt.nz

Deadlines	Area	Deadline
Questions	Questions should only be submitted via the TenderLink portal and can be submitted up to the deadline. Responses will be made via the TenderLink portal.	5:00 pm Thursday, 16 June 2022
Written response & Pricing The declarations in 5.1, 5.2 and 5.3 The Executive Summary in 6.0 The questions 6.2.1 and 6.2.2 The question 7.1 Pricing - separately attach the Pricing spreadsheet (7.0). Response will need to be submitted via TenderLink by:		3:00 pm Thursday, 23 June 2022
Workshop / Teams Call	Suppliers will respond to the remaining questions in the RFP via a workshop / teams call (1 hour).	27 June 2022
Submission format	Please submit the following via TenderLink: soft copy of your response (word or PDF) pricing spreadsheet Please include your company name in the filename for each	

3. Submission & Evaluation Process, Continued

Evaluation	Person	Skills
Team		key stakeholder
		 key stakeholder
		 evaluation team leader procurement specialist facilitator

Questions

All questions should be directed to the contact person.

Key points are:

- Any questions submitted verbally or in writing will be distributed to all respondents if deemed by us to be pertinent to all respondents.
- If you feel that your question contains confidential information, then this must be submitted with the question and in writing. We will assess the validity of the confidentiality;
 - if we agree, then your question and answer will not be circulated to other parties
 - if we do not agree then we will notify you and give you the opportunity to withdraw the question
 - if you choose not to withdraw the question we will respond and circulate the question and answer.

Late proposals

Requests for extensions to the closing date are likely to be declined unless extenuating circumstances exist. Late proposals are unlikely to be considered, but may be if circumstances require.

Clarification

The evaluation panel may seek clarification regarding your RFP, or request you to provide additional information during the evaluation process.

Evaluation criteria

The evaluation criteria and weightings are set out below. All questions in this RFP relate to these criteria.

3. Submission & Evaluation Process, Continued

Non-Mandatory

Areas	Rankings
Proven Track Record	35%
 building facilities from containers 	90%
pounds or MPI Animal Welfare Standards	10%
Resources	30%
account manager	20%
teamproven track recordskills and qualifications	80%
Methodology	25%
methodology to deliver the services: plan deliver quality	100%
Value for Money	10%
costs- transparent pricing models	70%
value add sustainability community environmental innovation	30%



4. Terms and Conditions

Acceptance of proposals

- This RFP should not be construed as an agreement to purchase goods or services
- SWDC or TIGL are not bound to accept any RFP of those submitted
- SWDC or TIGL will be under no obligation to receive further information, whether written or oral, from any respondent
- Neither this RFP, nor the respondent's response to it, creates any obligation on SWDC or TIGL to enter into any agreement with the respondent or any third party. This RFP is an invitation to treat only and the respondents' submission is the respondents' offer to supply
- The request for, and receipt of responses, does not imply any obligation on SWDC or TIGL to contract for any services included in any proposal. SWDC or TIGL will not be bound in any way until express acceptance of a respondent's offer occurs.

Reservation of rights

SWDC and TIGL reserve the right at any time to:

- a cancel or amend the process or timetable
- accept any or all of the proposals, whether in whole or in part
- reject any or all of the proposals, whether in whole or in part
- consider, accept or reject any proposal that does not fully comply with the RFP
- not accept the highest scoring proposal
- re-advertise for respondents
- seek clarification or modification of any proposal during evaluation of proposals
- meet with any respondent as part of the evaluation process in order to carry out an interview to obtain clarification of a respondent's proposal
- not give any reason for the acceptance or non-acceptance of any proposal or the cancellation of this RFP process
- waive and/or permit any irregularity or informality in the RFP process
- require any of the respondents to re-submit a proposal on a revised or alternative basis
- require any of the respondents to provide SWDC or TIGL with further information in connection with their proposal
- consider, accept or reject late proposals
- take into account the past performance of the respondent as a part of the evaluation.

4. Terms and Conditions, Continued

Confidentiality

All information provided in this RFP should be treated on a confidential basis and must not be disclosed to any other party or used for any purpose without the written consent of SWDC other than to respond to this RFP.

If you do not accept the terms of this confidentiality obligation, please notify the contact person in writing immediately upon receipt of this RFP.

Expenses

You are solely responsible for any expenses incurred in preparing a proposal and for subsequent negotiations, if any. If SWDC elects to reject all RFPs, SWDC or TIGL will not be liable to any claims, whether for:

- costs or damages incurred by you in preparing the RFP
- loss of anticipated profit in connection with any final contract, or
- any other matter whatsoever

Agreement with terms

By submitting a proposal you agree to all the terms and conditions of this RFP. The RFP received electronically must not be altered in any portion of the document, with the exception of adding the information requested. To do so will invalidate the proposal.

Liability of errors

While SWDC and TIGL have endeavoured to provide an accurate representation of information in this RFP, the information contained in this RFP is supplied solely as a guideline. The information is not guaranteed or warranted to be accurate by SWDC or TIGL, nor is it necessarily comprehensive or exhaustive. Nothing in this RFP is intended to relieve you from forming your own opinions and conclusions with respect to the matters addressed in this RFP.

4. Terms and Conditions, Continued

Limitation of liability

The Respondent agrees that SWDC and TIGL and anyone that they are responsible for, are not liable to any respondent at law, by statute, in equity or otherwise arising from the relationship between the respondent and SWDC and TIGL for any loss, damage or injury incurred by the respondent arising directly or indirectly from the RFP process.

If, despite the other provisions of these RFP documents, SWDC and TIGL are found to be liable to any respondent then their liability for any single event or series of events is limited to the respondent's reasonable costs in preparing its proposal.

Notwithstanding any other provision in the RFP documents, the respondent agrees to indemnify and hold harmless SWDC and TIGL for any loss, damage or injury incurred by SWDC and TIGL arising directly or indirectly from any breach by the respondent of the respondent's obligations under the RFP documents.

Intellectual property

You should clearly indicate if any part of your proposal constitutes intellectual property, in the sense of property recognised and protected by law. Any such claim will be assessed and you may be asked to establish your property interest before your claim is accepted.

5.0 Response Guidelines

Introduction

This section sets out the specific questions that SWDC require to be answered.

We would encourage you to use this part of the RFP document as a template for your answers (that is, copy and paste the remainder of the document into your response). What works well is leaving the questions in and supplying your answers in the tables provided.

Don't worry about trying to use the formatting that we have used, as we realise that sometimes causes problems with some suppliers.

But please make sure you retain:

- the question numbers as used in this RFP
- " the written question as used in this RFP, followed by your answer.

Special note # 1

Please note that there are no page limits on this response, however we would encourage you to make your response:

- as brief as possible
- as succinct as possible
- as easy to read as possible

Please make sure you read the question and answer it, but do not provide information that we have not asked for.

Special note # 2

For this RFP we only require a written response for certain areas. We need:

- the declarations in 5.1, 5.2 and 5.3
- the Executive Summary in 6.0
- n questions 6.2.1 and 6.2.2
- p question 6.3.2
- separately attach the Pricing spreadsheet (7.0).

The remaining questions will be addressed in the Teams call. Please note the call might be recorded.

5.1 Supplier Details

Organisation details	Please provide details in regard to your organisation into the following table. This must be the same as in your ROI response.	
	Organisation name	1Geo Limited
	Legal status	Limited Liability Company

Contact	Please provide details in regard to the contact person into the following table.		
details	Name		
	Position within the organisation	Quantity Surveyor / Contracts	
	Phone number	Contraction of the second	
	Mobile phone number		
	Email address	@1geotechnical.co.nz	
	Physical Address	10c Garlands Road, Woolston	
	Postal Address	P.O. Box 17680, Sumner, CHCH, 8081	

5.2 Signatory

Signatory	Please complete and sign this page.		
	Our response is submitted with this signed page and we confirm that we have read and accepted all the terms and conditions included in this RFP document and have complied with all of SWDC s conditions as set out in the RFP documents.		
	We acknowledge that our proposal remains open for three months following the closing date of the RFP. SWDC will provide updates to the respondents at least once per month. We acknowledge that we accept all of the terms and conditions and		
		ents contained in this RFP.	
	Organisation name:	1Geo Limited	
	Signatory's name:		
	Title (role title):	Quantity Surveyor / Contracts	
	Signature:		
	Dated:	14.06,22	

5.3 Conflicts of Interest Declaration

Declaration Please declare if you have any known conflicts of interest was members of the evaluation team. This should include any is disputes you have or have had with SWDC.		interest with SWDC or ude any issues, claims or
No conflicts	We do not have any known conflicts of interest	None
Details	If there are any known conflicts please note below	7:

6.0 Executive Summary

Introduction	Please provide an executive summary that summarises the key points of your	
	proposal. This should be one page maximum.	

Executive	Please refer attached executive summary PDF file.
summary	

Proven Track Record 6.1

Introduction SWDC are keen to work with providers that have a proven track record in delivering similar purpose-built facilities and delivering to site.

Note

We would like to discuss Question 6.1 with you at the meeting. We do not require written responses.

Question 6.1

SWDC wish to work with a provider who has a proven track record:

building facilities from containers

Please keep in mind some case studies where you have provided similar services.

We will discuss this with you.

Question 6.2

SWDC wish to work with a provider who has experience with:

pounds or MPI Animal Welfare Standards

We will discuss this experience with you.

6.2 Resources

Introduction

SWDC want to make sure that the provider allocated to the contract has the appropriate key people, skills and qualifications. This question also looks at the team's proven track record.

Note

We require a written response to Question 6.2

Question 6.2.1	Account Manager – please set out: your proposed account manager	
	We will discuss their relevant experience on the Teams call.	
	Account Manager	

Question 6.2.2

Team - with regard to proven track record in relation to the services in scope, please set out the following:

- your proposed team members:
 - · name
 - · role
 - · relevant skills / qualifications
 - · experience

Please note that these roles and allocations should also be used in the Resources area in the pricing model.

Please add more rows if required

Role	Name	Skills / Qualifications	Experience
Project Manager	(4)	Director	20+ years
Site Manager		Over 20 years experience	20+ years experience
Lead Welder		Ex Marine Welder	12+ years employee 30+ years experience All welding techniques / types
Welder		15+ years	15+ years
Welder		10+ Year	10+ years
Carpenter		Carpentry	20+ years experience

6.3 Methodology

Introduction

SWDC want to work with a provider who has a fit for purpose methodology to deliver the services in the In-Scope Section.

Note

We would like to discuss Question 6.3.1 with you at the meeting. We do not require written responses.

Question 6.3.1	Deliver the Services: SWDC wish to discuss your methodology for delivering the services:
	planning delivering quality

Note

We would like to have the shop drawings that you are recommending in writing. Please attach the shop drawings.

Question 6.3.2	Drawings: Please confirm shop drawings are attached		
Answer	Confirmed	No	

6.4 Value for Money

Introduction

SWDC are responsible to rate payers in their region and as such need to ensure value for money.

Pricing will be addressed in Section 7 of this RFP.

SWDC would like to understand any other added value you could bring to the contract.

Note

We would like to discuss Question 6.4 with you at the meeting. We do not require written responses.

Question 6.4.1

We would like to discuss what added value you would bring to SWDC including:

- sustainability
- a community
- environmental
- innovation

7. Pricing

Introduction

SWDC are responsible to rate payers in their region and as such need to ensure value for money.

Pricing shall be submitted into the attached pricing spreadsheet.

All prices should be in New Zealand Dollars and exclusive of GST.

Mandatory

This RFP is a two envelope response with the pricing only included in the spreadsheet. As such we wish to stress that entering your pricing into the spreadsheet only is mandatory. The reasons for this are:

- a it enables us to compare like for like
- it makes our analysis quicker and more accurate (as we are not reentering your pricing).

Details in regard to filling out the relevant sections of the spreadsheet are addressed in the specific questions below.


Saving the spreadsheet


Please follow these instructions (it is an area that we often have issues with suppliers getting it wrong):


- Enter your pricing in the fields in the spreadsheet
- Save the spreadsheet as [Your Organisation Name] SWDC Pound Construction - RFP Response – [date].xlsx
- For example Spot the Dog SWDC Pound Construction RFP Response – 10 June 2022.xlsx
- Please save xlsx format (not PDF, nor embedded in the response document)
- Submit the spreadsheet with your written response

Question 7.1	Please confirm that the attached.	e spreadsheet has been saved as set out above and
Answer	Confirmed	Yes

· 3.







1) 3D View 4



The following executive summary is designed to aquand the reader with the tender submission and is as follows;

1Geo Ltd are an Upper South & North Island based civil construction company solely focused on the land based geotechnical remediation, foremostly construction of complex retaining walls and E/Q Strengthening.

1Geo Ltd will provide methodologies & timelines if accepted with our ROI to a high level of accuracy. If successful in passing ROI criteria, 1Geo Ltd will review contract conditions as at the date of acceptance & submit draft methodologies and timelines as a final tender submission. If accepted, the Council will benefit from 1Geo Ltd being the contractor as follows;

Our comprehensive safety culture, procedures and quality assurance programmes overarched by the company's previous qualification in the AS/NZS 4801:2001 create a robust and accountable contracting platform. This platform is focused on a quality product being undertaken in a safe, timely, budget driven manner. Our companies drive is the to create a minimum impact to the public simultaneously providing maximum efficiency within the contract allowing a seamless construction experience.

The contract will have a site-specific safety plan. This document includes all health and safety forms required to complete tasks in a safe manner as per the 1Geo health & safety policy. Daily toolbox talks will be completed by 1Geo staff & client representatives are required to be inducted into site. Review with project engineer and/or Client will be required before any works commence & fortnightly meetings are to be undertaken. If required daily contact with the program director & mandatory keeping the client & public up to date with the programme of works.

Our SSSP is a live document. Each specific task is recorded in our hazard register with a risk assessment, hazard identification, task analysis and site controls to eliminate or minimise hazards. Onsite will also be an anonymous reporting system for any staff who wish to raise feedback in confidence. Daily sheets record actual methodology for each task at hand. What tools are in use and what controls are needed. Exclusion zones for machinery are an hour by hour process, these will include RED ZONES, ORANGE ZONES & GREEN ZONES. Hot works & dig permits are a daily requirement as are excavator check lists. 1 Geo have eleven years construction experience in a highly controlled field in the formidable earthquake zones of the North and upper South Islands. 1 Geo & its sister companies have over 27 years of experience in this field & are versed in all aspects of contracting, civil and commercial construction. Further to this we have achieved a very high degree of quality systems within the organisation to allow the company to grow conforming to our mission statement.

Furthermore, our in house fabrication team are well equipped for this project. 1Geo have been completing bespoke fabrication projects for E/Q Strengthening, vehicle modifications and repairs, retaining wall strengthening accessories, steel container modifications, handrails and balustrades and many more customised projects.

Benefits as below:

- 1. Safety: We are led from the director and health and safety manager down. All staff are trained, are conscious of safety and making all elements of construction safe for the visitors to site, for the construction staff and for neighbours and pedestrians around the site.
- 2. Environmental Controls: The companies AS/NZS 4801:2001 qualification is focused on creating environmental controls that are designed to protect staff, public and for mostly the immediate physical environmental areas under construction.
- Traffic and Public management. Our inhouse staff are trained STMS, TC and inhouse trained public co Ordinator's. We take the public seriously and aim to give the client nothing but positive feedback.



- 4. Experience and knowledge. All our staff are experienced with retaining structures, all staff are PAYE (Employed by 1Geo). We employ our own general and small consultancy engineering departments that controls and expect a high-quality environment within the group for all works we complete. We have delivered a wide range of structural solutions are known for our "out of the Box" thinking to get the job done.
- 5. Value Added Construction 1 Geo Ltd will get the project completed on-time, to budget and to a high of quality. We have strong minded staff that endeavour to better themselves and strive for the most perfect quality possible no matter what the project. Our highly trained Quantity surveyors are versed in identifying issues before they arise.
- 6. Reliable and Integral We are a group of trained professionals who care for our client and care for the work we complete. The 1Geo brand name to the group, our customers and onlookers stands for excellence. We are known to work through all weather conditions if required to get the work done when faced with any challenge that both nature and the public give us, we work through them to create the desired result.
- 7. Collaboration: The 1Geo team believe strongly in collaboration within the team, clients, client's representative, our suppliers and neighbours to the site. We believe in partnering the client, the public & our staff.

Financial Viability and Organisational Fit


ltem	Detail
Trading / Legal name:	1 Geo Ltd
Postal address:	P.O. Box, 17680, Sumner, CHCH
Registered office:	119 Blenhiem Road, Riccarton, Christchurch
Business website:	1geo.co.nz
Type of entity (legal status);	Limited Liability Company
Registration number:	7677499
Country of residence:	NZ
GST registration number:	
Number of Employees	42
Financial statement	As client request (agreed)
Ownership	Trust Company / Director
History From small beginnings in retaining walls, hillside excavation breaking, 1Geotechnical has significantly expanded its expanded deconstruction, demolition, site development, civil and roading projects nationwide	
Core Areas of Business (Based on Previous year)	Retaining walls: 40% Drilling and Anchoring Solutions: 20% Earthquake Strengthening and fit outs: 35% Earthworks: 5%



South Wairarapa District Council

Pound Construction

Registration of Interest (ROI) V1



29 April 2022

The Integral Group Ltd



Commercial in Confidence

Table of Contents

1.	Introduction	3
2.	Description of Services in Scope	7
3.	Submission & Evaluation Process	8
4.	Terms and Conditions	12
5.	Response Guidelines	
6.	Supplier Details	14
7.1	Mandatory Requirements	
7.2	Non-Mandatory Requirements	16

1. Introduction

Introduction

South Wairarapa District Council (SWDC) are going to market to:

 Construct a purpose-built pound building based on a shipping container structure

SWDC have engaged The *Integral* Group Limited (TIGL) to assist with this process. TIGL's role is to facilitate the procurement process, assisted by subject matter expertise provided by the council.

The process is a two staged open market process:

- Registration of Interest (ROI)
- Request for Proposal (RFP)

This ROI is the first formal step in the process and is intended to be of minimal effort for respondents and allow SWDC to create a short list of suppliers to invite to enter the RFP process.

The RFP part of the process will include:

- a written response in regard to:
 - · the declarations
 - · the resources question (team, skills, knowledge)
 - pricing
- a Teams call or meeting with the evaluation team (1 1.5 hours long) to discuss the remaining questions (proven track record, methodology etc)
- a respondents will be evaluated, and preferred respondents selected

Contract Term

The contract shall be for the duration required to complete the construction.

1. Introduction, Continued

Project objectives

The objectives for a project of this type are:

- have fun make this a positive experience for all parties involved and create opportunities out of any challenges
- enhance the council's reputation as a procurer and manager of goods and services with:
 - the city and district
 - councillors
 - · customers, businesses and rate payers
 - · tourists and visitors
 - · contractors and suppliers
 - staff
 - Audit NZ
 - · relevant Government Agencies MPI
 - other councils
 - · iwi
- m get the optimal solution for the council in terms of:
 - · value for money
 - fit for purpose and quality construction that meets the specifications
 - timeliness
 - meeting statutory and regulatory requirements
- set-up arrangements that advantage the council in the medium to long term by:
 - having flexible arrangements that allow beneficial actions in the future
 - ensuring efficient models with suppliers
- be consistent with the council's long-term strategies
- learn and capture lessons from the process

Underlying Objectives

The underlying objectives for this type of process are:

- know what you want and need
- attract the best suppliers and choose the right ones
- run a fair and transparent process and run it well
- the outcome is easy to administer
- the business model is flexible to allow for changes in requirements (due to legislative changes etc)
- the business model keeps pricing fair and competitive for all parties throughout the contract. Pay for what you get and get what you pay for
- " the business model encourages improvement and efficiency

Purpose of ROI

As noted above, the purpose of this ROI is to select a shortlist of genuine potential suppliers to work through the Request for Proposal (RFP) process. In general terms the process will be as set out below.

The ROI is intended to be simple and easy to respond to and reduce the overall workload and cost for all parties involved. We will also make the RFP as simple as possible and easy to respond to.

There are a couple of key dates to keep in mind at this stage. The pre-RFP phone calls to be held on the 18 May 2022 (explained below) and the RFP evaluation discussion on the 13 June 2022 – the evaluation discussion is for those shortlisted from the POL only.

inose	snormsted	пош	the ROI only.	
			Otopo	1750

Stage	Status
ROI	Current
Select a shortlist of suppliers to request to participate in the RFP process	Next
Draft the RFP documents	
Release the draft documents to the shortlist	
Conduct a series of short (30 minutes) pre-RFP calls with the shortlist: " to clarify any questions in regard to the RFP documents " to identify any parts of the RFP documents that need updating to better reflect what is required " to identify any gaps in the RFP documents The overall objective of these meetings is to provide suppliers with the best RFP documents we can. Update and release the formal RFP	3:00 pm Wednesday, 18 May 2022
Respondents respond to the RFP	
RFP Evaluation: review the written RFP responses conduct a 1 – 1.5 hour Teams call/workshop with each of the shortlisted respondents to cover the verbal answers evaluate the RFP responses to establish the preferred respondent to progress through to the contract set up phase	Monday, 13 June 2022
Contract set up. SWDC will enter into contract establishment with the preferred respondent. In the event that the parties cannot agree the terms of the contract or SWDC does not approve the contract, SWDC reserves the right to enter into discussions with a third party or abandon the process.	

Evaluation Team	Person	Škills
		 key stakeholder
		 key stakeholder
	-	evaluation team leaderprocurement specialistfacilitator

2. Description of Services in Scope

Services

The services required by this contract include:

- ocontract set up:
 - · agree any health and safety plan required with SWDC
 - agree a relationship management plan with SWDC including meetings and reporting requirements through the project
 - · agree key performance indicators (KPI)
 - · agree final design, pricing model and responsibilities
 - · agree the contract for construction
- delivery of the services set out in the in-scope area

Services in Scope

The services covered but not limited to include:

- build the pound as per the specifications
- deliver to site

3. Submission & Evaluation Process

Contact person

General enquiries regarding the ROI / RFP process should be directed only to the Contact Person through the TenderLink portal. Contact person details are set out below for urgent situations.

Proposal submissions should also be through the TenderLink portal.

Direct approaches to SWDC or their staff without the consent of the contact person may result in you being disqualified from the review. Existing working relationships will obviously need to continue through the review and are acceptable.

Details

Name	
Role	
Mobile	
Email	@swdc.govt.nz

Deadlines	Area	Deadline	
Questions	Questions should only be submitted via the TenderLink portal and can be submitted up to the deadline. Responses will be made via the TenderLink portal.	enderLink portal and can be 5:00 pm Monday itted up to the deadline. Responses 9 May 2022	
Submission	Submissions should only be submitted via the TenderLink portal. Any sent directly to the Council may be disqualified.	4:00 pm Friday 13 May 2022	
Submission format	Please submit the following via TenderLink: soft copy of your response (word or PDF) Please include your company name in the filenames Your response must include: contact details as set out in Section 6 mandatory requirements in Section 7.1 non-mandatory requirements in Section 7.2		

Late proposals

Requests for extensions to the closing date are likely to be declined unless extenuating circumstances exist. Late proposals are unlikely to be considered, but may be if circumstances require.

Clarification

The evaluation panel may seek clarification regarding your ROI, or request you to provide additional information during the evaluation process.

For information only - Evaluation criteria

The evaluation criteria in this process are a few mandatory requirements and a number of non-mandatory requirements.

The ROI will only ask questions in regard to the mandatory requirements and one non-mandatory.

All the evaluation criteria are set out in the table below. We have provided the full list in the ROI to give potential respondents a clear idea as to what SWDC will be assessing RFP responses on at that stage of the overall process.

This is so that suppliers can pre-select themselves (i.e. not waste their own time responding to this ROI or the RFP if they can see they would have little chance of success). As we appreciate the significant costs of responding to ROI/RFPs.

As noted above, for this ROI/RFP process in the RFP the only written responses will be for:

- the resources question
- pricing

The rest will be through a Teams call.

ROI criteria

The following table outlines the criteria for the ROI evaluation process.

The mandatory criteria are pass/fail criteria and a fail means the supplier will not make the shortlist.

The non-mandatory question will be scored and ranked by the evaluation team and then used to form the shortlist.

We will take a shortlist of suppliers through to the RFP process. This is to make it as attractive as possible for responding suppliers and to reduce unnecessary workload for all parties.

Mandatory Non-Mandatory

Group	Comments	Ranking
Insurance	required insurance policies	Mandatory
Proven track record	 proven track record in building facilities from containers pounds or MPI Animal Welfare requirements 	Scored

RFP criteria

The following criteria will be used for the RFP evaluation. The non-mandatory criteria (proven track record) is repeated as it will ask for more detail in the RFP than requested in the ROI.

Non -Mandatory

Group	Comments	Weighting	
Proven track record	 building facilities from containers pounds or MPI Animal Welfare requirements 	35%	
Resources	 account manager team proven track record skills and qualifications 	30%	
Methodology	 methodology to deliver the services: plan deliver manage quality 	25%	
Value	 costs value add sustainability community environmental innovation 	10%	

4. Terms and Conditions

Acceptance of proposals

- This ROI should not be construed as an agreement to purchase goods or services.
- SWDC or TIGL are not bound to accept any registrations of interest of those submitted.
- SWDC or TIGL will be under no obligation to receive further information, whether written or oral, from any respondent.
- SWDC or TIGL reserve the right to stop this process at any point.

Confidentiality

At this stage of the process none of the SWDC information relating to this process that has been provided is confidential.

Expenses

You are solely responsible for any expenses incurred in preparing a proposal and for subsequent negotiations, if any. If SWDC elects to reject all ROIs, SWDC or TIGL will not be liable to any claims, whether for:

- costs or damages incurred by you in preparing the ROI
- loss of anticipated profit in connection with any final contract, or
- any other matter whatsoever.

Agreement with terms

By submitting a proposal you agree to all the terms and conditions of this ROI. The ROI received electronically must not be altered in any portion of the document, with the exception of adding the information requested. To do so will invalidate the proposal.

Liability of errors

While SWDC and TIGL have endeavoured to provide an accurate representation of information in this ROI, the information contained in this ROI is supplied solely as a guideline. The information is not guaranteed or warranted to be accurate by SWDC or TIGL, nor is it necessarily comprehensive or exhaustive. Nothing in this ROI is intended to relieve you from forming your own opinions and conclusions with respect to the matters addressed in this ROI.

5. Response Guidelines

Introduction

This section sets out the specific questions that SWDC require to be answered.

We would encourage you to use this part of the ROI document as a template for your answers (that is, copy and paste the remainder of the document into your response). What works well is leaving the questions in and supplying your answers in the tables provided.

Don't worry about trying to use the formatting that we have used, as we realise that sometimes causes problems with some suppliers.

Please answer the questions in this ROI and nothing else (we sometimes get a lot of information that has not been requested at this stage).

6. Supplier Details

6.1 Organisation details	Please provide details in regard to your organisation into the following	
	Organisation name	1Geo Limited
	Legal status	Limited Liability Company

6.2 Contact details	Please provide details in regard to the contact person into the following table.		
	Name		
	Position within the organisation	Quality Succesor / Contracts	
	Phone number		
	Mobile phone number		
	Email address	@1 geotechnical.co.nz	
	Physical Address	10c Garlands Road	
	Postal Address	PO Box 17680, Sumner, CHCH	

6.3 Profile	Please provide a one page profile summary of your company.
	Please refer our executive summary.

7.1 Mandatory Requirements

Introduction There are mandatory requirements, these are set out below.

Question 7.1.1	Insurance: The supplier will have the following insurance: Public Liability for a minimum of \$2,000,000 Please confirm that you have this insurance cover and attach evidence.		
Answer	Confirmed	Yes	
Attached	Please attach proof of these policies to your response	Attached	
Note	If you don't have these insurances at this point you would need to commit to have them in place by the start of the contract.		
	Commit to have in place by the start of the contract	Yes	

7.2 Non-Mandatory Requirements

Introduction

SWDC are keen to work with providers that have a proven track record in delivering a similar purpose-built facility and delivering to site.

Question 7.2.1	Keeping in mind the services in scope, please provide examples where you have relevant experience with: building facilities from containers pounds or MPI Animal Welfare requirements Add more rows if required		
Examples	Client	Services provided	Brief Description
		E/Q strengthening and refurbishment upgrade	Refurbishment of bowling alley complete with laser quest range.
		Upgrade of existing 20ft container to allow easy unloading / pickup of 1.5 tn drill rig.	Side opening doors installed to allow pickup off freightliner in 10minuets to meet NZTA unloading timeframes on a live arterial road
		40ft Container modified into storage unit and office space	



Management and Personnel

Allocated to Contract: South Wairarapa Dog Pound - Containers

Project Role: Contract Manager Contract Representative	Project Role: Quantity Surveyor, Customer Services & Communication Manager
Contract Manager / Representative @1geotechnical.co.nz Location: National projects	Quantity Surveyor / Contracts @lgeotechnical.co.nz Location: National projects
Project Role: Traffic Control Traffic manager Contact to be through	Project Role: Project Manager @lconstructor.co.nz Location: North Island Projects

Project Role: Skilled Labourers and unskilled Labourers

I Geo hold the right to allocate different personnel. I Geo will only allocate experienced personnel in the interest of safety and workmanship.

- (Welding & fabrication team)
 (Skilled Labour) Technical Team
- (Trucking and Cartage)
- Read Only (Traffic Controller)

Available Plant allocated and available

- 26tn Freightliner.
- All required welding and fabrication capabilities.
- 1200m2 fabrication workshop.

Our suppliers include:

- Anzor fixings and fastenings
- 2. Fletcher reinforcement (easy steel or Steel and tube) and Reofab for reinforcement and steel.
- 3. Titan Crane and Hammond Hiabs for lifting and access.
- Hume's and Hynds for drainage supplies
- 5. Assmuss, Steel and tube, Avon Engineering for or technical requirents
- 6. Mitchpine and Goldpine for all timber supplies
- Nebular windows and doors for all requires aluminium joinery.
- 8. Expol for allinsulation requirements
- Carters Building supplies for all building supplies.


1Geo have many other suppliers that are customer focused and assist with their hard work to obtain the results to our client's requirements.

Current Operations.

Certificate of Insurance Liability



Attention:	Date: 10 Jun 2021
The Insured holds the policy noted here with NZI for the p wording and any applicable warranties or endorsements.	eriod specified, subject to the terms and conditions of the relevant policy
Insured	
Insured name: 1 Geo Ltd	Policy number: TBC
Insured occupation: Civil Construction including Demo	
Period of Insurance From: 04 Jun 2021 to: 04 Jun 2022 4,00 pm	
Policy Details	
But the first time.	
NZI Drandform Linkility Wording /BDI	00318)
New Zeeland	20010)
Territorial limits: New Zealand	
Sum Insured: \$	any one Event and in the aggregate for Products
Standard excess applicable: \$	
Notes:	
Special Conditions in addition to your stan	dard policy wording
	rovided as information only. Cover evidenced by this certificate is
	nd any applicable warranties or endorsements. This certificate confers tend or alter the cover provided by the policies noted. In the event of
no additional rights on the holder and does not amend, ex- inconsistency between this certificate and the relevant polic	
Signed for NZI A business division of IAG New Zealand Limited	
10 1/Sx	
Signature:	Date: 11 Jun 2021






Therian Pty Ltd

Unit 4, 26 Commercial Drive, Ashmore QLD 4214


ABN: 82 107 418 262
Phone: 1800 251 766
Fax: (07) 5657 6788
Email: info@therian.com.au

Web: www.therian.com.au



REGISTRATION OF INTEREST





LETTER TO CLIENT

Attention:



Expression of Interest to provide Specialist Architectural Design Services and Animal Housing Options for South Wairarapa District Council

Therian is pleased to offer our Specialist Architectural Design Services and Animal Housing Options for South Wairarapa District Council.

At Therian, we have drawn on our extensive experience, a combined 50 years of working within the animal care and construction industries across Australia, to produce a range of products and services that offer a comprehensive solution to animal care professionals.

Therian has experience with both designing and fitting out temporary structures and shipping containers having completed this for Lost Dogs Home animal shelter in Victoria, Sydney Dogs & Cats Home animal shelter in Sydney, RSPCA VIC. SA and WA and numerous councils around Australia

Therian staff understands the specific issues that face Animal Pound facilities such as the proposed including:

- Reducing stress on animals by considering their physical, psychological, and physiological needs.
- Having purpose-built facilities with an emphasis on facility design and construction materials to ensure ease of care, safe animal handling practices, and facility longevity.
- The safety of humans, including staff, and clients.
- Eliminating cross contamination within the facility.
- Management of noise and odour.


Just to name a few.

This document contains an introduction to Therian, outlining our personnel and experience. We are pleased to submit the following information for consideration and can commence work on this project immediately should any of our services or products be required. We look forward to working with you.

With regards,

Gaun Biggs

Chief Executive Officer



WELCOME TO THERIAN

Along with our clients, Therian specialises in the Animal Care Industry. Therian is a company founded through a love of animals and a belief that companies within this industry needed a firm that understood them and the language they spoke.



GUIDE DOGS BREEDING CENTRE - QLD

Founded over 15 years ago, Therian has gone from strength to strength – offering animal housing solutions to a full design solution with internal fit out. By listening to the market we found a need for a firm that both understood animal movement and the processes involved with business development. We sourced products from around the globe to improve your working day, whilst building upon our designs.

What we appreciate most about working with Gavin and his team is their wealth of experience and professionalism at all times to ensure that together as a team we deliver

The team at Therian believe in fulfilling the briefs of our clients, whether it is business redesign that changes how the client is able to move forward, or the supply of equipment that enables the business owner to progress with plans and business models.

BEHIND THE NAME THERIAN

The meaning behind the name Therian comes from an ancient Greek saying Philotherianism, which translates to "For the love of animals". All of the staff at Therian are passionate about the environments we design for animals and our products which protect them.

At Therian, we believe in staying and the forefront of design and innovation through constant eductation. We travel abroad to stay abreast of the latest knowledge available regarding animal housing design and welfare. Constant education provides the groundwork for our designs.

Therian is the leader in the field due to our unique understanding of human and animal flows producing maximum efficiencies. We understand business and budgetary constraints and respect our clients and their needs.

Therian is a company founded through a love of animals and the belief that everything can be improved upon – whether it's the improvement of workplace efficiency, or an increase in rehoming rates of shelter animals.

Every decision we make has a consequence and our aim is to make it a positive one for you, your staff and the animals in your care.

EQUIPMENT



We work closely with our clients to understand their needs and the complexities of their particular business and facility. Our success is the success of our clients and the long term relationships that prevail past the projects completion date.

When I set up my new practice, I did extensive research into all the equipment and suppliers available and settled on Therian. They found solutions to my problems and created a package that was extremely competitive.



VETERINARY EQUIPMENT

When purchasing equipment, consider how you work at each station, how you move around and where you need light to focus.

- · Surgical Tables and lights
- · Mobile Exam Tables and Gurneys
- Height Adjustable and Fixed Exam and Treatment Tables
- Veterinary Mats

- · Treatment Tables
- Wet Procedure Tables
- · Stainless Steel Cages
- Cabinets, Tubs and Workstations
- Scales



CAT HOUSING

Design a layout that incorporates natural light, air flow and ease of temperature control to best ensure the specific social, physical and psychological needs of felines in your care.

- · Therian Cat Condos
- 4.00
- Modular Cat Condos/Runs/Towers
- Fiberglass Cages

Fiberglass Cat Condos/Suites



DOG HOUSING

When designing or making your purchasing decision for dog housing consider the appeal to your clients. Keep ease of cleaning and durability in mind as well as the comfort and security of your staff and the animals in your care.

- · Mason Sani-Kennels
- Mason Ultrabase
- · Raised Floor Kennels
- · Double Stacked Kennel System
- · Chainlink Sani-Kennels
- Stainless Steel Kennels
- Luxury Suites



KURANDA BEDS

Favourite of kennels, shelters and pounds. Experience the Kuranda difference. Extremely durable and easy to assemble, our Standard and Aluminium beds are easy to assemble with a 12 month chewproof guarantee covering the structural integrity of fabric and frame.

- · Dog and Cat Beds
- · Cat Towers
- PVC or Aluminium Frames
- Choice of fabrics
- Range of bed covers




CLEANING AND WASTE MANAGEMENT

Hygiene is a number one priority in animal care facilities. When choosing your cleaning equipment, you need to understand the local council guidelines for waste disposal, and the primary modes to disease transmission.

- Kaivac Cleaning system
- Whoopsie Away

ARCHITECTURE





TURRAMURRA VETERINARY CLINIC - NSW



SOMERSBY ANIMAL HOSPITAL - NSW



YARRABILBA VETERINARY HOSPITAL - QLD



ABBA BOARDING KENNELS - VIC

Our team of specialists in our Architectural division, lead by Gavin Biggs and Bryan King, have over 30 years of experience and more than 500 projects around Australia, New Zealand and South-East Asia. Since 2005, Therian has worked exclusively in animal care facility design both throughout Australia and overseas.

Therian's architects specialise in the design of bespoke solutions for clients, to reflect the specific services and culture that differentiate their practices. Operating on a platform of Innovation through Design, Safety and Functionality, we have acquired a reputation for excellence, honesty and problem solving. Producing practical designs that support efficient workflow while ensuring the best Return On Investment for you.

Thinking outside the box is what our clients expect when they come to us - resulting in the best possible outcomes for your staff, your clients, and the animals in your care.

SERVICES

We advocate for our clients and manage a traditional DESIGN – TENDER – CONSTRUCT project delivery methodology to give you the best value. The construction tender process delivers a fair and competitive construction quote based on your requirements. Our services include:

- · Needs Assessments/Feasibility Studies
- Concept Design
- Development Application & Planning Submissions
- Detailed Architectural Design Drawing & Project management for construction certificate
- · Builder-Tender Management
- Construction Management

PROJECT TYPES

- · New sites
- Leasehold fitouts
- · Expansions of existing buildings
- Refurbishments

7.2 PREVIOUS EXAMPLES OF EQUIPMENT FITOUTS

Project Name	Therian Role	Location	Client
	Feasibility study, Concept Design, Planning Permi Detailed Design, Construction Management & Fitout Equipment		
	Concept Design Development, Planning Application, Detail Design Drawings & Fitout Equipment	Ballina, NSW	
	Master Planning Report and Overall Concept Design Development plus Fitout of all Cat Housing	Campbelltown, NSW	
	Equipment Fitout - Dog Housing / Cat Housing / Veterinary Specialist Equipment	Christchurch NZ	
	Equipment Fitout - Dog Housing / Cat Housing / Veterinary Specialist Equipment	Singapore	
	Equipment Fitout - Dog Housing / Cat Housing	New Zealand	
	Subject Matter Experts for Dogs and Cats assisting Architect and Fitout of all Cat Housing	Stonnington, VIC	
	Concept Design Development & Fitout of all Cat Housing	South Perth, WA	
	Concept Design Development and Fitout of Dog Housing	Port Lincoln, SA	
	Supply of Specialised Cat Enclosures	Mornington, VIC	
	Detailed Design Development & Fitout Equipment	Tanawha, QLD	
	Subject Matter Experts for Dogs and Cats in development of new Master Plan and new Dog Boarding Facility & Fitout Equipment	Coldstream, VIC	
	Subject Matter Experts for Dogs and Cats, Master Planning workshops and Fitout Equipment	Wacol, QLD	
	Master Plan Development for existing site, Concept Design Development for new Cat Facility and fitout of Dog and Cat Housing	Pearcedale, VIC	
	Concept Design Development and Detail Design Drawings & Fitout all Dog and Cat Housing Equipment	Kemps Creek, NSW	
	Concept Design Development and Fitout of Housing in demountable buildings	Portland, VIC	



2B Sure Insurance Brokers Pty Ltd a Corporate Authorised Representative (No: 448857) of McLardy McShane Partners Pty Ltd AFSL No: 232987

ABN 14 064 465 309 PO Box 1136 Beenleigh Qld 4207

Email..

P:1300 326 225 @2bsure. com.au

Attention: Therian Pty Ltd

From:

We hereby confirm that we have arranged the insurance cover mentioned below:

Therian Pty Ltd Po Box 264 ASHMORE CITY QLD 4214

CERTIFICATE OF CURRENY

Date:

23/07/2021

Our Reference: THERIPL

RENEWAL

Page 1 of 4

Class of Policy: PUBLIC & PRODUCTS LIABILITY

Insurer:

Certain Underwriters At Lloyds Of London

1 Lime St City Of London UK EC3M7

The Insured:

Therian Pty Ltd

Policy No: Invoice No:

Period of Cover:

24/07/2021 From

to

24/07/2022 at 4:00 pm

Details:

See attached schedule for a description of the risk insured

IMPORTANT INFORMATION

The Proposal/Declaration:

is to be received and accepted by the Insurer

has been received and accepted by the Insurer

The total premium as at the above date is:

to be paid by the Insured

part paid by the Insured

paid in full by the Insured

paid by monthly direct debit

Premium Funding

This policy is premium funded

Schedule of Insurance

Page 2 of 4

Class of Policy:

PUBLIC & PRODUCTS LIABILITY

The Insured:

Therian Pty Ltd

Policy No: Invoice No: Our Ref: THERI PL

This policy has been placed through

About Underwriting Pty Ltd ABN 608848479 Suite 302/546 Collins Street, Melbourne Vic 3000

About Underwriting Pty Ltd is an underwriting agency who has placed the policy with

Certain Underwriters At Lloyds Of London 1 Lime St City Of London UK EC3M7

About General & Products Liability

Item 1.

Period of Insurance:

(For a 12 month

period):

From:

4.00 pm on 24/07/2021

To:

4.00 pm on 24/07/2022

Local Standard Time at the insured's head office.

Item 2. Insured's Address:

Unit 4, 26 Commercial Drive ASHMORE QLD 4214

Item 3. Named

Therian Pty Ltd

Insured:

Item 4. Business:

Architects, Construction Management, Project Management, including imports as

more fully described in the proposal form submitted to About Underwriting.

Item 5. Limits of Liability:

5.1 General Liability (Public Liability & Advertising Injury)

\$ respect of any one claim or series of claims arising out of any one occurrence.

5.2 Products Liability

\$ _____ in respect of any one claim or series of claims arising out of any one occurrence and in the aggregate during any one period of insurance.

Item 6. Deductible(s):

6.1 The **insured** will be responsible to pay the first \$1,000 of each claim or series of claims, including costs and expenses, arising out of any one **occurrence**.

6.2 The insured will be responsible to pay the first \$25,000 of each claim or series of claims including costs and expenses, arising out of any one occurrence for claims \$49.6g out of injury to contractors,

7.1 COMPANY INFORMATION

Submitters details

Registered name:

Therian Pty Ltd

Trading name (if different):

Australian Company Number (ACN):

107 418 262

Australian Business Number (ABN):

82 107 418 262

Address of registered office:

Unit 4, 26 Commercial Drive,

ASHMORE QLD 4214

Postal address (if different):

P.O. Box 264, Ashmore City, ASHMORE QLD 4214

Name of contact person:

Position title:

Email:

Telephone number:

Mobile:

my Party



@therian.com.au

+61

+61



Therian Pty Ltd

Unit 4, 26 Commercial Drive Ashmore QLD 4214

Australia Tel:

1800-251-766

Email:

info@therian.com.au

Web:

www.therian.com.au

CENTIFICATION SPONSED USERS have made submissions to the tenders box for this tender. Their details, and details of the files they uploaded are shown below.

WAIRAR-1017671 - Registration of Interest for SWDC Dog Pound Construction

Carrier State	Company Details	Hard Copy	Files Submitted [date - time uploaded]	
쐡	Therian Pty Ltd Unit 4, 26 Commercial Drive ASHMORE QLD 4214 AUSTRALIA Contact: Ph: ABN Number: 82107418262		eoi_therian_southwairaarpadistrictcouncilv2.pdf	[13/05/2022 - 3:33 PM]



Boxman Mods Limited PO Box 1373, NELSON 7040 Phone: (03) 547 1322 Email: mods@boxman.co.nz Web: www.boxman.co.nz

Boxman Company Statement

Boxman containers was founded in Nelson over 30 years ago in 1990. What started from humble beginnings with only 30 self-storage containers and a handful of shipping container sales, has grown from strength to strength and now has four depots throughout New Zealand in Auckland, Wellington, Nelson and Christchurch. We can reach into most corners of NZ.

Boxman offers everything from Container Sales, Leasing/Hire, Self-storage, arranging of transport, through to customised Modifications both big and small, New Zealand wide.

With the founding director Mat Charles still directly involved with day-to-day running of the company, you know that his passion and experience in the container industry is second to none and has clearly stood the test of time. This knowledge and passion have passed down to all staff to ensure that everyone involved gets the best service and experience.

Our sales and customer services team provide you with the knowledge and confidence that we offer is going to be right and fit for purpose and give you peace of mind knowing that there is always someone on hand to answer any questions or provide any ongoing support you may need. The engineering teams within our four depots have years of experience in the industry and are a wealth of knowledge for any repairs, certifications, or modifications that you need. The volume of repeat business from clients large and small is a testament to Boxman's outstanding service outcomes.

Boxman continues to grow and push the boundaries of what is expected within the industry, with the exciting new world first automated container storage facility that opened in Christchurch in 2022. This proves that Boxman will continue to offer the epitome of innovation, product and service in the domestic shipping container sector, both now and moving into the future.

What we offer:

Sales: New and Used containers as well as Refrigerated, Dangerous Goods and Office containers Leasing/hire: Supplying to local customers and groups through to businesses, large companies, and corporate entities

Self-storage: All four depots offer either customer owned or self-storage in our depots


Site storage: (storage on your own site) through New Zealand; Boxman containers of all sizes can

be supplied and delivered anywhere in New Zealand

Modifications: Large or small we do it all. From a simple paint to match your house, through to a full turnkey plug and play office that's lined, insulated and powered, through to something more specialised, we can do it all.

Head Office Boxman Alpha Ltd 22 Quarantine Road Stoke 7011, Nelson Free Phone 0800 862 892 PO Box 1373, Stoke 7040 Nelson, New Zealand






South Wairarapa District Council

Pound Construction

Registration of Interest (ROI) V1



29 April 2022

The Integral Group Ltd



Commercial in Confidence

Table of Contents

1.	Introduction	3
2.	Description of Services in Scope	7
3.	Submission & Evaluation Process.	
4.	Terms and Conditions	12
5.	Response Guidelines	13
6.	Supplier Details	
7.1	Mandatory Requirements	
7.2	Non-Mandatory Requirements	

1. Introduction

Introduction

South Wairarapa District Council (SWDC) are going to market to:

 Construct a purpose-built pound building based on a shipping container structure

SWDC have engaged The *Integral* Group Limited (TIGL) to assist with this process. TIGL's role is to facilitate the procurement process, assisted by subject matter expertise provided by the council.

The process is a two staged open market process:

- Registration of Interest (ROI)
- Request for Proposal (RFP)

This ROI is the first formal step in the process and is intended to be of minimal effort for respondents and allow SWDC to create a short list of suppliers to invite to enter the RFP process.

The RFP part of the process will include:

- a written response in regard to:
 - · the declarations
 - · the resources question (team, skills, knowledge)
 - · pricing
- a Teams call or meeting with the evaluation team (1 1.5 hours long) to discuss the remaining questions (proven track record, methodology etc)
- respondents will be evaluated, and preferred respondents selected

Contract Term

The contract shall be for the duration required to complete the construction.

Project objectives

The objectives for a project of this type are:

- have fun make this a positive experience for all parties involved and create opportunities out of any challenges
- enhance the council's reputation as a procurer and manager of goods and services with:
 - · the city and district
 - · councillors
 - customers, businesses and rate payers
 - tourists and visitors
 - · contractors and suppliers
 - staff
 - · Audit NZ
 - relevant Government Agencies MPI
 - · other councils
 - · iwi
- get the optimal solution for the council in terms of:
 - value for money
 - · fit for purpose and quality construction that meets the specifications
 - timeliness
 - · meeting statutory and regulatory requirements
- set-up arrangements that advantage the council in the medium to long term by:
 - having flexible arrangements that allow beneficial actions in the future
 - ensuring efficient models with suppliers
- be consistent with the council's long-term strategies
- learn and capture lessons from the process

Underlying Objectives

The underlying objectives for this type of process are:

- know what you want and need
- attract the best suppliers and choose the right ones
- run a fair and transparent process and run it well
- the outcome is easy to administer
- the business model is flexible to allow for changes in requirements (due to legislative changes etc)
- the business model keeps pricing fair and competitive for all parties throughout the contract. Pay for what you get and get what you pay for
- the business model encourages improvement and efficiency

Purpose of ROI

As noted above, the purpose of this ROI is to select a shortlist of genuine potential suppliers to work through the Request for Proposal (RFP) process. In general terms the process will be as set out below.

The ROI is intended to be simple and easy to respond to and reduce the overall workload and cost for all parties involved. We will also make the RFP as simple as possible and easy to respond to.

There are a couple of key dates to keep in mind at this stage. The pre-RFP phone calls to be held on the 18 May 2022 (explained below) and the RFP evaluation discussion on the 13 June 2022 – the evaluation discussion is for those shortlisted from the ROI only.

Stage	Status
ROI	Current
Select a shortlist of suppliers to request to participate in the RFP process	Next
Draft the RFP documents	
Release the draft documents to the shortlist	
Conduct a series of short (30 minutes) pre-RFP calls with the shortlist: to clarify any questions in regard to the RFP documents to identify any parts of the RFP documents that need updating to better reflect what is required to identify any gaps in the RFP documents The overall objective of these meetings is to provide suppliers with the best RFP documents we can.	3:00 pm Wednesday, 18 May 2022
Update and release the formal RFP	
Respondents respond to the RFP	
RFP Evaluation: review the written RFP responses conduct a 1 – 1.5 hour Teams call/workshop with each of the shortlisted respondents to cover the verbal answers evaluate the RFP responses to establish the preferred respondent to progress through to the contract set up phase	Monday, 13 June 2022
Contract set up. SWDC will enter into contract establishment with the preferred respondent. In the event that the parties cannot agree the terms of the contract or SWDC does not approve the contract, SWDC reserves the right to enter into discussions with a third party or abandon the process.	

Evaluation	Person	Skills
Team	Control limit to	u key stakeholder
	to a section of the s	" key stakeholder
	F cy	evaluation team leaderprocurement specialistfacilitator

2. Description of Services in Scope

Services

The services required by this contract include:

- p contract set up:
 - · agree any health and safety plan required with SWDC
 - agree a relationship management plan with SWDC including meetings and reporting requirements through the project
 - agree key performance indicators (KPI)
 - · agree final design, pricing model and responsibilities
 - agree the contract for construction
- delivery of the services set out in the in-scope area

Services in Scope

The services covered but not limited to include:

- build the pound as per the specifications
- deliver to site

3. Submission & Evaluation Process

Contact

General enquiries regarding the ROI/RFP process should be directed only to the Contact Person through the TenderLink portal. Contact person details are set out below for urgent situations.

Proposal submissions should also be through the TenderLink portal.

Direct approaches to SWDC or their staff without the consent of the contact person may result in you being disqualified from the review. Existing working relationships will obviously need to continue through the review and are acceptable.

Details

Name	
Role	
Mobile	
Email	@swdc.govt.nz

Deadlines	Area	Deadline
Questions	Questions should only be submitted via the TenderLink portal and can be submitted up to the deadline. Responses will be made via the TenderLink portal.	5:00 pm Monday 9 May 2022
Submission	Submissions should only be submitted via the TenderLink portal. Any sent directly to the Council may be disqualified.	4:00 pm Friday 13 May 2022
Submission format	Please submit the following via TenderLink: soft copy of your response (word or PDF) Please include your company name in the fi Your response must include: contact details as set out in Section 6 mandatory requirements in Section 7.1 non-mandatory requirements in Section 7.1	ilenames

Late proposals

Requests for extensions to the closing date are likely to be declined unless extenuating circumstances exist. Late proposals are unlikely to be considered, but may be if circumstances require.

Clarification

The evaluation panel may seek clarification regarding your ROI, or request you to provide additional information during the evaluation process.

For information only - Evaluation criteria

The evaluation criteria in this process are a few mandatory requirements and a number of non-mandatory requirements.

The ROI will only ask questions in regard to the mandatory requirements and one non-mandatory.

All the evaluation criteria are set out in the table below. We have provided the full list in the ROI to give potential respondents a clear idea as to what SWDC will be assessing RFP responses on at that stage of the overall process.

This is so that suppliers can pre-select themselves (i.e. not waste their own time responding to this ROI or the RFP if they can see they would have little chance of success). As we appreciate the significant costs of responding to ROI/RFPs,

As noted above, for this ROI/RFP process in the RFP the only written responses will be for:

- " the resources question
- pricing

The rest will be through a Teams call.

ROI criteria

The following table outlines the criteria for the ROI evaluation process.

The mandatory criteria are pass/fail criteria and a fail means the supplier will not make the shortlist.

The non-mandatory question will be scored and ranked by the evaluation team and then used to form the shortlist.

We will take a shortlist of suppliers through to the RFP process. This is to make it as attractive as possible for responding suppliers and to reduce unnecessary workload for all parties.

Mandatory Non-Mandatory

Group	Comments	Ranking	
Insurance	required insurance policies	Mandatory	
Proven track record	 proven track record in building facilities from containers pounds or MPI Animal Welfare requirements 	Scored	

RFP criteria

The following criteria will be used for the RFP evaluation. The non-mandatory criteria (proven track record) is repeated as it will ask for more detail in the RFP than requested in the ROI.

Non -Mandatory

Group	Comments	Weighting 35%	
Proven track record	 building facilities from containers pounds or MPI Animal Welfare requirements 		
Resources	 account manager team proven track record skills and qualifications 	30%	
Methodology	 methodology to deliver the services: plan deliver manage quality 	25%	
Value	 costs value add sustainability community environmental innovation 	10%	

4. Terms and Conditions

Acceptance of proposals

- This ROI should not be construed as an agreement to purchase goods or services.
- SWDC or TIGL are not bound to accept any registrations of interest of those submitted.
- SWDC or TIGL will be under no obligation to receive further information, whether written or oral, from any respondent.
- SWDC or TIGL reserve the right to stop this process at any point.

Confidentiality

At this stage of the process none of the SWDC information relating to this process that has been provided is confidential.

Expenses

You are solely responsible for any expenses incurred in preparing a proposal and for subsequent negotiations, if any. If SWDC elects to reject all ROIs, SWDC or TIGL will not be liable to any claims, whether for:

- costs or damages incurred by you in preparing the ROI
- " loss of anticipated profit in connection with any final contract, or
- any other matter whatsoever.

Agreement with terms

By submitting a proposal you agree to all the terms and conditions of this ROI. The ROI received electronically must not be altered in any portion of the document, with the exception of adding the information requested. To do so will invalidate the proposal.

Liability of errors

While SWDC and TIGL have endeavoured to provide an accurate representation of information in this ROI, the information contained in this ROI is supplied solely as a guideline. The information is not guaranteed or warranted to be accurate by SWDC or TIGL, nor is it necessarily comprehensive or exhaustive. Nothing in this ROI is intended to relieve you from forming your own opinions and conclusions with respect to the matters addressed in this ROI.

5. Response Guidelines

Introduction

This section sets out the specific questions that SWDC require to be answered.

We would encourage you to use this part of the ROI document as a template for your answers (that is, copy and paste the remainder of the document into your response). What works well is leaving the questions in and supplying your answers in the tables provided.

Don't worry about trying to use the formatting that we have used, as we realise that sometimes causes problems with some suppliers.

Please answer the questions in this ROI and nothing else (we sometimes get a lot of information that has not been requested at this stage).

6. Supplier Details

6.1 Organisation details	Please provide details in regard to your organisation into the following tab		
	Organisation name	Boxman Mods Limited	
	Legal status	Limited Company	

6.2 Contact details	Please provide details in regard to the contact person into the following table		
	Name		
	Position within the organisation	Project Manager	
	Phone number		
	Mobile phone number		
	Email address	1@boxman.co.nz	
	Physical Address	22-24 Quarantine Road, Nelson, 7011	
	Postal Address	Same as above	

6.3 Profile	Please provide a one page profile summary of your company.	

Please see attached.

7.1 Mandatory Requirements

Introduction There are mandatory requirements, these are set out below.

Question 7.1.1	Insurance: The supplier will have the following insurance: Public Liability for a minimum of Please confirm that you have this insurance cover and attach evidence.		
Answer	Confirmed	Yes	
Attached	Please attach proof of these policies to your response	Confirm attached	
Note	If you don't have these insurance have them in place by the start of	es at this point you would need to commit to f the contract.	
	Commit to have in place by the start of the contract	Yes/No	

7.2 Non-Mandatory Requirements

Introduction

SWDC are keen to work with providers that have a proven track record in delivering a similar purpose-built facility and delivering to site.

Question 7.2.1	building pounds or	nind the services in scope, please particle. Experience with: Facilities from containers Facilities MPI Animal Welfare requirement Was if required	
Examples	Client	Services provided	Brief Description
		We have so far built 6 lots of covid testing labs for multiple pacific islands.	Modified 20FT and 40FT shipping containers into portable covid testing labs. As per the requirements of the world health organisation.



Level 32, ANZ Centre 23-29 Albert Street Private Bag 92055 Auckland 1142, New Zealand Telephone +64 9 306 0350 www.veroliability.co.nz

Insurance Carliffeets	S = S = S = S = S	
Insurance Certificate	Client ID	Agent No
Public & Products Liability	33341	8000017

We, the Insurers, Vero Liability Insurance Limited confirm that Public & Products Liability Insurance has been effected on the following basis:

POLICY NUMBER THE INSURED Boxman Alpha Limited, Boxman Mods Limited **BUSINESS DESCRIPTION** Import, sale, leasing and repair of containers including container modifications and container self storage operation (household goods and furniture only)

EFFECTIVE DATE From 4.00pm 15 December 2021

To 4.00pm 15 December 2022 LIMIT OF INDEMNITY any one claim / Products aggregate

EXCESS each and every claim

POLICY WORDING VL POL AON LEGALEDGE-082017

This certificate is issued as a matter of information only and is subject to the terms and conditions of the issued policy. Signed for and on behalf of Vero Liability Insurance Limited

Authorised Officer

DTL



215 ecember 2021

Procurement Memorandum

Certificate of Expediency

Background

The Local Government Act 2002 states the purpose of local government is to enable local decision making and action by, and on behalf of communities, and to promote the social, economic, environmental, and cultural wellbeing of communities in the present and for the future.

To achieve its purpose, this requires councils to use public money and to recognise the importance of delivering public value for the goods, services and works South Wairarapa District Council (SWDC) procure.

The SWDC has undertaken a project to design and build an animal compound to act at its "pound." This a statutory function that needs to be undertaken in accordance with the Animal Control Act 1996. SWDC officers have undertaken due diligence over an extensive period to progress this project to where the build is being undertaken. External environmental factors have an impact on all projects currently being undertaken within New Zealand. This has seen a major limitation in supply of construction materials (both held inside NZ and ability to import raw materials) which has seen extensive upward pressures on the ability to receive and maintain quote costings by suppliers.

South Wairarapa District Council Procurement Policy

The SWDC has implemented a procurement policy which provides overarching objectives, principles and outcomes that guide SWDC procurement. Our procurement objectives are:

- 1) Delivering value for money
- 2) Optimising public value
- Building capability
- Supporting local

While also incorporating the Five Principles of Government Procurement to provide a best practice framework to deliver the best 'public value' through its procurement and to drive innovation and performance.

The policy provides a guide to Council staff procuring good and services. It covers how we plan, source, and manage our procurement to ensure we meet our objectives and principles. A procurement plan approach differs depending on the value, risk involved and therefore a guid has been provided

Estimated Whole of life Contract Value	Up to \$5,000	\$5,001 to \$20,000	\$20,000 to \$100,000	Greater than \$100,000
Direct appointment/Sole source negotiation	/	×	×	x
Preferred supplier or two written quotes	1	1	×	×

Preferred supplier or three written quotes	1	1	1	×
Open and competitive tender	1	1	1	1

The policy provides the ability to take a different approach if in an emergency or in the interests of expediency or when there is a single specialist supplier.

Request for exemption - Fencing & Automatic gate

The project has no ability to source "mains" power from the national grid. Therefore, Officers have needed to look at alternative sources of power. The best form has been to design and utilize a Solar system which officers undertook to create a system which allows for the power to be supplied from Solar. As part of a trying to maintain an off-grid methodology we sought interest from suppliers and got two local quotes. However, only one company could provide us with the complete package (which including providing an automatic gate). As the company provided us with a competitive quote for the former location on Johnston Street, Featherston we continued to engage with Erecta fence for quotes relating to the current location in Viles Road. The quote was for a 40 x 50 metre fence line. This supplier understood the requirements of the local area and meet onsite to understand the unique location needs, as well as engaging to fit the construct in an efficient and complaint manner in harmony with the main build.

The supplier has provided a quote for four different version on two separate locations of which the current quote is \$53,661.74 excluding GST but has advised that this price is highly likely to increase given the current climate. Under the procurement guide this price point would require three written quotes or the supplier to be registered with SWDC as a preferred supplier.


Unfortunately, officers have not got three written quotes as would be required by the procurement policy, however, this is a specialised type of work which requires a skill set not "off the shelf" available and it is for the reasons, that the supplier is specialised, has done much of the scoping work to maximise an efficient and effective outcome. In addition, the quoted cost is time sensitive and will only increase that I request the Chief Executive Officer to consider waiving the normal procurement process to expedite the procurement of these goods and services, and report to Finance, Audit and Risk Committee at the following meeting.


Harry Wilson CEO


Date: 17/10/2022

Approve/Disapprove









1) 3D View 1

Emails

From: Sent: To:

Attachments: Subject

Friday, 22 July 2022 9:43 am

Russell O'Leary - Group Manager Planning and Environment Re: Progress Claim for SWDC Kennel build scan_eho2_2022-07-22-09-15-04.pdf

I am happy to approve

Sent from my iPhone

| @swdc.govt.nz> wrote:

Moming Harry,

On 22/07/2022, at 9:18 AM, '

vants to lock in now. Given we have signed the contract am I OK to make payment (see attached). If you could advise ASAP would be appreciated as

Regards

South Wairarapa District Council Cell: Please consider the environment before printing this e-Mail.
This message is intended solely for the recipient and may contain confidential or privileged information. If you have received this e-mail in error please notify the sender and delete.

1

From:

Sent:

Wednesday, 12 April 2023 11:25 am

To:

Cc:

SWDC Pound - Ramp & Stairs project

Importance;

High

Sensitivity:

Subject:

Confidential


I will accept your quote for the above mentioned on the following terms & conditions.

- 1. Total price is \$ _____ including GST.
- 2. Payment schedule will be on receipt of invoices from R J Marine Limited (please send at least 3 days before payment date)
 - a. 1st payment 50% on 20th of April 2023
 - b. 2nd Payment 50% (final) on 5th May 2023
- 3. Timeframe
 - a. Start 20th April 2023
 - Completion no later than 28th April 2023 (unless unforeseen circumstances and agreement reached between parties)

Please read and reply confirming your acceptance or decline.

Regards





South Walrarapa District Council
30 Box 6 Martinborough 5741
49 Kitchener Street Martinborough 5711
www.swdc.govt.nz



COVID-19 Coronavīrus Sneeze here

Please consider the environment before printing this e-Mail. This message is intended solely for the recipient and may contain confidential or privileged information. If you have received this e-mail in error please notify the sender and delete.

2

From:

Sent:

To: Subject: Tuesday. 9 August 2022 5:45 pm

Re: 40 foot container and transport PO # :

I am happy to approve

Sent from my IPhone

On 9/08/2022, at 5:34 PNi,

govt.nz> wrote;

Evening Harry,

I have just spoken with from 1 Geo who needs to push go on 40 foot container and has requested \$28,000 payment (i.e. \$ for build plus transport). Can I get approval.

- Cheers

South Wairarapa District Council



South Wairarapa District Council
06 306 9611 x 864
PO Box 6 Martinborough 5741
19 Kitchener Street Martinborough 5711
www.swdc.govt.nz

IMPORTANT: The information contained in this email may be confidential or legally privileged. It is intended solely for the recipient or recipients named in this message. Please note that if you are not the intended recipient you are not authorised to use, copy or distribute the email or any information contained in it. If you have received this email in error, please advise the sender immediately and destroy the original message and any attachments.

From:	
Sent:	Thursday, 3 November 2022 4:12 pm
To:	Harry Wilson- CEO; Russell O'Leary - Group Manager Planning and Environment
Cc:	
Subject:	FW: SWDC - Relocatable Dog Kennel - Progress Claim 4
Attachments:	Invoice INV- pdf; South Wairapa Relocatable dog Kennel - Progress Claim 4.pdf
Afternoon Gentlemen,	
Can I get you to approve	e this tax invoice, please.
Cheers	
South Wairarapa Dist	rict Council
Cell:	
confidential or privileged i e-mail in error please noti	- 1 Geotechnical @1geotechnical.co.nz>
	1 Geotechnical < @@1geotechnical.co.nz>; Accounts - 1 Geo <accounts@1geo.co.nz> cable Dog Kennel - Progress Claim 4</accounts@1geo.co.nz>
Good afternoon	
Please find attached the SWDC.	progress claim 4 for works completed to date in reference to the dog kennels project for
Regards	
1GEO	
1 CONSTRUCTOR	}
Quantity Surveyor / Con	
Qualitity Surveyor / Con	II acts
The second second	

SITE WISE

Pope and Grey

ACCESS ENTRANCE

Tree removal (dropping trees x 5)

Remove stumps

Excavation and Base course

DRIVEWAY

Excavation and Base course ...

BUND

Build bund using topsoil from excavation

COMPOUND

Compound Excavation, and Base Course (base course for container area to be 400mm)

Excavation of Lights foundation cages x 4

Installation of lights (at later date)

Trenching for power from 40 Foot Container to 20 Foot Container (and to potential second container)

Trenching for power to Automatic Entry Gate

Trenching for Septic Tank and Pipes

SEPTIC SYSTEM

Provide options and quotes for Septic system. [Low maintenance system]

Provide indicative start date

-0.4	17		~	
From: Sent:	Tuesday, 23 August 2022	3:25 pm	*	
To:	Contract of the state of the st	Dies pin		
Subject:	FW: Murphy's Line Lessee	9	1-6-1	
FARMER details	4 7			
	*	,		
South Wairarapa District	Council			ē
Cell:				
Names consider the anulronne	ent before printing this e-Mail.			
This message is intended sole	ely for the recipient and may contain	1		
confidential or privileged infor e-mail in error please notify t	rmation. If you have received this he sender and delete.			
		3	0.0	.01
rom:		@swdc.govt.nz>		
ent: Tuesday, 23 August 20	022 12:07 pm	@swdc.govt.nz>		
o: (ubject: Murphies Line Less	see	wawdc.govc.nz>		4.
lf.	1 1			
less you go	*			
lere you go:	· · · · · · · · · · · · · · · · · · ·			
	D.	4		
ior				
- (

return a call. I have emailed him the new location but haven't heard anything. I have started working on a new draft lease for him as his lease expires 30 Sept, but my time is getting taken with taken, just need 2-3 days of quiet time. I haven't met

Regards



From:	@masons.co.nz>
Sent:	Tuesday, 12 April 2022 9:44 am
To:	
Subject:	RE: Emailing: Map of Pound Lay Out and Lighting Towers
Attachments:	EST-S3L_datasheet_010122_web.pdf; Cin7_Quote_13425_CCUS521-367_12_Apr_ 2022_932_AM.pdf
н	
Thanks for your response	and update.
The S2L lights are quite po for the pound project until	ppular and 2 were sold last week (we had 4 in stock). I am happy to put aside the remaining two lyou hear further notice.
	lar S3L lights - we can give these to you cheaper, quote attached for your reference. ng levels much (they are 6000Lumens), only the driveway area slightly and will still meet the
Let me know if you have an Kind regards,	ny questions.
Estello Sales Support	
P: +64	
M: +64 ———————————————————————————————————	
www.masonsled.co.nz	
2/32 Crooks Road, East Ta P.O. Box 58873, Botany 21	maki, Auckland, 2013, New Zealand 63
Original Message	
From:, Sent: Tuesday, 12 April 202	22 9:13 AM
	masons.co.nz>
Subject: RE: Emailing: Map	of Pound Lay Out and Lighting Towers
HI CON	
Thanks for the information. I will be in touch as soon as	Council gives the go ahead to proceed with the new Pound Facility.
Best Regards	
Original Message	
	@masons.co.nz>
Sent: Thursdav. 7 April 2022 To:	@swdc.govt.nz>

Good morning

Yes, the 4 lights that have been used in the design are quite bright, they will be sufficient in lighting up the area.
The average lux in of the whole area is 24.2lux.
In the carpark and kennel area the average lux is 30lux.
Let me know if you have any further questions, or feel free to give us a call.
Kind regards,
Estello Sales Support
P: +64 M: +64 E· @masons.co.nz
www.masonsled.co.nz
2/32 Crooks Road, East Tamaki, Auckland, 2013, New Zealand P.O. Box 58873, Botany 2163
From: @swdc.govt.nz> Sent: Thursday, 7 April 2022 9:16 AM To: @masons.co.nz> Subject: RE: Emailing: Map of Pound Lay Out and Lighting Towers
His
In know I made a mistake advising 4 Lighting Towers but my plan had Six Lighting Towers, does your expert think we will only need 4 Towers to light up an area that size ?
.Best Regards
From: @masons.co.nz> Sent: Thursday, 7 April 2022 9:05 am To:
Hi ·
Please see the design for the Dog Pound for SWDC, datasheets, and quote.
This uses 4 x EST-S2L-7800 4000K T3 at pole height 5.5 meters. The programme setting you would want to use would be MODE M - this dims until activated by sensor (as per the data sheet).
We have included an additional 10% discount for the lights. There are also optional base covers.
The lights that have been used in this design are just one option, we can make changes and adjustments as required. Any questions, please let me know.
Kind regards,
Estello Sales Support
P: +64 ? M: +64 2

E' masons.co.nz

www.masonsled.co.nz

2/32 Crooks Road, East Tamaki, Auckland, 2013, New Zealand P.O. Box 58873, Botany 2163

Original Messag	e	
From:		@swdc.govt.nz>
Sent: Tuesday, 5 Apr	īl 2022 1:06 PM	
[0:	@masons co nz>	

Subject: Emailing: Map of Pound Lay Out and Lighting Towers

Hi Com

This is just our proposal your experts may be able to improve this plan.

Best Regards



From:

masons.co.nz>

Sent:

Tuesday, 23 August 2022 11:07 am

To:

Subject: RE: Pound Lighting

Attachments:

Map 9.pdf

Hi

Thanks for your time on the phone earlier.

I have attached the PDF layout of the pound site.

The 'X' is where the cages should be mounted, the reason that we have moved them to these positions is because if they were placed in the Yellow Pin positions, light would be wasted towards the back.

The S2L light is a heavier light than the S3L light, so we are manufacturing 6.0m poles that will be better suited for these lights. Note that you will have 2x 5.5m poles at the top (S3L), and 2x 6.0m poles at the bottom towards the kennels (S2L). I will send you through the cage dimensions for these poles once I hear back from our Pole suppliers.

Thanks and all the best for your week ahead.

Kind regards,

Estello Sales Support

P: +64 M: +64

E: masons.co.nz

www.masonsled.co.nz

2/32 Crooks Road, East Tamaki, Auckland, 2013, New Zealand P.O. Box 58873, Botany 2163

From: . Sent: Monday, 22 August 2022 10:28 AM

To: I @masons.co.nz>

Subject: RE: Pound Lighting

All good, my number is -



Best Regards



PH: 06 306 9611 Ext:



South Wairarapa District Council PO Box 6 Martinborough 5741 19 Kitchener Street Martinborough 5711 Juic.govt.nz>

www.swdc.govt.nz masons.co.nz> Sent: Monday, 22 August 2022 10:26 am @swdc.govt.nz> Subject: RE: Pound Lighting Sorry, I was reading two emails at once. I meant to say Kind regards, Estello Sales Support P: +64 (M: +64 @masons.co.nz www.masonsled.co.nz 2/32 Crooks Road, East Tamaki, Auckland, 2013, New Zealand P.O. Box 58873, Botany 2163 From: Sent: Monday. 22 August 2022 10:21 AM .r < Andrew. McEwan@swdc.govt.nz> Subject: RE: Pound Lighting Hi Com Great I will give you a call after 2pm, thanks. Kind regards,

Estello Sales Support

P: +64 9 905 1960 M: +64 21 748 558

E: masons.co.nz

www.masonsled.co.nz

2/32 Crooks Road, East Tamaki, Auckland, 2013, New Zealand P.O. Box 58873, Botany 2163

From: / @swdc.govt.nz>
Sent: Monday, 22 August 2022 10:00 Alvi

To: @masons.co.nz>

Subject: RE: Pound Lighting

Hi

Yep, that is no problem, any time after 2pm this afternoon would suit me fine.

Best Regards



PH: 06 306 9611 Ext:



SOUTH WAIRARAPA DISTRICT COUNCIL Kin Recorded Tittan

South Wairarapa District Council
PO Box 6 Martinborough 5741
19 Kitchener Street Martinborough 5711
www.swdc.govt.nz

From: masons.co.nz>
Sent: Monday. 22 August 2022 9:51 am

To: \swdc.govt.nz>

Subject: RE: Pound Lighting

Hi Common

Hope you had a nice weekend.

May I give you a call today when you are free?

I just need to update you on a situation with 2 of the poles, nothing major!

Kind regards,

Estello Sales Support

P: +64 · M: +64

E @masons.co.nz

www.masonsled.co.nz

2/32 Crooks Road, East Tamaki, Auckland, 2013, New Zealand P.O. Box 58873, Botany 2163

Sent: Friday, 19 August 2022 1:14 PM

To: @masons.co.nz>

Subject: FW: Pound Lighting

PH: 06 306 9611 Ext:

@swdc.govt.nz>



South Wairarapa District Council PO Box 6 Martinborough 5741 19 Kitchener Street Martinborough 5711 www.swdc.govt.nz

Sent: Friday, 19 August 2022 1:11 pm

To: @swdc.govt.nz>

Subject: RE: Pound Lighting

H8 -

Can they please send a tax invoice and address the 'Customer' part to South Wairarapa District Council, not cash sale.

Also, if they have an accounts email they would like the remittance advice to go to, can they let you know what it is and I will add this to their creditor file.

The current email we have set up is sales@masonsled.co.nz.

Thanks,

From: Dswdc.govt.nz>

Sent: Friday, 19 August 2022 12:57 nm

Tox @swdc.govt.nz>

Subject: FW: Pound Lighting

PH: 06 306 9611 Ext:



South Wairarapa District Council PO Box 6 Martinborough 5741 19 Kitchener Street Martinborough 5711 www.swdc.govt.nz

From: @masons.co.nz>
Sent: Thursday, 18 August 2022 12:50 pm

To: @swdc.govt.nz>

Cc: @masons.co.nz>

Subject: RE: Pound Lighting

Hi A

Thank you for this.

Please find attached Proforma Invoice for payment.

As mentioned, we can hold your product for 3-4 Months until required.

In the meantime, we will send out the cages to you to be set in the ground.	Do you need them ASAP?
will be in touch for delivery details.	
Kind regards,	
Estello Sales Support	
P: +64 M: +64	
E: wmasons.co.nz	
www.masonsled.co.nz	
2/32 Crooks Road, East Tamaki, Auckland, 2013, New Zealand P.O. Box 58873, Botany 2163	
From:	
To: @masons.co.nz>	
Subject: FW: Your scan (Scan to My Email)	
	(h
PH: 06 306 9611 Ext: SOUTH WAIRARAPA	
DISTRICT COUNCIL Kia tterotahi Tittau	
South Wairarapa District Council	
PO Box 6 Martinborough 5741 19 Kitchener Street Martinborough 5711	
www.swdc.govt.nz	
From:	@swdc.govt.nz>
Sent: Thursday, 18 August 2022 12:26 pm	ic-swasigavanz-
To: @swdc.govt.nz> Subject: RE: Your scan (Scan to My Email)	
Hi Com	
This is a quote so we can't pay it, can you please ask them to send an invoice Wairarapa District Council.	and it needs to be addressed to South
The invoice will then need to be signed. I can pay it next Thursday if I have it b	ack before then.
Thanks,	
From @swdc.govt.nz>	
Sent: Thursday, 18 August 2022 11:53 am	

Subject: FW: Your scan (Scan to My Email)

Hi Com

Can you please organize the payment to Masons Led, I will send you the Order No now as well.

Thanks



PH: 06 306 9611 Ext:



SOUTH WAIRARAPA DISTRICT COUNCIL Kia Revetahi Tátan

South Wairarapa District Council
PO Box 6 Martinborough 5741
19 Kitchener Street Martinborough 5711
www.swdc.govt.nz

From: 1@swdc.govt.nz>

Sent: Thursday, 18 August 2022 11:47 am

To: @swdc.govt.nz>

Subject: Your scan (Scan to My Email)

Previous LGOIMAs

14 May 2024

Dear



Official information Request: Featherston Dog Pound

I am writing to you in response to your request received 3 May 2024 for information regarding the Featherston dog pound. We have assessed your request under the Local Government Official Information and Meetings Act 1987 (LGOIMA). I have received information to provide the following response:

1. Who designed it, was it tendered out to local engineers

The Environmental Services Manager at the time came up with the Pound concept and design; the Lead Regulatory Officer helped with designed and project managing of the Pound.

Apart from the Container build which was tendered out to a Christchurch Company 1GEO, nearly all the other work was tendered out to local businesses.

2. The Contractors who did the job

The main contractor for container build was 1Geo Limited.

Other contractors:

- RJM Marine Dog Runs
- Lumina Solar
- Coyote Electrical Solar installation
- Tec Planet CCTV Security
- Cotter Stevens Plumbing and Electrical
- Pope and Gray Earthworks and Septic
- Electra Fence Compound Fencing ang Gates
- Tank Guy 10000 Litre Water Tank and Pump
- 3. Was it tendered out to local Contractors

Yes, Most of the work was tendered out to local contractors.

4. Who said it would cost \$450,000.

Please refer to the *South Wairarapa Dog Pound Report* (included in meeting agenda pack, page 155-59) which is publicly available on our website: https://swdc.govt.nz/meeting/council-meeting-10-august-2022/

5. A list of all the people who authorised it, all Committee members

Please refer to the minutes which are publicly available on our website: https://swdc.govt.nz/meeting/council-meeting-10-august-2022/

6. Where were all funds taken from

A loan for \$450,000 was taken out to fund the project. Ongoing depreciation and interest costs are funded from the operating budget of the Animal Control cost centre, which is in turn funded from income from dog registrations, and rates.

7. All clear invoices pertaining to the Building and Designing of Dog Kennels and Structures

Your request for invoices is refused under sections 7(2)(b)(ii) - the withholding of the information is necessary to protect information where the making available of the information would be likely unreasonably to prejudice the commercial position of the person who supplied or who is the subject of the information and 7(2)(h) the withholding of the information is necessary to enable any local authority holding the information to carry out, without prejudice or disadvantage, commercial activities.

However, we can provide the following breakdown and total cost as per the table attached below. We also attach a transaction summary by supplier and a full transaction listing with supplier names and descriptions.

Summary	
Fit out	150,747
Electrical/Solar	66,905
Security	16,817
Water/sewer connections	29,405
Fencing	53,766
Other	140,464
Total:	458,103

Please note that it is our policy to proactively release our responses to official information requests where possible. If this request is selected it will be published at https://swdc.govt.nz/lgoima-proactive-release/, with your personal information removed.

You have a right to request a review by the Ombudsman on this response. Further information about this process can be found on https://www.ombudsman.parliament.nz/what-ombudsman-can-help/complaints-about-government-agencies/how-make-complaint or email info@ombudsman.parliament.nz

Kind Regards

Nicki Ansell

Acting Manager, Stakeholder Relationships

Wish And

Supplier	Total excl GST
1 Geo Ltd	\$211,675.86
Chainsaws & Mowers (2006) Limited	\$182.61
Cotter and Stevens Ltd	\$4,721.91
Coyote Electrical LTD	\$17,250.00
Lift Tech Transport	\$350.00
Lumina Ltd	\$43,010.54
MasonsLED Ltd	\$19,326.00
Mitre 10 Martinborough	\$306.27
New Zealand Farm Source	\$632.09
NZ Safety Blackwoods	\$75.79
Pope and Gray Contractors Ltd	\$58,969.88
R J Marine Ltd	\$27,646.50
Rubber Bits & Industrial Conveyors	\$2,045.00
Tech Planet	\$15,336.00
The Tank Guy	\$3,113.04
TOPMAQ	\$328.17
Wairarapa Fencing Solutions T/A Erecta Fence	\$53,133.74
Grand Total	\$458,103.40

Month	Value Creditor	Details
Jul 2022	56,939.46 1 Geo Ltd	AP 1 Geo Ltd Dog Kennels - Progress Claim 1
Aug 2022	28,000.00 1 Geo Ltd	AP 1 Geo Ltd Dog Pound - 40Ft Container
Aug 2022	29,071.00 Lumina Ltd	AP Lumina Ltd Deposit For Solar System For Dog Pound
Aug 2022	12,505.10 R J Marine Ltd	AP R J Marine Ltd Dog Pound Construction Of Dog Runs - De
Sep 2022	37,255.08 1 Geo Ltd	AP 1 Geo Ltd Progress Claim 3
Oct 2022	75.79 NZ Safety Blackwoods	NZ Safety Blackwoods Safety Signs (RM)
Oct 2022	33,232.07 1 Geo Ltd	AP 1 Geo Ltd Progress Claim 3 - Dog Pound
Oct 2022	7,147.00 R J Marine Ltd	AP R J Marine Ltd Dog Pound - Aluminum Enclosure
Oct 2022	3,113.04 The Tank Guy	AP The Tank Guy 1x 10,000 Water Tank, 1x Water Jet Pump
Oct 2022	328.17 TOPMAQ	AP TOPMAQ Correct GL - Platinum Solar Powered Fen Dog Pound
Nov 2022	23,320.69 1 Geo Ltd	AP 1 Geo Ltd Claim 4 - Dog Pound
Nov 2022	26,566.87 Wairarapa Fencing Solutions T/A Erecta Fence	AP Wairarapa Fenci Dog Pound Fencing Requirements 50% Depos
Feb 2023	12,459.00 Lumina Ltd	AP Lumina Ltd 30% Final Payment For Solar/Electrical S
Feb 2023	19,326.00 MasonsLED Ltd	AP MasonsLED Ltd Lighting & Stands SWDC Pound
Feb 2023	632.09 New Zealand Farm Source	AP RD1 Ltd SWDC Pound Entrance 2x Gates/ Hinges/ Po
Feb 2023	16,200.00 Pope and Gray Contractors Ltd	AP Pope & Gray Con Fstn Dog Pound - Driveway & Bund
Feb 2023	20,292.50 Pope and Gray Contractors Ltd	AP Pope & Gray Con Fstn Dog Pound - Entrance Access & Compo
Feb 2023	8,436.00 Tech Planet	AP Tech Planet Dog Pound CCTV 1st payment 50%
Mar 2023	9,750.00 Coyote Electrical LTD	AP Coyote Electric Correct GL- Design & Project Mgmt For CC and Solar Off Grid System
Mar 2023	7,500.00 Coyote Electrical LTD	AP Coyote Electric Install Of Hardware For Lighting Connection Of Solar To Containers
Mar 2023	1,480.54 Lumina Ltd	AP Lumina Ltd Hardware For CCTV/ IT System
Mar 2023	2,500.00 R J Marine Ltd	AP R J Marine Ltd Additional Foundation Work For Dog Runs
Mar 2023	325.00 R J Marine Ltd	AP R J Marine Ltd Dog Run Delivery To Site
Mar 2023	2,045.00 Rubber Bits & Industrial Conveyors	AP Rubber Bits & I Rubber Matting Dog Pound
Mar 2023	26,566.87 Wairarapa Fencing Solutions T/A Erecta Fence	AP Wairarapa Fenci SWDC Pound Fencing - Final Payment
Apr 2023	32,928.56 1 Geo Ltd	AP 1 Geo Ltd 100020/01 Final payment for Pound build container 20ft
Apr 2023	41.49 Cotter and Stevens Ltd	AP Cotter & Steven 100028/01 Electrical parts for main gate POUND
Apr 2023	2,585.97 Cotter and Stevens Ltd	AP Cotter & Steven Install pump & water tank
Apr 2023	195.22 Mitre 10 Martinborough	AP Mitre 10 Downpipes, connectors and glue
Apr 2023	2,584.70 R J Marine Ltd	AP R J Marine Ltd 100059/01 1st payment 50% Build Ramp and stairs for Pou
Apr 2023	6,900.00 Tech Planet	AP Tech Planet CCTV Hardware, Cameras & Starlink sub
May 2023	182.61 Chainsaws & Mowers (2006) Limited	AP Chainsaw & Mowe 100169/01 cherry picker
May 2023	350.00 Lift Tech Transport	AP Valley Water an 100055/01 Water Supply for New SWDC Pound
May 2023	111.05 Mitre 10 Martinborough	AP Mitre 10 100114/01 Plumbing items for dog run drainage system
May 2023	2,584.70 R J Marine Ltd	AP R J Marine Ltd 100059/02 Build Ramp &stairs for pound (payments in 2 p
Jun 2023	393.51 Cotter and Stevens Ltd	AP Cotter & Steven 100115/01 Electrical work for main gate / Heat pump POU
Jun 2023	822.50 Cotter and Stevens Ltd	AP Cotter & Steven 100170/01 electrical work (heat pump ,power ,point gate
Jun 2023	878.44 Cotter and Stevens Ltd	AP Cotter & Steven 100643/01 wire in septic
Jun 2023	18,741.50 Pope and Gray Contractors Ltd	AP Pope & Gray Con Dog Pound - Evacuation Of Lights Foundation Cages, Trenching For Septic Ta
Jul 2023	3,735.88 Pope and Gray Contractors Ltd	AP Pope & Gray Con 101111/01 Dog pound for septic design and electrical wo
Total	458,103.40	

1 December 2023



Official information Request: Dog Pound

I am writing to you in response to your request received 9 October 2023 and clarified on 30 October for information relating to the Dog Pound. We have assessed your request under the Local Government Official Information and Meetings Act 1987 (LGOIMA). I have received information to provide the following response:

THE FIT OUT \$150,7.47

how much did various items cost?

This was negotiated with main supplier. Various materials and labour costs. [Withholding the breakdown of individual costs due to commercial position under section 2(b)(ii) of the LGOIMA].

ELECTRICAL: All the same questions as above.

The \$66,905 of electrical work included the following:

Installation and connection to; septic, alarm, water pumps, front gates and cabling and connection for CCTV, solar system, and lighting (interior for containers). This includes materials and labour.

SECURITY: all the above questions.

The total cost of work relating to security was \$29,569 and included the following:

Purchase of cameras, hardware, cabinets, connection and installation, internet connectivity on remote basis.

<u>WATER & SEWER CONNECTIONS</u> (not connected to town/mains supply)

Water – purchase of tank, installation, purchase of pump and connection, labour for initial water connections to dog runs.

Sewer – septic design for system, septic materials, trenching, installation, weeping field preparation.

FENCING: how much fencing was done and with what materials?

232 metres of 1.8m high with rows of barbed wire, chain link, metal pipe.

OTHER: (\$140.103) Please explain what all the other costs for this amount of money.

Dog run ramp, built stairs, pile/piling, full driveway build, landscaping preparation (removal soil/trees), compound (40x50m) preparation various materials, compacting etc, solar lights (materials and installation), engineering designs, certification, driveway design, materials, and consent.

Did you buy the land for these kennels to be built here?

Land is Council owned and Animal Control leased.

Please note that it is our policy to proactively release our responses to official information requests where possible. If the response is published on our Proactive LGOIMA webpage, all of your personal information will be removed.

You have a right to request a review by the Ombudsman on this response. Further information about this process can be found on https://www.ombudsman.parliament.nz/what-ombudsman-can-help/complaints-about-government-agencies/how-make-complaint or email info@ombudsman.parliament.nz

Kind Regards

Amanda Bradley

General Manager, Democracy and Engagement Team

5 October 2023



Official information Request: Dog Pound

I am writing to you in response to your request received 18 September 2023 for information relating to the Dog Pound. We have assessed your request under the Local Government Official Information and Meetings Act 1987 (LGOIMA). I have received information to provide the following response.

1. How many quotations were requested and received for the construction

This project was not under a sole supplier. We used multiple suppliers for specific parts of the project. The project followed the South Wairarapa District Council Procurement Policy and Guide. We went to the open market for the main construction through Tenderlink platform.

2. Which firm won the tender.

The main contractor for container build was 1Geo Limited.

3. What was the total final cost, and how is that cost broken down into broad categories such as, construction costs, fit out costs, fencing/security costs, connection to utility costs, etc

Summary	
Fit out	150,747
Electrical/Solar	66,905
Security	16,817
Water/sewer connections	29,405
Fencing	53,766
Other	140,464
Total:	458,103

4. What are the ongoing annual costs of the pound

It is noted that ongoing costs include dog food, blankets, feeding bowls, cleaning solvents, water/internet connection, mowing and general maintenance.

As we are in the first year of operating the dog pound, Council Officers have not yet assessed or produced a full report regarding the ongoing annual costs.

This request is refused under section 17(f) of the LGOIMA, on the basis that the information cannot be made without substantial collation or research.

5. Since it has been opened how many dogs each week has it housed.

I can inform you that since May 2023, 11 dogs have been impounded on the following dates:

7/9/2023

5/9/2023

4/8/2023

3/8/2023

8/7/2023

30/6/2023

26/6/2023 x 2

7/6/2023 x 2

17/5/2023

You have a right to request a review by the Ombudsman on this response. Further information about this process can be found on https://www.ombudsman.parliament.nz/what-ombudsman-can-help/complaints-about-government-agencies/how-make-complaint or email info@ombudsman.parliament.nz

Kind Regards

Amanda Bradley

General Manager, Policy and Governance Team