

ID	Task Name	Duration	Start	Finish	Timeline											
					Sep '22	Q4 '22	Q1 '23	Q2 '23	Q3 '23	Q4 '23	Q1 '24					
1	Hinekura Road Realignment	369 days	Tue 20/09/22	Fri 15/03/24												
2	Options Assessment	15 days	Tue 20/09/22	Mon 10/10/22												
7	Geotechnical Assessment	30 days	Thu 29/09/22	Wed 9/11/22												
9	Farm Dams	40 days	Tue 20/09/22	Mon 14/11/22												
14	Stakeholder Engagement (led by SWDC)	34 days	Tue 11/10/22	Fri 25/11/22												
17	Engineering Services - Scoping	17 days	Thu 29/09/22	Fri 21/10/22												
21	Site Investigations	65 days	Mon 24/10/22	Fri 3/02/23												
28	Preliminary Design	65 days	Mon 28/11/22	Fri 10/03/23												
47	Consent and Engineering Approvals	65 days	Mon 13/03/23	Fri 9/06/23												
53	Property Agreements	55 days	Mon 6/02/23	Fri 21/04/23												
56	Detailed Design	90 days	Mon 17/04/23	Fri 18/08/23												
69	PW Contract Documents & Tendering	80 days	Mon 12/06/23	Fri 29/09/23												
77	Construction (5 months)	21 wks	Mon 9/10/23	Fri 15/03/24												

Project: Hinekura Road Realign Date: Fri 30/09/22	Task		Project Summary		Manual Task		Start-only		Deadline	
	Split		Inactive Task		Duration-only		Finish-only		Progress	
	Milestone		Inactive Milestone		Manual Summary Rollup		External Tasks		Manual Progress	
	Summary		Inactive Summary		Manual Summary		External Milestone			