## **Featherston WWTP Consent**

## **MONTHLY REPORT**

30 September 2022



### Taki

He wai, he wai He wai herenga tāngata He wai herenga whenua He wairua He waiora Tihei mauri ora!

Tis water, tis water Water that joins us Water that necessitates the land Soul of life Life forever Tis the breath of life!

# Te Horopaki Background

The Featherston WWTP has been operating under a historic resource consent since 2012, when the existing consent expired. Subsequently SWDC lodged a new consent application to continue to discharge treated wastewater into Donalds Creek. GWRC had concerns about the discharge, and that application is currently on hold.

In 2017, SWDC lodged a new consent application to transition to a land-based discharge. This application was subsequently withdrawn in 2019 and SWDC moved to work with Wellington Water.

In 2020, SWDC commissioned Wellington Water to work towards achieving a new resource consent for the WWTP. Since then, we have been working through a process with key stakeholders, mana whenua and the South Wairarapa community in 2020 to source ideas, define objectives and criteria and develop options.

# **Ngā hoaketanga** Project Objectives

- 1. To obtain consent approval for upgrading the Featherston wastewater treatment plant (WWTP) to improve effects on the existing receiving environment, and
- 2. To determine the suitability of a transition to a land-based wastewater disposal system in the future.

# He Whakarāpopoto

### **Project Summary**

#### **Reporting period 1 to 30 September2022**

The community drop-in session was held on September 15 with 30-40 people attending throughout the afternoon. Engagement with GWRC and ngā iwi is ongoing. Environmental monitoring continued as planned. The first draft of the basis of design report was shared to Wellington Water for review.

## Hauora o te Taiao Heath, safety, environment & quality

#### **General H&S Status**

No issues. A Health and Safety Plan has been prepared for the upcoming environmental investigations.

#### **General Environmental Status**

The treatment plant is continuing to discharge as permitted.

#### **General Quality**

The consenting strategy has been finalised. The first draft of the basis of design report has been issued to Wellington Water for review.

# **Ngā Kaupapa mahi o Mahuru** August project activity

#### Communications

There was a community drop-in session on 15 September. 30-40 people attended and engaged with the project team in attendance. A summary of this event is appended to this report.

#### **Project: Featherston WWTP Consent**

#### Consent

A pre-application meeting with some of GWRC's technical experts was held on 14 September. A further technical meeting is booked for early October.

There was discussion about lodging a further extension request to allow time for the new consent application to be processed and a decision made, this will be lodged by the end of October 2022.

#### Design

The MBBR trial report was issued to the project team and the draft basis of design report was issued to Wellington Water for review.

#### Environmental

Receiving Environment Monitoring Plan (REMP) completed. Environment monitoring on-going as planned. Soil investigations confirmed ground water at depth of ~1.7m on 15-16 September.

## Hei tērā marama

#### Next month

#### Communications

- Maintain FAQs on website to reflect engagement, and
- Plan for next community engagement to be held in November 2022

#### Consent

- On-going meetings with GWRC and their technical experts, and
- Submit further section 37 extension of time request by 31 October 2022.

#### Design

- Update basis of design report following Wellington Water review,
- Work with iwi on co-design planning, and
- Progress updated cost estimate and design drawings.

#### **Environmental Investigations**

- Regular fortnightly surface water sampling,
- Complete first round of ecological surveys,
- Install additional flow meter, and
- Undertake next soil sampling.

# Raupapa Kaiwhaipānga

## Stakeholder Management

Stakeholder	Relationship	Issues
GWRC Environmental Regulation	Ongoing meetings to collaborate on the preferred options.	Extension of time application to be made by end October 2022.
	This month: pre-application meeting with technical experts and further meeting to discuss section 37 extension of time	
Māori Standing Committee	This month: Monthly governance meeting attendance	
Tangata Whenua	Open working relationship	
	This month: Rangitane confirmed they will complete a Cultural Impact	
	Assessment. Ngati Kahungunu confirmed interest in co-design of wetland and land treatment.	
SWDC Councillors	This month: no update this month due to elections	
SWDC officers	Monthly Governance Group meetings and bi-weekly Project Steering Group meetings.	
Featherston Community Board	This month: no update this month due to elections	
Regional Public Health	No updates this month	
Fish and Game	No updates this month	
Department of Conservation	No updates this month	
Adjacent landowners	This month: several attended community drop in. Offer made to meet with neighbouring landowners	

# **Te Hōtaka Wā** Programme timeline

We remain slightly behind programme, but have recovered some of last months delays.

This month the MBBR trial report was delivered, the draft basis of design was issued for review and the first community drop in session was held.

We are forecasting to meet the deadline for consent application at the end of January 2023.

% Car	Task Name	Duration 👻	Start 👻	Finish	Qtr 4, 20	22 ay Jun	Qtr 1, 2023 Jul Aug	Sep	Qtr 2, 2023 Oct Nov Dec	Qtr 3, 2023 Jan   Feb   Ma	Qtr 4, 2023 Apr May	Jun	Qtr 1, 2			2, 2024 Nov
			-		Apr M	ay Jun	Jui Aug	Sep	Oct Nov Dec	Jan Feb Ma	Apr May	Jun	Jul	Aug Sep	Οα	NOV
40%	Featherston WWTP Consent Project	410 days	Fri 6/05/22	Thu 30/11/23				٩								
64%	Communications	145 days	Tue 24/05/22	Mon 12/12/22					•							
100%	Communications strategy	0 days	Sat 30/07/22	Sat 30/07/22	\$											
100%	Community drop in #1	0 days	Thu 15/09/22	Thu 15/09/22				- <b>+</b> 1	5/09							
0%	Community drop in # 2 (Date TBC)	22 days	Tue 1/11/22	Wed 30/11/22												
16%	Consent	373 days	Tue 28/06/22	Thu 30/11/23		_	_	Ó								
0%	Section 37 extension expiry date	0 days	Wed 1/02/23	Wed 1/02/23					]	1/02						
0%	Consent application lodgment	0 days	Mon 23/01/23	Mon 23/01/23						23/01						
0%	Section 37 extension of time application	0 days	Mon 31/10/22	Mon 31/10/22					♦ 31/10							
30%	Environmental Monitoring	236 days	Thu 30/06/22	Thu 25/05/23		_			•							
100%	Mobilise on site	0 days	Mon 18/07/22	Mon 18/07/22			18/0	7								
74%	Design	94 days	Tue 12/07/22	Fri 18/11/22		-		_	•							
100%	Basis of design - first draft	0 days	Fri 2/09/22	Tue 20/09/22				۰.	20/09							
0%	Final report	0 days	Fri 18/11/22	Fri 18/11/22				Ĩ	♦ 18/11	I						
100%	MBBR Trial	86 days	Fri 6/05/22	Fri 2/09/22				•   -								
100%	Trial complete	0 days	Fri 5/08/22	Fri 5/08/22			5/	/08					<	>		
100%	Final report	0 days	Fri 9/09/22	Fri 9/09/22				୍ର 🎝 ୭/	09							

### **Ngā Mahi Matua** Key critical path activities

Key Activity Status	Due Date	Progress	Expected/Actual Completion
Communications Strategy	30/7/22	Complete	29/8/22
Community drop in #1	14/9/22	Complete	15/9/22
MBBR trial report	15/7/22	Complete	21/9/22
Draft Basis of design report	2/9/22	Complete	30/9/22
Draft AEE report complete	14/11/22	Work has commenced on this report.	14/11/22
Community drop in #2	30/11/22	Planning underway, date tbc	30/11/22
Final AEE	21/1/23		21/1/23
Lodge short term consent	23/01/2023	This is the hard deadline on the schedule.	23/01/2023

# Whakapaunga utu Project Expenditure

The 2022/23 budget is \$1.3m.

The budget is tracking behind forecast mainly due to the wet weather causing delays in mobilising site investigations. Work is progressing and it is expected that this will be corrected in the next couple of months.



## **Pūtea āpiti** Contingency

There is a \$300,000 contingency for this phase of work.

This month additional costs have been identified for Rangitane o Wairarapa Cultural Impact Assessment and investigations for the existing pond liner.

The remaining contingency is approximately \$177,000

## He Panonitanga Scope change

No additional scope was approved this month.

Additional investigations for the existing oxidization ponds are being scoped up – an estimate for this work has been included in the contingency forecast section above.

# He Whakahaere Raru Risk Management

Current top 5 risks

Risk Description & Consequence	Initial Rating	Mitigation	Rating
Risk of missing the Section 37 deadline of Feb 23 There is a short amount of time to prepare the consent application and consult with key stakeholders before submission. This is cause by not obtaining endorsement to proceed with the project.	High	Follow PMP, lodge new consent application in January 2023 and lodge extension of time request in October 2022.	Medium
There is a risk that the existing oxidation pond liners are leaking, this could create additional scope for upgrades which would increase time and cost for the project		Additional investigations are being scoped to establish if this is an issue.	High
There is a risk that the budget limitations / affordability are not sufficient to deliver a consentable solution (high I&I adds to this risk).		Clear limitations in place, improvements prioritised to meet financial constraint	High
There is a risk that if partners or stakeholders have a significant objection to the project or specific detail of the project, then additional work may be required to understand and resolve these issues or alternatively resulting in a shorter- term consent.		Regular meetings with key stakeholders via the Project Governance. Community drop in session held in September. Confirmation that both iwi groups will prepare cultural impact assessments	Medium
Regulatory / RMA changes		Legal and planning teams staying up to date with future changes. Consent strategy being developed with future RMA changes considered.	Medium

## Ngā Take

### Issues

ID #	Escalation Issue	Action	Action party	Date Required	Ranking (Low, Med, High)	Status
3	High I&I	Analyse impact of high I&I readings to our ability to meet conditions for discretionary activity	GHD	August	High	Open

# Ngā Whakatūpato

### **Early Warnings**

- Delays to programme
  - The wet weather has delayed mobilising the environmental investigations. This means that there will be less data available for the consent submission. There is a risk that if sufficient data is not collected prior to January lodgement date, the lodgement could be delayed.
- I&I impact to design feasibility
  - The I&I issue will potentially impact the feasibility of a short-term or long-term plant upgrade. We are working with the wider Wellington Water team to understand the issue and possible mitigations or solutions for the consent.
- Materials and Labour shortages and costs
  - There is a national shortage of people and materials estimated to be up to 30% in the construction sector. As we move into construction phase we are expecting the costs estimates to increase.

# **Appendix A – Community Engagement summary**

On 15 September 2022, South Wairarapa District Council and Wellington Water hosted a community drop-in session for the Featherston community to discuss the proposed upgrades to the Featherston Wastewater Treatment Plant as part of the Communications Plan implementation for the project.

### Attendees

The following representatives attended from the project team:

- Ian Ho (GHD Technical)
- Helen Anderson (GHD Planning)
- Emily Greenberg (WWL)
- Linda Fairbrother (WWL Major Projects)
- John Donnachie (WWL Comms)
- Robyn Wells (SWDC) will be there for part
- Dan Ormond (GHD/Latitude Comms)

### **Community Attendees**

• 30-40 people

### Key Discussion Themes and Observations

- Land irrigation Several adjacent landowners came. When the design team (led by lan Ho) talked about no pivot or spray irrigation and instead dripline or subsurface, there was audible relief and general support.
- Wetland There was general support of the use of the wetland, especially when the option of a raised wetland was discussed.
- Water table There was a lot of discussion about the water table and suitability for irrigation (including from the former owner) so agreement that the trial approach is best and the area broadly defined in the infographic was the best.
- **Drinkability** Some residents said that regardless of cost, the only options that should be considered are those that achieve a drinking water standard.
- Wider network There was wide acknowledgement/recognition that for any approach to work, the infiltration needs to be addressed to reduce flows. There were many theories on the best approach and why the problem exists.
- Affordability There was general recognition that the scale of the proposal needed to be managed given the small rating base and wider network.
- Three Waters Reform Robyn led the discussions on this, but there was some debate as to whether we should just wait and leave it to them. After discussion, most agreed that the donothing option was not an option given the impact on the environment and the current Greater Wellington Regional Council section 37 expiry
- **Ammonia** There seemed to be good understanding of the need to address ammonia levels and the benefit of the approach to focus on it.