

PRELINE PLUMBING Checklist

Address:

Consent number:

Inspectors name:

Date:

8:00am	10:00am	1:00pm	3:00pm	Pass	Fail

Partial	Full

Preline plumbing

Water

	Pass	Fail	N/A
Has a pressure test been done			
Has a connection to SWDC's water supply been made?			
Is the fixing and support of the pipe work correct			
Has sufficient protection been provided to the pipe work (frost, insulations, pipes in thermal envelope)			
Is the pipework copper			
Is the pipework poly butylene (type)			
If other, please specify			

Sanitary

Has a water test been done			
Are the size/discharge values correct			
Is there sufficient gradient			
Are waste pipe sizes as per consent drawing			
Has all pipe work been fixed and supported correctly			
Is the soil pipe stack size correct			
Is the vent pipe size correct			
Has the vent pipe been vented to the exterior			
Is the system G13			
Is the system A/NZ 3500			
Is a producer statement required for the test			
Has the contractors registration been verified			

Comments